



SALONI BANG & ASSOCIATES

Chartered Accountants

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERTIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account)

Date : 21/05/2024

To

M/S TIRUPATI DEVELOPERS
3rd floor, NKY Tower, Ajni square,
Nagpur - 440015

Subject : Certificate of Financial Progress of Work of **RAJATBHOO MI-11** having MahaRERA Registration Number **P50500048070** (Only Applicable after project Registration) being developed by **M/s TIRUPATI DEVELOPERS**.

Sir,

This certificate is being issued for RERA compliance for the Project **RAJATBHOO MI-11** having MahaRERA Registration Number **P50500048070** (Only Applicable after project Registration) being developed by **M/s. TIRUPATI DEVELOPERS** and is based on the records and documents produced before me and explanations provided to me by the management of the Company. (01/09/2023 to 31/12/2023)

Table A - Estimated Cost of the Project (at the time of Registration of Project)

Sr. No. (1)	Particulars (2)	Estimated Cost (At the time of Registration of Project) (3)
1	i. Land Cost:	
	(a) Value of the land as ascertained from the Annual Statement of Rates (ASR).	1,77,75,000.00
	(b) Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	44,69,280.00
	(c) Estimated Acquisition cost of TDR (if any)	-
	(d) Estimated Amounts Payable to State Govcnrment/UT Administration or competent authority, or any other statutory authority of the State or Central Govenment, towards stamp duty, transfer charges, registration fees etc ; and	10,97,140.00
	(e) Estimated Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities.	-
	(f) Under Rehabilitation scheme :	
	i. Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	-
	ii. Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate athority or government or concessionaire which are not refundable and so on.	-
	iii. Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-

Office: Suraj Krishi Dhan, Beside Axis Bank, Hingna, Nagpur 441110
Mob No. 7767090612 E-mail: bangsaloni08@gmail.com

	iv. Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	-
	Sub - Total of Land Cost :	2,33,41,420.00
ii.	Development Cost/Cost of Construction of Building	
(a)	Estimated Cost of Construction as certified by Engineer	63,51,782.00
(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
(c)	Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.). absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	-
(d)	Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to any Statutory Authority.	-
(e)	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
	Sub - Total of Development Cost :	63,51,782.00
	Total cost of the Project (Estimated)	2,96,93,202.00

Table B - Actual Cost of the Project (as on Date of Certificate)

Sr No. (1)	Particulars (2)	Amount (Rs.) Incurred (3)
1	i. Land Cost:	
	(a) Value of the land as ascertained from the Annual Statement of Rates (ASR).	1,77,75,000.00
	(b) Incurred Expenditure on Premiums to obtain development rights. FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	44,69,280.00
	(c) Incurred Expenditure for Acquisition of TDR (if any)	-
	(d) Amounts Paid to State Government/UT Administration or competent authority, or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	10,97,140.00
	(e) Land Premium paid for redevelopment of land owned by public authorities.	-
	(f) Under Rehabilitation scheme :	
	i. Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	-
	(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer	-
	(b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by CA	-

	ii. Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts paid to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on. iii. Incurred Expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever paid to any authorities towards and in project of rehabilitation. iv. Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-
	Sub - Total of Land Cost	2,33,41,420.00
2	ii. Development Cost/Cost of Construction (a) Expenditure for construction. Minimum of (a) or (b) to be considered (a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer (b) Actual Cost of construction incurred as per the books of accounts as verified by CA (b) Cost incurred on additional items not included in estimated cost (As per engineer certificate) (c) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered. (d) Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. to any Statutory Authority. (e) Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
	Sub - Total of Development Cost	-
3	Total Cost of Project (Actual incurred as on date of certificate)	2,33,41,420.00
4	Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost. (Table A)	78.61%
5	Amount which can be withdrawn from the Designated Account	2,33,41,420.00
6	Less: Amount withdrawn till date of this certificate from the Designated Account	-
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	2,33,41,420.00

Table C

Statement for calculation of Receivables from the Sales of The Real Estate Project
Sold Inventory

Sr. No.	Flat / Plot No.	Carpet Area (in sq. mtrs)	Unit Consideration as per Agreement/Letter of Allotment.*	Received Amount*	Balance Receivables
1	2	3	4	5	6
NIL					
TOTAL					

*unit consideration as per agreement /letter of allotment and amount received does not include pass through charges and indirect taxes.

Unsold Inventory

Sr.No.	Plot No.	Carpet Area (insq.mtrs.)	Unit Consideration as per Ready Reckoner Rate
-1	-2	-3	-4
1	1	221.01	1474137
2	2	109.50	730365
3	3	109.50	730365
4	4	109.50	730365
5	5	109.50	730365
6	6	109.50	730365
7	7	109.50	730365
8	8	109.50	730365
9	9	109.50	730365
10	10	135.00	900450
11	11	135.00	900450
12	12	109.50	730365
13	13	109.50	730365
14	14	109.50	730365
15	15	109.50	730365
16	16	109.50	730365
17	17	109.50	730365
18	18	109.50	730365
19	19	109.50	730365
20	20	142.50	950475
21	21	141.75	945473
22	22	141.75	945473
23	23	126.00	840420
24	24	105.00	700350
25	25	105.00	700350
26	26	147.15	981491
27	27	132.90	886443

28	28	105.00	700350
29	29	105.00	700350
30	30	126.00	840420
31	31	126.00	840420
32	32	90.00	600300
33	33	90.00	600300
34	34	139.65	931466
35	35	125.40	836418
36	36	90.00	600300
37	37	90.00	600300
38	38	126.00	840420
39	39	128.00	853760
40	40	102.40	683008
41	41	125.48	836952
42	42	259.61	1731599
43	43	250.9	1673503
TOTAL	43	5364.50	35781215

Table D

Comparison between Balance Cost and receivable

Sr.No (1)	Particulars (2)	Amount (3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	63,51,782.00
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	-
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts) (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of Table C to this certificate)	5364.50 3,57,81,215.00
4	(iii) Estimated receivables of ongoing project. [Sum of 2+3(ii)]	3,57,81,215.00
5	(iv) (To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account – 70% or 100% IF 4 is greater than 1 then 70% of the balance receivables of ongoing project will be deposited in designated Account IF 4 is lesser than I then 100% of the balance receivable of ongoing project will be deposited in designated Account	70%

Table E**Designated Bank Account Details**

S.No.	Particulars	Designated Bank Account Details
		Actual Amount till Date (From start of bank account to till date)
1.	Opening Balance	0.00
2.	Deposits	0.00
3.	Withdrawals	0.00
4.	Closing Balance	0.00

I hereby certify that required proportion of money, as specified in act, collected from allottees of the project unit as indicated in Table C has been deposited RERA Bank Account.

I hereby certify that M/s TIRUPATI DEVELOPERS has utilized the required proportion of money, as specified in the act, collected from allottees for this project only.

Table F**Means Finance**

S. No.	Particulars	Estimated* (At time of Registration) (In Rs.) (proposed and indicative)	Proposed/Estimated (As on the date of the certificate In Rs.)	Actual (As on the date of certificate) (In Rs.)
1.	Own Funds	29693202.00	29693202.00	23341420.00
2.	Total Borrowed Funds (Secured) - Drawdown availed till date	-	-	-
3.	Total Borrowed Funds (Unsecured) - Drawdown availed till date	-	-	-
4.	Customer Receipts used for Project	-	-	-
5.	Total Funds for project	29693202.00	29693202.00	23341420.00
6.	Total Estimated cost (As per Table A)	29693202.00	29693202.00	23341420.00

Table G

Any Comments / Observations of CA

1.	New designated bank account is opened for the project.
----	--

Agree and Accepted by



(Rahul Upaganlawar)
Partner
Tirupati Developers

Nagpur



Date : 21/05/2024

FOR SALONI BANG & ASSOCIATES
Chartered Accountants
F.R.N -153980W



(Saloni Bang)
Proprietor
MEM NO.183901

UDIN - 24183901BKEZXO2384

