

FORM 3
(See Regulation 3)
CHARTERED ACCOUNTANT'S CERTIFICATE

Date: 01/11/2022

The Harihar Infrastructure Development Corporation Ltd.
G-3 Amar Palace Near BJP Office Panchsheel Square Dhandoli
Nagpur-440012.

Subject: Certificate of Financial Progress of Work of GOKUL PARK-II having MahaRERA Registration Number New Project(Only Applicable after project Registration) being developed by Harihar Infrastructure Development Corporation Ltd.

Sir,

This certificate is being issued for RERA compliance for the GOKUL PARK-II having MahaRERA Registration New Project (Only Applicable after project Registration) being developed by Harihar Infrastructure Development Corporation Ltd. and is based on the records and documents produced before me and explanations provided to me by the management of the Company.

Table A Estimated Cost of the Project (at the time of Registration of Project)

Sr. No.	Particulars	Estimated Cost (At the time of Registration of Project)
(1)	(2)	(3)
1.	i. Land Cost	
	(a) Value of the land as ascertained from the Annual Statement of Rates (ASR)	2,15,72,307 /-
	(b) Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	95,13,737 /-
	(c) Estimated Acquisition cost of TDR (if any).	62,69,542 /-
	(d) Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	
	(e) Estimated Land Premium payable as per annual	



statement of rates (ASR) for redevelopment of land owned by public authorities. (f) Under Rehabilitation scheme : i. Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer. ii. Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on iii. Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation. iv. Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component : Sub Total of Land Cost:	3,73,55,586/-
ii. Development Cost/Cost of Construction of Building (a) Estimated Cost of Construction as certified by Engineer. (b) Cost incurred on additional items not included in estimated cost (As per engineer certificate) (c) Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e..salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc (d) Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to any Statutory Authority. (e) Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction. Sub-total of Development Cost:	7,16,07,500 /- 50,00,000 /- 5,00,000 /- 7,71,07,500 /-
Total Cost of the Project (Estimated) Land Cost + Dev. Cost	11,44,63,086 /-

*Pass through charges or indirect taxes not included in estimated cost of project.

** Estimated cost shall be revised through correction application.



Development Cost / Cost of Construction		
(i)	Expenditure for construction. Minimum of (a) and (b) to be considered	-----
(a)	Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	-----
(b)	Actual Cost of construction incurred as per the books of accounts as verified by the CA.	-----
(ii)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-----
(iii)	Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e., salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	-----
(iv)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. to any Statutory Authority.	-----
(v)	Incurred Expenditure towards Interest to Financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	
Sub-total of Development Cost:		
3.	Total Cost of the Project (Actual incurred as on date of certificate)	3,73,55,586
4.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A).	32.64%
5.	Amount which can be withdrawn from the Designated Account.	3,73,55,586
6.	Less: Amount withdrawn till date of this certificate from the Designated Account	-
7.	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	3,73,55,586

*Pass through charges or indirect taxes not included in incurred cost of the project.



Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

S. No. (1)	Flat No. (2)	Carpet Area (in.sq.mtrs) (3)	Unit Consideration as per Agreement/Letter of Allotment" (4)	Received Amount* (5)	Balance Receivables (6)
1	Nil	Nil	Nil	Nil	Nil
2					
	Total				

Unsold Inventory

Ready Reckoner Rate as on date of Certificate is Rs.37470 per sq.m

S. No. (1)	Flat No. (2)	Carpet Area (in.sq.mtrs) (3)	Unit Consideration as per Ready Reckoner Rate (4)
1	101	73.39	2749923.00
2	102	56.64	2122301.00
3	103	72.55	2718449.00
4	104	64.84	2429555.00
5	201	73.39	2749923.00
6	202	56.64	2122301.00
7	203	72.55	2718449.00
8	204	64.84	2429555.00
9	301	73.39	2749923.00
10	302	56.64	2122301.00
11	303	72.55	2718449.00
12	304	64.84	2429555.00
13	401	73.39	2749923.00
14	402	56.64	2122301.00
15	403	72.55	2718449.00
16	404	64.84	2429555.00
17	501	73.39	2749923.00
18	502	56.64	2122301.00
19	503	72.55	2718449.00
20	504	64.84	2429555.00
21	601	73.39	2749923.00
22	602	56.64	2122301.00
23	603	72.55	2718449.00
24	604	64.84	2429555.00
25	702	56.64	2122301.00



26	703	72.55	2718449.00
27	704	64.84	2429555.00
	TOTAL	1798.55	67391669.00

Table D
Comparison between Balance Cost and Receivables

Sr. No. (1)	Particulars (2)	Amount (3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	7,71,07,500 /-
2.	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts	-----
3.	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts). (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	1798.55 6,73,91,669 /-
4.	Estimated receivables of ongoing project. [Sum of 2 + 3(ii)]	6,73,91,669 /-
5.	(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account - 70% or 100% IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account IF 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account Amount	6,73,91,669 /-

Table E

Designated Bank Account Details

Sr.No.	Particulars	Designated Bank Account Details
		Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	7,51,205/-
2	Deposits	
3	Withdrawals	7,00,224/-
4	Closing Balance	50,981/-

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that (Name of Promoter) has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.



Table F
Means of Finance

Sr.No.	Particulars	Estimated* (At time of Registration) (In Rs.) (proposed and indicative)	Proposed / Estimated (As on the date of the certificate) (In Rs.)	Actual (As on the date of certificate) (In Rs.)
1.	Own Funds	4,70,71,417/-	4,70,71,417/-	3,73,55,586/-
2.	Total Borrowed Funds (Secured) - Drawdown availed till date			
3.	Total Borrowed Funds (Unsecured) - Drawdown availed till date			
4.	Customer Receipts used for Project	6,73,91,669/-	6,73,91,669/-	
5.	Total Funds for the project	11,44,63,086/-	11,44,63,086/-	
6.	Total Estimated Cost (As per Table A)	11,44,63,086/-	11,44,63,086/-	3,73,55,586/-

Table G
Any Comments/Observations of CA

1	No separate RERA account has been opened. However, the existing bank account has been assigned as the designated RERA bank account which has a balance of Rs.50,981 as on the date of certificate.
2	
3	
4	

Agreed and accepted by:

Yours Faithfully,
SAJJAD RASUL & CO.,
Chartered Accountants



S.Rasul

Proprietor
(Membership Number : 108933)
Name : SAJJAD RASUL
UDIN: 22108933BCCBSH2165

Basudip



Signature of Promoter

Name:

Date:01/11/2022

Place : Nagpur