

98, Sindhi Colony
Nanak Nagar, Bhusawal- 425201
Dist - Jalgaon (M.H)
Email: casumitchandwani1@gmail.com



CA SUMIT R. CHANDWANI
CHARTERED ACCOUNTANT

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERTIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account))

Date: 15-10-2023

To: M/R. MADHUKAR VISHWANATH CHAMAT, PLOT NO. 377 Near Sanagam Adlabs, Ganesh Nagar, NAGPUR-09
Subject: Certificate of Financial Progress of Work of OASIS ROSE having MahaRERA Registration Number P50500048641 being developed by Mr. MADHUKAR. V. CHAMAT

Sir,

This certificate is being issued for RERA compliance for the OASIS ROSE having MahaRERA Registration Number P50500048641 being developed by Mr. MADHUKAR. V. CHAMAT and is based on the records and documents produced before me and explanations provided by the management of the promoter.

Table A - Estimated Cost of the Project (at the time of registration of Project)

Sr No.	Particulars	Estimated Cost (At the time of registration of Project)(INR)
1 i) Land Cost:		
a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	1,16,75,854
b)	Estimated Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	98,50,000
c)	Estimated Acquisition cost of TDR (if any)	-
d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	7,15,625
e)	Estimated Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities	-
f)	Under Rehabilitation scheme:	-
i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	-
ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	-
iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
	Sub Total of Land Cost	2,22,41,479

ii) Development Cost / Cost of Construction:		
(a)	Estimated Cost of Construction as certified by Engineer	2,70,00,000
(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
(c)	Estimated expenditure for development of entire project excluding cost of construction as per(i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	-
(d)	Estimated Taxes, cess, fees, charges, premiums interest etc payable to any Statutory Authority.	-
(e)	Interest payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	-
	Sub Total of Development Cost	2,70,00,000
	Total Cost of the Project (Estimated)	4,92,41,479



Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr No.	Particulars	Amount (INR) Incurred
1 i) Land Cost:		
a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	
b)	Incurred Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government/ UT Administration or any Statutory Authority.	1,16,75,854
c)	Incurred Expenditure for Acquisition of TDR (if any)	34,73,564
d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	
e)	Land premium paid for redevelopment of land owned by public authorities.	7,15,625
f)	Under Rehabilitation scheme:	
i)	Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	
	(a) Cost Incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	
	(b) Incurred Expenditure for construction of rehab building as per books of accounts as verified by the CA.	
ii)	Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts paid to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	
iii)	Incurred expenditure of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever paid to any authorities towards and in project of rehabilitation.	
iv)	Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	
	Sub Total of Land cost	1,58,65,043

2 Development Cost / Cost of Construction:		
i)	Expenditure for construction. Minimum of (a) or (b) to be considered	2,55,80,044
	(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	
	(b) Actual cost of construction incurred as per books of accounts as verified by the CA.	
(ii)	Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)	
(iii)	Incurred expenditure for development of entire project excluding cost of construction as per(i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of project registered.	
(d)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums interest etc to any Statutory Authority.	
(e)	Incurred Expenditure towards Interest to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	8,22,480
	Sub Total of Development Cost	2,64,02,524
	Total Cost of the Project (Incurred)	4,22,67,567

3	Total Cost of the Project (Actual incurred as on date of certificate)	4,22,67,567
4	Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost. (Table A)	85.84%
5	Amount which can be withdrawn from the Designated Account	4,22,67,567
6	Less: Amount withdrawn till date of this certificate from Designated Account	4,79,49,258
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	-56,81,691

*Pass through charges or indirect taxes not included in incurred cost of the project




Table C - Statement of calculation of receivables from Sale of the Real Estate project

Sold Inventory					
Sr. No	Floor No.	Carpet Area (Sq. Mtrs)	Unit Consideration as per Agreement/ Letter of Allotment	Received Amount	Balance receivables
1	1	189.35	32,08,286	32,08,286	-
2	2	126.00	18,98,764	18,98,764	-
3	3	126.00	22,96,000	22,96,000	-
4	4	126.00	23,05,600	23,05,600	-
5	5	126.00	19,71,000	19,71,000	-
6	6	139.28	25,48,000	25,48,000	-
7	7	153.92	21,11,384	21,11,384	-
8	8	134.13	25,12,246	25,12,246	-
9	9	136.78	26,50,104	25,30,000	1,20,104
10	10	136.10	26,34,364	7,21,000	18,13,364
11	11	134.42	26,04,330	26,04,330	-
12	12	133.11	18,41,347	18,41,347	-
13	13	132.77	25,00,907	7,51,000	17,49,907
14	14	131.59	24,78,682	5,00,000	19,78,682
15	15	128.65	23,54,075	17,90,000	5,64,075
16	16	166.45	23,29,210	23,29,210	-
17	17	146.58	28,40,076	28,40,076	-
18	18	109.54	21,22,362	21,22,362	-
19	19	108.78	20,49,145	20,49,145	-
20	20	100.95	18,55,000	18,55,000	-
21	21	137.38	20,71,000	20,71,000	-
22	22	133.37	25,98,399	25,98,399	-
23	23	108.00	20,34,392	20,34,392	-
24	24	108.00	10,50,000	10,50,000	-
25	25	108.00	12,62,000	12,62,000	-
26	26	134.03	20,68,006	20,68,006	-
27	27	134.03	24,52,000	24,52,000	-
28	28	108.00	14,50,000	14,50,000	-
29	29	108.00	20,13,393	20,13,393	-
30	30	108.00	20,34,392	17,50,000	2,84,392
31	31	133.37	25,12,230	25,12,230	-
32	32	123.78	18,00,000	18,00,000	-
33	33	108.00	16,92,418	16,92,418	-
34	34	108.00	16,06,516	16,06,516	-
35	35	108.00	12,51,000	12,51,000	-
36	36	108.00	19,76,253	19,76,253	-
37	37	108.00	20,13,393	20,13,393	-
38	38	134.03	25,96,860	19,46,023	6,50,837
		4,784.37	8,14,93,134.00	7,43,31,773.00	71,61,361.00
Unsold Inventory					
Sr. No	Plot No.	Plottable Area (Sq. Mtrs)	Unit Consideration as per ready reckoner rate		
		NILL			
		NILL			
Total		-			



Table D - Comparison between Balance cost and receivables		
Sr No.	Particulars	Amount (INR) Incurred
1	Estimated balance cost to complete the real estate project (Difference of total Estimated project cost less actual cost incurred)	59,73,912
2	Balance amount of receivables from sold Apartments as per Table C of this certificate (As certified by Chartered Accountant as verified from the records and books of accounts)	71,61,391
3	(i) Balance unsold area (to be certified by Management and to be verified by CA from the records and books of accounts) (in Sq Mtrs)	
	(ii) Estimated amount of sales proceeds in respect of unsold Apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this Certificate	
4	Estimated receivables of ongoing project [Sum of (2)+(3)(ii)]	71,61,391
5	(To be filled for ongoing projects only) Amount to be deposited in Designated Amount - 70% or 100% If 4 is greater than 1, then 70% of receivables of ongoing project will be deposited in Designated account If 4 is greater than 1, then 70% of receivables of ongoing project will be deposited in Designated account If 4 is lesser than 1, then 100% of receivables of ongoing project will be deposited in Designated account	70%

Table E - Designated Bank Account details		
Sr No.	Particulars	Actual Amount till date (From start of bank account to till date)
1	Opening balance	-
2	Deposits	5,07,25,424
3	Withdrawals	4,79,49,258
4	Closing balance	27,76,166

I hereby certify that required proportion of money, as specified in the act, collected from the allottees of the project unit is indicated in Table C has been deposited in Current Bank A/c and Designated Bank account.

I hereby certify that Mr. Madhukar V. Chamat has utilised the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F - Means of Finance				
Sr No.	Particulars	Estimated (At time of registration) (In Rs.) (proposed and Indicative)	Proposed/ Estimated (As on the date of Certificate) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own funds	1,78,71,470	-	-
2	Total borrowed funds (secured) Drawdown availed till date	-	-	-
3	Total borrowed funds (unsecured) Drawdown availed till date	-	-	-
4	Customer receipts used for project	21,92,000	4,92,41,479	4,22,67,567
5	Total funds for project	3,97,91,479	4,92,41,479	4,22,67,567
6	Total estimated cost (As per Table A)	3,97,91,479	4,92,41,479	4,22,67,567

Table G - Any Comments/ Observations of CA	
1	For Quarter ending Sep 2023. This certificate is being issued for Rera updation compliance and is based on records and documents produced before me and explanations provided to me by the management of the firm.
2	The amount from customers is received in current account. But the Rera account has been maintained and the money has been utilised for the purpose of this project only.
3	We have relied on management for additional information of sold/ unsold units in Table C and valuation of unsold units in Table C.
4	We have relied on management for information provided in Table E.
5	Unit Consideration in Table C has been changed in comparison to the previous qtr records. This change is due to final negotiation after Agreement to Sale and before Sale Deed.

Agreed and Accepted by:

Authorised signatory

Date: 15-10-2023



Yours Faithfully
For, Sumit R. Chandwani
Chartered Accountant

CA Sumit R. Chandwani
M. No. 616078
UDIN : 23616078BHBQZL1530