

CA.SAROJ VIDHANI

CHARTERED ACCOUNTANTS

Block No.238, Chaudhary Chowk, Jaripatka, Nagpur-440014. ■: [O] 9913404112, Mail id:sarojvidhani@gmail.com

Annexure D
FORM-3
(See Regulation 3)
CHARTERED ACCOUNTANT'S CERTIFICATE
(Quarter Ending 31.12.2023)

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account)

Date: 20/01/2024

To,
WAINGANGA INFRAVENTURE
1st Floor Gurukripa Apartment,
Besides Domino's Pizza,
Somalwada square,
Nagpur, 440025

Subject: Certificate of financial progress of work of "HIGHWAY PRESTIGE" having MahaRERA Registration number **P50500049099** being developed by WAINGANGA INFRAVENTURE.

Sir,

This Certificate is being issued for RERA compliance for the project "**HIGHWAY PRESTIGE**" having MahaRERA registration number **P50500049099** being developed by WAINGANGA INFRAVENTURE and is based on the record and documents produced before me and explanation provided to me by the management of the company from the start of the project till **31.12.2023**.

Table A- Estimated cost of Project (at the time of registration of Project)

Sl. No	Particulars	Estimated Cost (At the time of Registration of project)
(1)	(2)	(3)
1	i. Land Cost: a. Value of Land as ascertained from the Annual Statement of Rates (ASR) b. Estimated amount of premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority. c. Estimated Acquisition Cost of TDR (if any). d. Estimated Amount payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and e. Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities. f. Under Rehabilitation scheme : i. Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	12,00,00,000 2,00,000,00 60,34,480



	any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary Transit Accommodation, overhead cost, amount payable to slum dwellers. Tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on. iii. Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenances deposit, or any amount whatsoever payable to any authorities toward and in project of rehabilitation. iv. Any other Cost including interest estimated on the borrowing done specifically for construction of rehabilitation component Sub - Total of Land Cost	- - 14,60,34,480
ii	Development Cost/Cost of Construction of Building (a) Estimated Cost of Construction as certified by Engineers. (b) Cost incurred on additional items not included in estimated cost (As per engineers certificate) (c) Estimated Expenditure for development of entries project excluding cost of construction fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage. Layout roads etc.) Absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. (d) Estimated Taxes, cess, fees, charges, premiums, interest etc. paid to any Statutory Authority. (e) Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction. Sub - Total of Development Cost	5,00,00,000 - - - - 5,00,00,000
Total Cost Of the Project (Estimated)		19,60,34,480

*Pass through charges or indirect taxes not included in estimated cost of project.

**Estimated cost shall be revised through correction application



Table B – Actual Cost Incurred on the Project (as on Date Of Certificate)

S. No	Particulars	Amount (Rs.)
		Incurred
(1)	(2)	(3)
1	Land Cost	
	(a) Value of the land as ascertained from the Annual Statement of Rates (ASR).	12,00,00,000
	(b) Incurred Expenditure on Premiums to obtain development rights, FSI, additional FSI, fungible area, and other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	2,00,00,000
	(c) Incurred Expenditure for Acquisition of TDR (if any).	60,30,700
	(d) Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government.	-
	(e) Land Premium paid for redevelopment of land owned by public authorities.	-
	(f) Under Rehabilitation scheme:	
	i. Incurred Expenditure for construction of rehabilitation building. Minimum of (a) to be considered	
	(a) Cost Incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	
	(b) Incurred Expenditure for construction of rehab building as per the book of accounts as verified by the CA.	
	ii. Incurred Expenditure towards clearance of land of all or any encumbrances cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation, overhead cost, amount paid to slum dwellers. Tenants, apartment owners or appropriates authority or government or concessionaire which are not refundable and so on.	
	iii. Incurred Expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit. Or any amount whatsoever paid to any authorities towards and in project of rehabilitation.	
	iv. Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	
	Sub - Total of Land Cost :	14,60,30,700.00



(1)	(2)	(3)
2.	Development Cost / Cost of Construction	
	(i) Expenditure for construction. Minimum of (a) and (b) to be considered	
	(a) Construction cost incurred including site developments and infrastructure for the same as certified by Engineers.	
	(b) Actual Cost of Construction incurred as per the books of accounts as verified by the CA.	4,33,48,347.00
	(ii) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(iii) Incurred Expenditure for Development of entire project excluding cost of construction as per (i) above, i.e., salaries, consultants fees, site overheads, Developments works, Cost of Services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, construction of the entire phase of the projects registered.	-
	(iv) Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc.to any Statutory Authority.	-
	(v) Incurred Expenditure toward Interest to Financial institution, Scheduled banks, non-banking financial institution (NBFC) or money Lenders on Construction funding or money borrowed for construction.	
	Sub - Total of Development Cost :	4,33,48,347
3.	Total Cost of the Project (Actual incurred as on date of certificate)	18,93,79,047
4.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A.)	96.60%
5.	Amount which can be withdrawn from the Designated Accounts.	N.A.
6.	Less: Amount which has been already withdrawn from the Designated Bank Account Under this certificate	N.A.
7.	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	N.A.



Table C
Statement for calculation of Receivable from the Sales of the Real Estate Projects

1. Sold Inventory

Sr. No.	Flat No. /Plot No.	Carpet Area (in sq.mts.)	Unit Consideration as per Agreement /Letter of Allotment	Received Amount	Balance Receivable
(1)	(2)	(3)	(4)	(5)	(6)
1	6	125.13	22,56,100.00	22,56,100.00	-
2	7	118.40	1,849,250.00	1,849,250.00	
3	8	118.40	1,849,250.00	1,849,250.00	
4	9	118.40	20,11,000.00	20,11,000.00	
5	10	118.40	19,11,700.00	19,11,700.00	
6	11	118.40	20,50,000.00	20,50,000.00	
7	12	118.40	10,00,000.00	10,00,000.00	
8	13	118.40	10,00,000.00	10,00,000.00	
9	14	118.40	1,911,675.00	1,911,675.00	
10	15	156.08	23,27,000.00	23,27,000.00	
11	16	340.85	30,00,000.00	30,00,000.00	
12	17	324.73	53,50,000.00	53,50,000.00	
13	18	326.25	50,92,000.00	50,92,000.00	
14	19	313.23	24,00,000.00	24,00,000.00	
15	23	120.00	1,011,000.00	1,011,000.00	
16	24	120.00	1,371,000.00	1,371,000.00	
17	27	116.25	1,973,164.00	1,973,164.00	
18	35	190.49	30,50,000.00	30,50,000.00	
19	36	190.68	1,842,000.00	1,842,000.00	
20	38	124.00	1,900,000.00	1,900,000.00	
21	39	124.00	21,35,500.00	21,35,500.00	
22	40	125.18	1,021,000.00	1,021,000.00	
23	41	160.50	24,66,800.00	24,66,800.00	
24	42	125.13	14,52,054.00	14,52,054.00	
25	43	116.99	1,000,000.00	1,000,000.00	
26	44	117.00	2,279,500.00	2,279,500.00	
27	45	116.99	1,000,000.00	1,000,000.00	
28	46	116.99	1,000,000.00	1,000,000.00	
29	47	117.00	1,000,000.00	1,000,000.00	
30	48	117.00	2,130,900.00	2,130,900.00	
31	49	139.13	1,125,000.00	1,125,000.00	
32	54	124.80	20,16,300.00	20,16,300.00	
33	55	124.80	18,00,000.00	18,00,000.00	
34	57	124.80	1,000,000.00	1,000,000.00	
35	58	163.48	1,300,000.00	1,300,000.00	
36	59	147.48	2,380,000.00	2,380,000.00	
37	60	139.20	2,000,000.00	2,000,000.00	
38	61	139.20	1,500,000.00	1,500,000.00	
39	62	139.20	23,00,000.00	23,00,000.00	
40	66	146.40	2,363,800.00	2,363,800.00	
41	67	125.60	2,231,000.00	2,231,000.00	
42	70	139.20	2,322,500.00	2,322,500.00	
43	71	139.20	2,322,500.00	2,322,500.00	



44	72	139.20	1,000,000.00	1,000,000.00
45	73	139.20	2,247,000.00	2,247,000.00
46	74	147.48	2,222,400.00	2,222,400.00
47	75	148.28	2,234,500.00	2,234,500.00
48	78	128.00	1,411,000.00	1,411,000.00
49	81	128.00	1,636,000.00	1,636,000.00
50	82	157.20	2,792,000.00	2,792,000.00
51	83	130.16	1,875,000.00	1,875,000.00
52	84	128.00	2,200,000.00	2,200,000.00
53	85	128.00	22,00,000.00	22,00,000.00
54	86	128.00	2,135,600.00	2,135,600.00
55	88	128.00	21,35,600	21,35,600
56	92	102.00	900,000.00	900,000.00
57	94	102.00	1,800,000.00	1,800,000.00
58	95	102.00	1,811,500.00	1,811,500.00
59	98	162.00	2,921,000.00	2,921,000.00
60	100 & 101	204.00	31,50,000.00	31,50,000.00
61	102	102.00	1,200,000.00	1,200,000.00
62	103	102.00	8,00,000.00	8,00,000.00
63	104	102.00	8,11,000.00	8,11,000.00
64	105	102.00	1,800,000.00	1,800,000.00
65	107	144.57	22,56,419.00	22,56,419.00
66	108	113.04	1,561,000.00	1,561,000.00
67	114	126.78	1,922,000.00	1,922,000.00
68	115	113.04	1,880,000.00	1,880,000.00
69	116	113.04	1,000,000.00	1,000,000.00
70	117 & 118	226.08	35,22,000.00	35,22,000.00
71	119	113.04	1,748,260.00	1,748,260.00
72	120	144.57	2,410,740.00	2,410,740.00
73	121	140.24	1,500,000.00	1,500,000.00
74	123	109.60	1,976,000.00	1,976,000.00
75	124	109.60	1,976,000.00	1,976,000.00
76	125	109.60	1,976,000.00	1,976,000.00
77	135	154.28	2,408,000.00	2,408,000.00
78	136	97.50	1,000,000.00	1,000,000.00
79	137	97.50	1,600,000.00	1,600,000.00
80	139	97.50	1,811,000.00	1,811,000.00
81	140	97.50	840,000.00	840,000.00
82	142	129.57	2,336,000.00	2,336,000.00
83	143	112.00	911,000.00	911,000.00
84	144	112.00	2,000,000.00	2,000,000.00
85	145	112.00	1,790,000.00	1,790,000.00
86	110 & 111 & 112 & 113	500.05	8,750,000.00	8,750,000.00
87	130 & 131	195.00	3,000,000.00	3,000,000.00
88	134	154.28	23,79,700.00	23,79,700.00
89	146 & 147	276.80	3,542,000.00	3,542,000.00
90	21 & 22	240.00	3,875,000.00	3,875,000.00
91	63 & 64	278.40	2,500,000.00	2,500,000.00
92	68 & 69	278.40	2,500,000.00	2,500,000.00
93	89 & 90	276.28	3,000,000.00	3,000,000.00
94	91 & 106	304.06	3,347,600.00	3,347,600.00
TOTAL		14210.00	19,59,03,312.00	19,59,03,312.00



*Unit consideration as per agreement/letter of allotment and amount received does not include pass through charges and indirect taxes.

Unsold Inventory:

S. No. (1)	Plots (2)	Carpet Area (In. sq. mtrs.) (3)	Unit Consideration as per ready Reckoner Rate (ASR) (4)
1	1	315.63	20,83,158.00
2	2	311.55	20,56,230.00
3	3	440.89	29,09,874.00
4	4	446.69	29,48,154.00
5	5	473.32	31,23,912.00
6	20	127.43	8,41,038.00
7	25	143.48	9,46,968.00
8	26	178.28	11,76,648.00
9	28	116.25	7,67,250.00
10	29	116.25	7,67,250.00
11	30	138.75	9,15,750.00
12	31	125.73	8,29,818.00
13	32	124.00	8,18,400.00
14	33	124.00	8,18,400.00
15	34	124.00	8,18,400.00
16	37	124.00	8,18,400.00
17	50	126.80	8,36,880.00
18	51	124.80	8,23,680.00
19	52	124.80	8,23,680.00
20	53	124.80	8,23,680.00
21	56	124.80	8,23,680.00
22	65	139.20	9,18,720.00
23	76	128.00	8,44,800.00
24	77	128.00	8,44,800.00
25	79	128.00	8,44,800.00
26	80	128.00	8,44,800.00
27	87	128.00	8,44,800.00
28	93	102.00	6,73,200.00
29	96	102.00	6,73,200.00
30	97	102.00	6,73,200.00
31	99	125.87	8,30,742.00
32	109	113.04	7,46,064.00
33	122	109.60	7,23,360.00
34	126	109.60	7,23,360.00
35	127	129.47	8,54,502.00
36	128	180.00	11,88,000.00
37	129	97.50	6,43,500.00
38	132	97.50	6,43,500.00
39	133	97.50	6,43,500.00
40	138	97.50	6,43,500.00
41	141	130.50	8,61,300.00
	TOTAL	6429.53	4,24,34,898.00



Table D
Comparison between balance Cost and Receivables

S. No.	Particulars	Amount
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	66,55,433
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as Certified Verified from the record and books of accounts)	-
3	(i)Balance Unsold area (to be certified by Management and to be verified by CA from the record and books of accounts), (ii)Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the as per Table C to this certificate	6429.53Sq M 4,24,34,898.00
4	Estimated Receivables of ongoing projects.(Sum of 2 + 3(ii))	4,90,90,331
5	(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account-70% or 100% If 4 is greater than 1,then 70% of the balance receivables of ongoing projects will be deposited in designed Account If 4 is Lesser than 1,then 100% of the balance receivables of ongoing projects will be deposited in designed Account	N.A.

Table E
Designated Bank Account Details

S. No.	Particulars	Designated Bank Account Details
		Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	NIL
2	Deposits	NIL
3	Withdrawals	NIL
4	Closing Balance	NIL

I hereby certify that required proportion of money, as specified in the act, collected from allotted of the projected units as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that **WAINGANGA INFRAVENTURES** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this projects.



Table F
Means of Finance

S. No.	Particulars	Estimated * (At time of Registration) (In Rs.) (Proposed and indicative)	Proposed / Estimated (As on the date of the certificate) (In Rs.)	Actual (As on the date of certificate) (In Rs.)
1	Own Funds	3,61,44,663	9,57,31,410	9,57,31,410
2	Total Borrowed Funds (Secured) -Drawdown availed till date	0	0	0
3	Total Borrowed Funds (Un Secured) -Drawdown availed till date	0	0	0
4	Customer Receipts used for Projects	11,11,63,817	10,03,03,070	9,36,47,637
5	Total Fund for Projects (1+2+3+4)	14,73,08,480	19,60,34,480	18,93,79,047
6	Total Estimated Cost (As per Table A)	14,73,08,480	19,60,34,480	19,60,34,480



Table G

Any Comments / Observations of CA

1.	NIL
2.	
3.	
4.	

Yours Faithfully, ,



SAROJ VIDHANI
M.NO 172779
CHARTERED ACCOUNTANT
UDIN: 24172779BKDGJT4398
DATE: 20.01.2024

Agreed and accepted by:

A handwritten signature in blue ink, appearing to be "Shrihari Chaudhari".

Signature of Partner
Name: Shrihari Chaudhari
Date: 20.01.2024