



A R N R & ASSOCIATES

CHARTERED ACCOUNTANTS

"Nawandar Sankul", Above Union Bank of India, Racca Colony, Nashik-422002

Email: rnrc00@gmail.com, arnrca00@gmail.com

Contact Number: 9503196300/9421235000

Form 3

Chartered Accountants Certificate

To,
Viraj one,
4th Floor, Divine Tej Building, Thatte Nagar, College Road
Nashik-422005

Subject: Certificate of Financials Progress of **Viraj One** having Maharera Registration number **"P50500049689"** being developed by Viraj One.

Sir,

This Certificate is being issued for RERA Compliance for the Project (Viraj One) having Maharera Registration Number **"P50500049689"** being developed by Viraj One and is based on the records and documents produced before me and explanations provided to me by the management of the company.

Sr No.			Particular	Amount(Rs.)
				Estimated
1	i)		Land Cost	
		a)	Value of the land as ascertained from the Annual Statement of Rates (ASR)	6,01,80,000
		b)	Estimated Amount of Premium payable to obtain development rights. FSI, Additional FSI, fungible area and any other incentive under DCR from Local Authority or State Government or any Statutory Authority.	0
		c)	Estimated Acquisition cost of TDR (if any)	0
		d)	Estimated Amounts payable to State Government or competent Authority or any other statutory authority of the State or Central Government. towards stamp duty, transfer charges, registration fees etc.; and	8,00,000
		e)	Estimated Land Premium payable as per annual statement of rates (ASR) redevelopment of land owned by public authorities.	0
		f)	Under Rehabilitation scheme:	



A R N R & ASSOCIATES

CHARTERED ACCOUNTANTS

"Nawandar Sankul", Above Union Bank of India, Racca Colony, Nashik-422002

Email: rnrc00@gmail.com, arnrca00@gmail.com

Contact Number: 9503196300/9421235000

	i	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	0
	ii	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	0
	iii	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	0
	iv	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	
		Sub-Total of LAND COST	6,09,80,000
	ii)	Development Cost/ Cost of Construction of Building:	
	a)	Estimated Cost of Construction as certified by Engineer	1,75,00,000
	b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	c)	Estimated expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity sewerage, drainage. layout roads), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc	45,00,000
	d)	Estimated Taxes, cess, fees, charges. Premiums. Interest etc payable to any statutory Authority.	40,00,000
	e)	Interest payable to financial institutions. scheduled banks, non-baulking financial institution (NBFC) or money tenders on construction funding or money borrowed for construction ;	0
		Sub-Total of Development Cost	2,60,00,000
2		Total Cost of Project (Estimated)	8,69,80,000



A R N R & ASSOCIATES

CHARTERED ACCOUNTANTS

"Nawandar Sankul", Above Union Bank of India, Racca Colony, Nashik-422002

Email: rnrca00@gmail.com, arnrca00@gmail.com

Contact Number: 9503196300/9421235000

Table B- Actual Cost Incurred on the Project (as on the date of certificate)

Sr No.			Particular	Amount
1	i)		Land Cost	(Incurred)
		a)	Value of the land as ascertained from the Annual Statement of Rates (ASR)	6,01,80,000
		b)	Incurred Expenditure on Premium to obtain development rights. FSI, Additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	0
		c)	Incurred Expenditure for Acquisition of TDR (if any)	0
		d)	Amounts paid to State Government or competent Authority or any other statutory authority of the State or Central Government. towards stamp duty, transfer charges, registration fees etc.; and	7,61,600
		e)	Land Premium paid for redevelopment of land owned by public authorities.	0
		f)	Under Rehabilitation scheme:	
		i	Incurred Expenditure for construction of rehabilitation building Minimum of (a) or (b) to be considered	
			(a) Cost Incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	0
			(b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA	
		ii.	Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	
		iii	Incurred Expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	0
		iv	Any other cost including interest estimated on the borrowing done specifically for construction of	0



A R N R & ASSOCIATES

CHARTERED ACCOUNTANTS

"Nawandar Sankul", Above Union Bank of India, Racca Colony, Nashik-422002

Email: rnrc00@gmail.com, arnrca00@gmail.com

Contact Number: 9503196300/9421235000

		rehabilitation component	
			0
		Sub-Total of Land Cost	6,09,41,600
2		Development Cost/ Cost of Construction:	
	i)	Expenditure for construction. Minimum of (a) and (b) to be considered	53,84,425
		(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer	60,00,000
		(b) Actual Cost of construction incurred as Per the books of accounts as verified by the CA,	53,84,425
	ii)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	0
	iii)	Incurred expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity sewerage, drainage. layout roads), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc	5,46,719
	iv)	Incurred Expenditure towards Taxes, cess, fees, charges. premiums. Interest etc payable to any statutory Authority.	38,25,204
	v)	Incurred Expenditure towards Interest to financial institutions. scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction ;	0
		Sub-Total of Development Cost	97,56,348
3		Total Cost of the Project (Actual incurred as on date of certificate)	7,06,97,948
4		Proportion of the Cost incurred on Land Cost and Construction Cost to the total Estimated Cost (Table A).	81.28%
5		Amount which can be withdrawn from the Designated Account	7,06,97,948
6		Less: Amount withdrawn till date of this certificate from the Designated Account	5,50,000
7		Net Amount which can be withdrawn from the Designated Bank Account under this certificate	7,01,47,948



A R N R & ASSOCIATES

CHARTERED ACCOUNTANTS

"Nawandar Sankul", Above Union Bank of India, Racca Colony, Nashik-422002

Email: rnrc00@gmail.com, arnrca00@gmail.com

Contact Number: 9503196300/9421235000

Table C- Statement for Calculation of Receivables from the Sales of the Real estate Project

Sold Inventory					
S.No	Plot No	Carpet Area	Unit Consideration as per Agreemen /Letter of Allotment*	Received Amount	Balance Receivables
1	18	133.63	3185000	8,17,000	23,68,000
Total		133.63	31,85,000	8,17,000	23,68,000

Unsold Inventory			
S.No	Plot no	Carpet Area(Sq Mtrs)	Unit Consideration as per Ready Reckoner Rate
1	1	129.32	14,50,970
2	2	110.50	12,39,810
3	3	110.50	12,39,810
4	4	110.50	12,39,810
5	5	110.50	12,39,810
6	6	110.50	12,39,810
7	7	110.50	12,39,810
8	8	110.50	12,39,810
9	9	143.50	16,10,070
10	10	138.84	15,57,785
11	11	110.50	12,39,810
12	12	110.50	12,39,810
13	13	110.50	12,39,810
14	14	110.50	12,39,810
15	15	110.50	12,39,810
16	16	110.50	12,39,810
17	17	110.50	12,39,810
18	19	129.53	14,53,327
19	20	102.00	11,44,440
20	21	102.00	11,44,440
21	22	102.00	11,44,440
22	23	102.00	11,44,440
23	24	102.00	11,44,440
24	25	134.78	15,12,232
25	26	198.53	22,27,507
26	27	137.28	15,40,282
27	28	135.10	15,15,822
28	29	135.10	15,15,822
29	30	129.55	14,53,551
30	31	129.55	14,53,551



A R N R & ASSOCIATES

CHARTERED ACCOUNTANTS


"Nawandar Sankul", Above Union Bank of India, Racca Colony, Nashik-422002

Email: rnc00@gmail.com, arnrca00@gmail.com

Contact Number: 9503196300/9421235000

31	32	135.10	15,15,822
32	33	135.10	15,15,822
33	34	137.28	15,40,282
34	35	139.34	15,63,395
35	36	131.48	14,75,206
36	37	131.48	14,75,206
37	38	131.86	14,79,469
Total		4,539.72	5,09,35,658

Table D-Comparison between Balance Cost and Receivables			
S.no		Particulars	Amount
1		Estimated Balance Cost to Complete the Real Estate Project (Difference of total Estimated Project cost less Cost incurred)	1,62,82,052
2		Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	23,68,000
3	i)	Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts),	4,539.72 sq Mtrs
	ii)	Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	5,09,35,658
4		Estimated receivables of ongoing project. [Sum of 2 + 3(ii)]	5,33,03,658
5		(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account - 70% or 100%	
		IF 4 is greater than I, then 70% of the balance receivables of ongoing project will be deposited in designated Account	
		If 4 is lesser than I, then 100% of the Balance receivables of ongoing project will be deposited in designated Account	



A R N R & ASSOCIATES

CHARTERED ACCOUNTANTS

"Nawandar Sankul", Above Union Bank of India, Racca Colony, Nashik-422002

Email: rnrc00@gmail.com, arnrca00@gmail.com

Contact Number: 9503196300/9421235000

Table E-Designated Bank Account Details		
Sr.no	Particulars	Actual Amount till Date (from start of bank account to till date)
1	Opening Balance	0
2	Deposits	5,71,900.00
3	Withdrawals	5,50,000.00
4	Closing Balance	21,900.00

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C-'has been deposited in Designated RERA Bank Account.

I hereby certify that Viraj One has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F- Means of Finance				
Sr.no	Particulars	Estimated	Proposed / Estimated	Actual
		(At time of Registration) (In Rs.) (proposed and indicative)	(As on the date of the certificate) (In Rs.)	(As on the date of certificate) (In Rs.)
1	Own Funds	8,40,00,000	8,40,00,000	2,15,80,792
2	Total Borrowed Funds (Secured) - Drawdown availed till date	0	0	
3	Total Borrowed Funds (Unsecured) - Drawdown availed till date	0	0	0
4	Customer Receipts used for Project	29,80,000	29,80,000	7,95,100
5	Total Funds For Project	8,69,80,000	8,69,80,000	2,23,75,892
6	Total Estimated Cost (as per Table A)	8,69,80,000	8,69,80,000	



A R N R & ASSOCIATES

CHARTERED ACCOUNTANTS

"Nawandar Sankul", Above Union Bank of India, Racca Colony, Nashik-422002

Email: rnrc00@gmail.com, arnrca00@gmail.com

Contact Number: 9503196300/9421235000

Table G: Any Comments/ Observations of CA

1.	This certificate is issued on basis of unaudited books of accounts prepared upto 31/03/2023
2.	I have relied on Certificate in Form No.1 dated 09/04/2023 issued by Architect Umesh M Lamge certifying the Project Status as on 31/03/2023.
3.	I have relied on Certificate in Form No.2 dated 13/04/2023 issued by Engineer Mr. Tushar Gaikwad certifying the Project Status as on 31/03/2023.
4.	I have relied on Certificate issued by promoter with respect to estimated Actual Cost and on-site expenditure and payment of taxes, cess etc payable to statutory authorities.
5.	We have relied on certificate issued by management as regards Means of Finance as Estimated and Proposed as on date of certificate.
6.	In absence of Clear definition regarding means of Finance, We have considered the amount of Funds deployed in Form of Partner Capital as well as the funds received from customer in relation to project bookings to report under the column Actual as mentioned in Table F.
7.	The Calculation of ASR of land as per sr no of 1(a) of Table A and Table B as well as ASR Value of Unsold Inventory as per Table C being matter of Technical nature and we not being subject experts on same, we have relied on certificate issued by the Promoter.
8.	The land in relation to Project under development has been Purchased by the members of AOP in their Individual name and has been introduced in the AOP in form of capital and hence the land cost is allowed for the Promoter.

Yours Faithfully,

For A R N R and Associates

Chartered Accountants

FRN:142180W


CA Rahul.A.Chhallani

Membership Number:159038

UDIN: 23159038BGUZJD1117

Date: 14 June 2023

Place: Nashik



Agreed and accepted by:

VIRAJ ONE

Member of Associates in Charge

Signature of Promoter

Name:

Date: