

M/S G A D & ASSOCIATES		
Shyam Square, Amravati - 444601		
Mob. No. +91 7020387041	email id - cagadassociates@gmail.com, caankittalreja@gmail.com	

FORM-3
[see Regulation 3]
CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

To,

Vitthal Ramchandra Rao Bajirao (Plot No.40, Bajaj Nagar, Nagpur-440010)

Sub.- Certificate of Financial Progress of Work of ATHARVA RESIDENCY MahaRERA Registration Number P50500051505 being developed by M/s Vitthal Ramchandra Rao Bajirao

Sir,

This certificate is being issued for RERA compliance for the ATHARVA RESIDENCY having MahaRERA Registration

Number P50500051505 being developed by M/s Vitthal Ramchandra Rao Bajirao and is based on the records and

documents produced before me and explanations provided to me by the Proprietor of the Project.

For the Quarter Ending 30th June 2023

Table A - Estimated Cost of the Project (at the time of Registration of Project)

Sr. No.	Particulars	Amount in Rs.
	Estimated Cost	
	(At the time of Registration of project)	
I Land Cost		
a)	Value of the land as ascertained from the Annual Statement of Rates (ASR).	1,00,00,000
b)	Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	45,02,776
c)	Estimated Acquisition cost of TDR (if any)	50,00,000
d)	Estimated Amounts payable to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc ; and	10,34,130
e)	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	-
f)	Under Rehabilitation Scheme :	
(i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	-
(ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority of government or concessionaire which are not refundable and so on.	-
(iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
(iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
	Sub-Total of LAND COST	2,05,36,906
	Development Cost/ Cost of Construction of Building:	
(a)	Estimated Cost of Construction as certified by Engineer	10,46,30,420
(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
(c)	Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.	95,43,991
(d)	Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to any statutory Authority.	2,90,000
(e)	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-	1,16,53,213
	Sub-Total of DEVELOPMENT COST	12,61,17,624
	Total Cost of The project (Estimated)	14,66,54,530

Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amount in Rs.
1	Land Cost	Incurred
	a) Value of the land as ascertained from the Annual Statement of Rates (ASR).	1,00,00,000
	b) Incurred expenditure on Premiums payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	5,02,776
	c) Incurred Expenditure for Acquisition cost of TDR (if any)	-
	d) Amounts paid to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc ; and	10,34,130
	e) Land Premium paid for redevelopment of land owned by public authorities.	-
	f) Under Rehabilitation Scheme :	
	(i) Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered.	-
	(a) Cost Incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	
	(b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	
	(ii) Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority of government or concessionaire which are not refundable and so on.	-
	(iii) Incurred Expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	(iv) Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-
	Sub-Total of LAND COST	1,15,36,906
	Development Cost/ Cost of Construction of Building:	
	(i) Expenditure for construction. Minimum of (a) and (b) to be considered	
	(a) Construction cost incurred including site development and infrastructure for the Estimated Cost of Construction as certified by Engineer	-
	(b) Actual Cost of construction incurred as per the books of accounts as verified by the CA	32,94,329
	(ii) Cost Incurred on additional items not included in estimated cost (As per engineer certificate)	
	(iii) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.	-
	(iv) Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. payable to any statutory Authority.	-
	(v) Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-	-
	Sub-Total of DEVELOPMENT COST	32,94,329
3	Total Cost of The project (Actual incurred as on date of certificate)	1,48,31,235
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A)	10.11
5	Amount which can be withdrawn from the Designated Account.	1,48,31,235
6	Less: Amount withdrawn till date of this certificate from the Designated Account	-
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	1,48,31,235



Yours Faithfully,
For G A D & ASSOCIATES
MRN - 177608
FRN-146550W

Ankit
CA. Ankit Talreja
Nagpur

15 February 2024
UDIN:24177608BKBITO1824

Date 15-02-2024
Place: Nagpur

Table D
Comparison between Balance Cost and Receivables

S. No.	Particulars	Amount in Rs.
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	13,18,23,295
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	-
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts)	1,390.29
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	5,38,32,035
4	Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	5,38,32,035
5	Amount to be deposited in Designated Account – 70% or 100% (if 4 is greater than 1, then 70 % of the balance receivables of ongoing project will be deposited in designated Account) (if 4 is lesser than 1, then 100 % of the balance receivables of ongoing project will be deposited in designated Account)	5,38,32,035

Table E
Designated Bank Account Details

S. No.	Particulars	Designated Bank Account Details Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	-
2	Deposits	-
3	Withdrawals	-
4	Closing Balance	-

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that M/s Vitthal Ramchandra Rao Bajirao has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.



Yours Faithfully,
For G A D & ASSOCIATES
MRN - 177608
FRN-146550W

CA. Ankit Talreja
Nagpur
15 February 2024
UDIN:24177608BKBITO1824

Date 15-02-2024
Place: Nagpur

Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

Sr. No.	Flat No.	Carpet Area (in Sq Mtrs.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivables
(1)	(2)	(3)	(4)	(5)	(6)
1			NIL		
	TOTAL	-	-	-	-

Unsold Inventory

Ready Recknor Rate as on the date of Certificate Of the Commercial Project is Rs 35200 per sm. at Carpet Area (32000*1.1)

Sr. No.	Flat No.	Carpet Area (in Sq Mtrs.)	Unit Consideration as per Ready Reckoner Rate
(1)	(2)	(3)	(4)
1	001	40.14	15,54,221
2	002	40.85	15,81,712
3	101	40.14	15,54,221
4	102	44.14	17,09,101
5	103	44.14	17,09,101
6	104	40.14	15,54,221
7	105	40.14	15,54,221
8	106	44.14	17,09,101
9	107	44.14	17,09,101
10	108	40.14	15,54,221
11	201	40.14	15,54,221
12	202	44.14	17,09,101
13	203	44.14	17,09,101
14	204	40.14	15,54,221
15	205	40.14	15,54,221
16	206	44.14	17,09,101
17	207	44.14	17,09,101
18	208	40.14	15,54,221
19	301	40.14	15,54,221
20	302	44.14	17,09,101
21	303	44.14	17,09,101
22	304	40.14	15,54,221
23	305	40.14	15,54,221
24	306	44.14	17,09,101
25	307	44.14	17,09,101
26	308	40.14	15,54,221
27	401	40.14	15,54,221
28	402	35.85	13,88,112
29	403	44.14	17,09,101
30	404	28.84	11,16,685
31	405	28.84	11,16,685
32	406	44.14	17,09,101
33	407	35.85	13,88,112
34	408	40.14	15,54,221
		1,390.29	5,38,32,035.00



Adhik

Table F
Means of Finance

Sr. No.	Particulars	Estimated* (At time of Registration) (In Rs.) (proposed and indicative)	Proposed /Estimated (As on the date of this certificate (In Rs.)	Actual (As on the date of certificate)(In Rs.)
1	Own Funds	1,50,00,000	1,50,00,000	1,48,31,235
2	Total Borrowed Funds (Secured) - Drawdown availed till date	-	-	-
3	Total Borrowed Funds (UnSecured) - Drawdown availed till date	4,00,00,000	4,00,00,000	-
4	Customer Receipts under for Project	5,38,32,035	5,38,32,035	-
5	Total Funds for Project	10,88,32,035.00	10,88,32,035.00	1,48,31,235.00
6	Total Estimated Cost (As per Table A)	14,66,54,530.00	14,66,54,530.00	1,48,31,235.00

Table G
Any Comments / Observations of CA

1	NO ADVERSE COMMENTS
---	---------------------



Yours Faithfully,
For G A D & Associates
FRN - 146550W

Ankit

CA. Ankit Talreja
Partner

M. no. 177608
UDIN:24177608BKBITO1824

Agreed and accepted by:

Vitthal Ramchandra Rao Bajirao

Vitthal Ramchandra Rao Bajirao
Place:-Nagpur
Date 15-02-2024