

S P DARA AND ASSOCIATES

CHARTERED ACCOUNTANTS

SF12, Bhiwapurkar Chambers, Opp. Yashwant Stadium, Dhantoli, Nagpur, Maharashtra.-440012 ■: 9175491608

Annexure D
FORM-3
(See Regulation 3)

CHARTERED ACCOUNTANT'S CERTIFICATE

Date: 17.04.2025

To,
Royal Buildcon (Prop Uttam Khadgi)
Plot No 1, New Prerna Nagar,
Near Aakar Nagar, Katol Road,
Nagpur-440013

Subject: Certificate of financial progress of work of "Royal Heights" having MahaRERA Registration number P50500051087 being developed by Royal Buildcon.

Sir,

This Certificate is being issued for RERA compliance for the project "Royal Buildcon" having MahaRERA registration number P50500051087 being developed by Royal Buildcon and is based on the record and documents produced before me and explanation provided to me by the management of the company.

Table A- Estimated cost of Project (as on 31.03.2025)

Sl. No	Particulars	Estimated Cost (As on 31.03.2025) (3)
(1)	(2)	
1	i. Land Cost:	
	a. Value of Land as ascertained from the Annual Statement of Rates (ASR)	5,66,37,000
	b. Estimated amount of premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	2,52,54,121
	c. Estimated Acquisition Cost of TDR (if any).	-
	d. Estimated Amount payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	-
	e. Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	-
	f. Under Rehabilitation scheme :	
	i. Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	-



	any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary Transit Accommodation, overhead cost, amount payable to slum dwellers. Tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	
iii.	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenances deposit, or any amount whatsoever payable to any authorities toward and in project of rehabilitation.	-
iv.	Any other Cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	8,18,91,121
	Sub - Total of Land Cost	
ii	Development Cost/Cost of Construction of Building	
	(a) Estimated Cost of Construction as certified by Engineers.	25,00,00,000
	(b) Cost incurred on additional items not included in estimated cost (As per engineers certificate)	-
	(c) Estimated Expenditure for development of entries project excluding cost of construction fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage. Layout roads etc.) Absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	30,00,000
	(d) Estimated Taxes, cess, fees, charges, premiums, interest etc. paid to any Statutory Authority.	
	(e) Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	60,00,000
	Sub - Total of Development Cost	25,90,00,000
	Total Cost Of the Project (Estimated)	34,08,91,121

*Pass through charges or indirect taxes not included in estimated cost of project.

**Estimated cost shall be revised through correction application



Table B – Actual Cost Incurred on the Project (31.03.2025)

S. No	Particulars	Amount (Rs.)
		Incurred
(1)	(2)	(3)
1	Land Cost	
	(a) Value of the land as ascertained from the Annual Statement of Rates (ASR).	5,66,37,000
	(b) Incurred Expenditure on Premiums to obtain development rights, FSI, additional FSI, fungible area, and other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	1,81,12,394
	(c) Incurred Expenditure for Acquisition of TDR (if any).	-
	(d) Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government.	-
	(e) Land Premium paid for redevelopment of land owned by public authority's.	-
	(f) Under Rehabilitation scheme:	
	i. Incurred Expenditure for construction of rehabilitation building. Minimum of (a) to be considered	-
	(a) Cost Incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	
	(b) Incurred Expenditure for construction of rehab building as per the book of accounts as verified by the CA.	
	ii. Incurred Expenditure towards clearance of land of all or any encumbrances cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation, overhead cost, amount paid to slum dwellers. Tenants, apartment owners or appropriates authority or government or concessionaire which are not refundable and so on.	
	iii. Incurred Expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit. Or any amount whatsoever paid to any authorities towards and in project of rehabilitation.	
	iv. Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	
	Sub – Total of Land Cost :	7,47,49,394



(1)	(2)	(3)
2.	Development Cost / Cost of Construction	
(i)	Expenditure for construction. Minimum of (a) and (b) to be considered	
(a)	Construction cost incurred including site developments and infrastructure for the same as certified by Engineers.	9,70,00,000
(b)	Actual Cost of Construction incurred as per the books of accounts as verified by the CA.	9,70,93,438
(ii)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
(iii)	Incurred Expenditure for Development of entire project excluding cost of construction as per (i) above, i.e., salaries, consultants fees, site overheads, Developments works, Cost of Services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, construction of the entire phase of the projects registered.	53,41,509
(iv)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. to any Statutory Authority.	-
(v)	Incurred Expenditure toward Interest to Financial institution, Scheduled banks, non-banking financial institution (NBFC) or money Lenders on Construction funding or money borrowed for construction.	86,35,433
	Sub - Total of Development Cost :	11,10,70,380
3.	Total Cost of the Project (Actual incurred as on 31.03.2025)	18,58,19,774
4.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A.)	54.51%
5.	Amount which can be withdrawn from the Designated Accounts.	18,58,19,774
6.	Less: Amount withdrawn till date	7,11,36,425
7.	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	11,46,83,349



Table C
Statement for calculation of Receivable from the Sales of the Real Estate Projects

Sold Inventory

S. No.	Shop/ Flat No.	Carpet Area (in sq. mtrs)	Unit Consideration as per Agreement/letter of Allotment	Received Amount*	Balance Receivables
(1)	(2)	(3)	(4)	(5)	(6)
1	Shop No 3	11.102	8,00,000.00	6,16,000.00	1,84,000.00
2	Shop No 5	14.035	15,50,000.00	12,02,800.00	3,47,200.00
3	Shop No 6	14.035	13,00,000.00	11,34,320.00	1,65,680.00
4	Flat No 504	84.551	46,00,000.00	42,21,200.00	3,78,800.00
5	Flat No 703	84.551	69,00,000.00	67,63,435.00	1,36,565.00
6	Flat No 601	68.716	51,00,000.00	13,55,000.00	37,45,000.00
7	Flat No 101	84.551	60,00,000.00	56,52,501.00	3,47,499.00
8	Flat No 706	84.551	75,02,000.00	68,12,451.00	6,89,549.00
9	Flat No 507	84.551	68,13,000.00	61,75,950.00	6,37,050.00
10	Flat No 501-502	153.267	1,32,16,400.00	58,900.00	1,31,57,500.00
11	Flat No 206	68.716	44,50,000.00	48,450.00	44,01,550.00
12	Flat No. 205	68.716	56,00,000.00	54,95,899.00	1,04,101.00
13	Flat No. 103	68.716	40,00,000.00	36,49,950.00	3,50,050.00
14	Shop No 7& 8	22.146	21,00,000.00	18,48,000.00	2,52,000.00
15	Flat No 608	89.952	50,00,000.00	47,72,000.00	2,28,000.00
16	Flat No 605	68.716	57,13,200.00	51,16,952.00	5,96,248.00
17	Shop No 13	15.233	15,00,000.00	13,20,000.00	1,80,000.00
18	Flat No 404	84.551	71,25,300.00	67,69,035.00	3,56,265.00
19	Flat No 505	68.716	44,90,000.00	43,98,068.00	91,932.00
20	Shop No 10	14.036	20,00,000.00	14,26,480.00	5,73,520.00
21	Flat No 305	68.716	58,00,000.00	54,03,695.00	3,96,305.00
22	Flat No 405	68.716	44,00,000.00	29,68,001.00	14,31,999.00
23	Flat No 209	84.551	73,11,000.00	70,78,677.00	2,32,323.00
24	Shop No 11	11.102	18,00,000.00	15,05,680.00	2,94,320.00
25	Flat No 406	68.716	59,00,000.00	1,14,950.00	57,85,050.00
26	Flat No 602	84.551	74,70,000.00	47,500.00	74,22,500.00
27	Flat No 606	68.716	59,00,000.00	56,15,000.00	2,85,000.00
28	Flat No 708	68.716	44,60,000.00	19,00,000.00	25,60,000.00
	TOTAL	1777.192	13,88,00,900	9,34,70,894	4,53,30,006

*Unit consideration as per agreement/letter of allotment and amount received does not include pass through charges and indirect taxes.

Unsold Inventory:
Shops

Sr NO	Shop No	Carpet Area	Unit Consideration as per ready reckoner Rate (ASR)
1	1	18.100	1162020
2	2	15.435	990927
3	4	11.102	712748
4	9	14.033	900919
5	12	11.102	712748
	TOTAL	69.772	44,79,362

Flats

Sr NO	Flat No	Carpet Area	Unit Consideration as per ready reckoner Rate (ASR)
1	102	68.716	31,19,019
2	104	84.551	38,37,770
3	202	84.551	38,37,770
4	203	89.952	40,82,921
5	204	84.551	38,37,770
6	207	84.551	38,37,770
7	208	89.952	40,82,921
8	210	68.716	31,19,019
9	301	68.716	31,19,019
10	302	84.551	38,37,770
11	303	89.952	40,82,921



12	304	84.551	38,37,770
13	306	68.716	31,19,019
14	307	84.551	38,37,770
15	308	89.952	40,82,921
16	309	84.551	38,37,770
17	310	68.716	31,19,019
18	401	68.716	31,19,019
19	402	84.551	38,37,770
20	403	89.952	40,82,921
21	407	84.551	38,37,770
22	408	89.952	40,82,921
23	409	84.551	38,37,770
24	410	68.716	31,19,019
25	503	89.952	40,82,921
26	506	68.716	31,19,019
27	508	89.952	40,82,921
28	509	84.551	38,37,770
29	510	68.716	31,19,019
30	603	89.952	40,82,921
31	604	84.551	38,37,770



32	607	84.551	38,37,770
33	609	84.551	38,37,770
34	610	68.716	31,19,019
35	701	68.716	31,19,019
36	702	73.919	33,55,183
37	704	68.716	31,19,019
38	705	68.716	31,19,019
39	707	73.919	33,55,183
40	201	68.716	31,19,019
	TOTAL (B)	3187.695	14,46,89,471
	TOTAL (A+B)	3257.467	14,91,68,833

Table D
Comparison between balance Cost and Receivables

S. No.	Particulars	Amount
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	15,50,71,347
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as Certified Verified from the record and books of accounts)	4,53,30,006
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the record and books of accounts), (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the as per Table C to this certificate)	3257.467 Sq. Mt 14,91,68,833
4	Estimated Receivables of ongoing projects. (Sum of 2 + 3(ii))	19,44,98,839
5	(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account-70% or 100% If 4 is greater than 1, then 70% of the balance receivables of ongoing projects will be deposited in designed Account If 4 is Lesser than 1, then 100% of the balance receivables of ongoing projects will be deposited in designed Account	13,61,49,187



Table E
Designated Bank Account Details

S. No.	Particulars	Designated Bank Account Details (Axis Bank)
		Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	NIL
2	Deposits	25,89,000
3	Withdrawals	25,89,000
4	Closing Balance	NIL

RERA Account at Axis Bank closed and new RERA account opened with SBI Bank.

S. No.	Particulars	Designated Bank Account Details (SBI Bank)
		Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	NIL
2	Deposits	7,00,29,336
3	Withdrawals	6,85,47,425
4	Closing Balance	14,81,911

I hereby certify that required proportion of money, as specified in the act, collected from allotted of the projected units as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that **M/S Royal Buildcon** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this projects.



Table F
Means of Finance

S. No.	Particulars	Estimated * (At time of Registration) (In Rs.) (Proposed and indicative)	Proposed / Estimated (As on the date of the certificate) (In Rs.)	Actual (As on the date of certificate) (In Rs.) 31.03.2025
1	Own Funds	8,18,91,121	6,48,37,000	6,07,64,351
2	Total Borrowed Funds (Secured) -Drawdown availed till date	Nil	7,00,00,000	4,92,43,310
3	Total Borrowed Funds (Un Secured) -Drawdown availed till date	Nil	1,00,00,000	16,85,000
4	Customer Receipts used for Projects	25,90,00,000	19,60,54,121	7,41,27,113
5	Total Fund for Projects	34,08,91,121	34,08,91,121	18,58,19,774
6	Total Estimated Cost (As per Table A)	34,08,91,121	34,08,91,121	34,08,91,121

Table G

Any Comments / Observations of CA

1.	NIL
----	-----

Yours Faithfully,
Agreed and accepted by:
Signature of Prop

Royal Buildcon

Uttam Khadgi
Name: Uttam Khadgi
Date: 17.04.2025



FOR S P DARA AND ASSOCIATES
CHARTERED ACCOUNTANT
FRN: 121776W

CA Aniket Nabira
CA ANIKET NABIRA
M NO 175395
UDIN: 25175395BMIFIT6460