

PANPALIYA TAORI & CO.
CHARTERED ACCOUNTANTS

RITESH PANPALIYA B.Com., F.C.A., D.I.S.A. (ICAI)
AMIT L. TAORI B.Com, F.C.A., D.I.S.A. (ICAI)



Block No. 11, 2nd Floor, Bajaj Wing,
Mangalwari Complex, Sadar,
NAGPUR - 440 001.
Tel. : 9623130595 (O), 9890601325
e-mail : ritesh.panpaliya@gmail.com
Website : ptcca.in

Form-3		
(See Regulation-3)		
CHARTERED ACCOUNTANT CERTIFICATE		
(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account))		
		Date: 17-04-2025
To: Vinay Sarda, Partner Happy Spaces		
Subject: Certificate of Financial Progress of Work of Happy Galaxy having MahaRERA Registration Number P50500052402 (Only Applicable after project Registration) being developed by Happy Spaces, Nagpur and is based on the records and documents produced before me and explanations provided to me by the management of the Company.		
Table A - Estimated Cost of the Project (at the time of registration of Project)		
Sr No.	Particulars	Estimated Cost (At the time of registration of Project)
1 i) Land Cost:		
a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	41891000
b)	Estimated Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	
c)	Estimated Acquisition cost of TDR (if any)	7568969
d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	3181500
e)	Estimated Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities	Nil
f)	Under Rehabilitation scheme:	Nil
i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	Nil
ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lien of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	Nil
iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	Nil
iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	Nil
Sub Total of LAND COST Rs		52641469
ii) Development Cost / Cost of Construction:		
(a)	Estimated Cost of Construction as certified by Engineer	289750000
(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	Nil
(c)	Estimated expenditure for development of entire project excluding cost of construction as per(ii) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, sewerage), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	20000000
(d)	Estimated Taxes, cess, fees, charges, premiums interest etc to any Statutory Authority.	16000000
(e)	Interest payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	12433305
Sub Total of Development Cost		338183305
2	Total Cost of the Project (Estimated)	390824774



Table B - Actual Cost Incurred on the Project (as on Date of Certificate)		
Sr No.	Particulars	
1 i) Land Cost:		
a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	41891000
b)	Incurred Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	
c)	Incurred Acquisition cost of TDR (if any)	7568969
d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	3181500
e)	Estimated Land paid payable as per annual statement of rates (ASR) for development of land owned by public authorities	0
f)	Under Rehabilitation scheme:	0
i)	Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	Nil
	(a) Cost incurred for construction of rehabilitation building including site development and infrastructure for the same as certified by Engineer.	Nil
	(b) Incurred Expenditure for construction of rehab building as per books of accounts as verified by the CA.	Nil
ii)	Incurred Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	Nil
iii)	Incurred Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	
iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	
	Sub Total of LAND COST Rs	52641469



ii) Development Cost / Cost of Construction:		
i)	Expenditure for construction. Minimum of (a) or (b) to be considered	155856799
	(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	167500000
	(b) Actual cost of construction incurred as per books of accounts as verified by the CA.	164366816
(ii)	Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)	0
(iii)	Incurred expenditure for development of entire project excluding cost of construction as per(ii) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, sewerage), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of project registered.	5714382
(d)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums Interest etc to any Statutory Authority.	15272003
(e)	Incurred Expenditure towards Interest payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	24681062
	Sub Total of Development Cost	210034263
3	Total Cost of the Project (Actual incurred as on date of certificate)	262675732
4	Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost. (Table A)	67.21
5	Amount which can be withdrawn from the Designated Account	262675732
6	Less: Amount withdrawn till date of this certificate from designated bank account	14242201
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	248433531

For Panpaliya Taori and Company
Chartered Accountants



(Ritesh Panpaliya)
Partner
M.no : 115665
FRN : 125508W

Place - Nagpur
Date -17/04/2025
UDIN- 25115665BMKQHO4950

Annexure C
Statement for calculation of Receivables from the sales of the Real Estate Project

Sold Inventory

No	Flat No	Carpet Area (in Sq. mts)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivable
1	402	79.28	5800000	4972000	828000
2	701	85.95	6100000	4711000	1389000
3	501	85.95	4400000	2050000	2350000
4	808	85.95	4200000	2970000	1230000
5	901	85.95	6000000	5643001	357000
Total		423.08	26500000	20346001	6154000

(Unsold Inventory Valuation)

No	Flat No	Carpet Area (in Sq. mts)	Unit Consideration as per Read Reckoner Rate (ASR)
1	101	85.95	2612880
2	102	79.28	2410112
3	103	86.02	2615008
4	104	86.02	2615008
5	105	79.28	2410112
6	106	85.95	2612880
7	201	85.95	2612880
8	202	79.28	2410112
9	203	86.02	2615008
10	204	85.77	2607408
11	205	85.77	2607408
12	206	86.02	2615008
13	207	79.28	2410112
14	208	85.95	2612880
15	301	85.95	2612880
16	302	79.28	2410112
17	303	86.02	2615008
18	304	85.77	2607408
19	305	85.77	2607408
20	306	86.02	2615008
21	307	79.28	2410112
22	308	85.95	2612880
23	401	85.95	2612880
24	403	86.02	2615008
25	404	85.77	2607408
26	405	85.77	2607408
27	406	86.02	2615008
28	407	79.28	2410112
29	408	85.95	2612880
30	502	79.28	2410112
31	503	86.02	2615008
32	504	85.77	2607408
33	505	85.77	2607408
34	506	86.02	2615008
35	507	79.28	2410112
36	508	85.95	2612880
37	601	85.95	2612880
38	602	79.28	2410112
39	603	86.02	2615008
40	604	85.77	2607408
41	605	85.77	2607408
42	606	86.02	2615008
43	607	79.28	2410112
44	608	85.95	2612880
45	702	79.28	2410112
46	703	86.02	2615008
47	704	85.77	2607408
48	705	85.77	2607408
49	706	86.02	2615008
50	707	79.28	2410112
51	708	85.95	2612880
52	801	85.95	2612880



		79.28	2410112
56	802	86.02	2615008
57	803	85.77	2607408
58	804	85.77	2607408
59	805	86.02	2615008
60	806	79.28	2410112
61	807	79.28	2410112
64	902	86.02	2615008
65	903	85.77	2607408
66	904	85.77	2607408
67	905	86.02	2615008
68	906	79.28	2410112
69	907	85.95	2612880
70	908	85.95	2612880
71	1001	79.28	2410112
72	1002	86.02	2615008
73	1003	85.77	2607408
74	1004	85.77	2607408
75	1005	86.02	2615008
76	1006	79.28	2410112
77	1007	85.95	2612880
78	1008	85.95	2612880
79	1101	79.28	2410112
80	1102	86.02	2615008
81	1103	85.77	2607408
82	1104	85.77	2607408
83	1105	86.02	2615008
84	1106	79.28	2410112
85	1107	85.95	2612880
86	1108		
Total		6819.82	207322528

Table D
Comparison Between Balance Cost And Receivables

No.	Particulars	Amount
1	Estimated balance cost to complete the real estate Project	128149042
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	6154000
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts), (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate.	6819.82 Sq Mt 20,73,22,528 INR
4	Estimated receivables of ongoing project. [Sum of 2 + 3(ii)]	21,34,76,528
5	Amount to be deposited in Designated Account - 70% or 100%	15,36,99,896

Table E
Designated Bank Account Details

No	Particulars	Designated bank Account Details Actual Amount till Date (From Start of bank account to till date)
1	Opening balance	0
2	Deposits (Till 31-12-2024)	14242201
3	Withdrawals (Till 31-12-2024)	14242201
4	Closing Balance	0

We hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank account.

We hereby certify that Happy Spaces through its partner Vinay Shyamsunder Sarda has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.



Statement of Finance

Particulars	Estimated (At time of registration)	Proposed (As on date of this certificate)	Actual (As on date of this certificate)
1 Own Funds	20880840	20880840	76262076
2 Total Borrowed Funds (secured) - Drawdown availed tilldate	0	0	0
3 Total Borrowed Funds (unsecured) - Drawdown availed tilldate	209943934	209943934	166067655
4 Customer Receipts Used For The Project	160000000	160000000	20346001
5 Total Fund For The Project	390824774	390824774	262675732
6 Total Estimated Cost (As per Table A)	390824774	390824774	390824774

Comments / observations of CA

Comments
1 Estimated cost of construction is as per form 2 provided by the engineer
2 ASR rates are as per data available at easr.igrmaharashtra.gov.in
3 The date of certificate for bank transaction is considered as 31-03-2025

For Panpaliya Taori & Co.
Chartered Accountants



Accepted & Approved
Jai



Ritesh Panpaliya
Membership No. 115665
Date: 17/04/2025
UDIN- 25115665BMKOH04950