



Annexure D

FORM 3

(See Regulation 3)

CHARTERED ACCOUNTANT'S CERTIFICATE (On Letter Head)

(To be submitted at the time of Registration of the Project and for Withdrawal of Money the from Designated Account)

Date:-15/10/2024

To

The M/S KESHVAM CITY III
SHOP NO.21, CORPORATION CHAWL
ANAJ BAZAR, POHA OLI, ITWARI
NAGPUR-440002

Subject: Certificate of Financial Progress of Work of **"KESHVAM CITY III"** having MahaRERA Registration Number **P50500053990**. (Only Applicable after project Registration) being developed by **M/S KESHVAM CITY III**

Sir,

This certificate is being issued for RERA compliance for the **"KESHVAM CITY III "** having MahaRERA Registration Number **P50500053990**. (Only Applicable after project Registration) being developed by **M/S KESHVAM CITY III** and is based on the records and documents produced before me and explanations provided to me by the management of the company



Table A – Estimated Cost of the Project (at the time of Registration of Project)

Sr. No. (1)	Particular (2)	Estimated Cost (At the time of Registration of project) (3)
	i. Land Cost	2,50,00,000/-
	(a) Value of the land as ascertained from the Annual Statement of Rates (ASR).	
	(b) Estimated Amount of Premium Payable to obtain development right. FSI, additional FSI, fungible area, and any other incentive/ concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	20,13,024/-
	(c) Estimated Acquisition cost of TDR (if any).	NIL
	(d) Estimated Amount payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and.	15,30,500/-
	(e) Estimated Land Premium Payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	NIL
	(f) Under Rehabilitation Scheme :	NIL
	i. Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	
	ii. Estimated Cost towards clearance of land of all or any encumbrance including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation , overhead cost, amount payable to slum dweller, tenants, apartment owners or appropriate authority ir government or concessionaire which are not refundable and so on.	NIL
	iii. Estimated Cost of ASR linked premium fees ,charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	iv. Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	NIL
	Sub-Total of Land Cost:	2,85,43,524.00
	ii. Development Cost/Cost of Construction of Building	
	(a) Estimated Cost of Construction as certified by Engineer	3,00,00,000.00
	(b) Cost incurred on additional items not included in estimated Cost(As per engineer certificate)	NIL
	(c) Estimated Expenditure for development of entire project	NIL

4th Floor, B Wing, Mangalwari Complex, Sadar, Nagpur-440001



	excluding cost of construction as per (i) above, i.e., salaries, consultants fees, Site overhead, developments work, cost of services (including water, electricity, sewerage, drainage, layout road etc.) , absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumable etc.	
	(d) Estimated Taxes, Cess, Fees, Charges, premiums, interest etc. payable to any Statutory Authority.	NIL
	(e) Interest Payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for Construction.	NIL
	Total Cost of the project (Estimated)	5,85,43,524.00

- Pass through charges or indirect taxes not included in estimated cost of project.
- Estimated Cost shall be revised through correction application..

Table B – Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No. (1)	Particular (2)	Amount (Rs.) Incurred (3)
	v. Land Cost	2,50,00,000.00
	(f) Value of the land as ascertained from the Annual Statement of Rates (ASR).	
	(g) Incurred Expenditure on Premium Payable to obtain development right. FSI, additional FSI, fungible area, and any other incentive/ concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	21,87,744.00
	(h) Incurred Expenditure for Acquisition cost of TDR (if any).	NIL
	(i) Amount Paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and.	15,30,500.00
	(j) Land Premium Payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	NIL
	(f) Under Rehabilitation Scheme : i. Incurred Expenditure for construction of rehabilitation building Minimum of (a) or (b) to be considered. (a) Cost Incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer. (b) Incurred Expenditure for construction of rehab building as per the books of accounts are verified by CA.	NIL
	ii. Incurred Expenditure towards clearance of land of all or any encumbrance including cost of	NIL

4th Floor, B Wing, Mangalwari Complex, Sadar, Nagpur-440001



	removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation , overhead cost, amount payable to slum dweller, tenants, apartment owners or appropriate authority ir government or concessionaire which are not refundable and so on.	
	iii. Incurred Expenditure towards ASR linked premium fees ,charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	vi. Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	NIL
	Sub-Total of Land Cost:	2,87,18,244.00
	ii. Development Cost/Cost of Construction of Building	
	(i) Expenditure for construction Minimum of (a) and (b) to be considered (a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer (b) Actual Cost of construction incurred as per the books of accounts as verified by the CA.	NIL
	(ii) Cost incurred on additional items not included in estimated Cost(As per engineer certificate)	NIL
	(iii) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e., salaries, consultants fees, Site overhead, developments work, cost of services (including water, electricity, sewerage, drainage, layout road etc.) , absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumable etc.	47,74,233.00
	(iv) Incurred Expenditure towards Taxes, Cess, Fees, Charges, premiums, interest etc. payable to any Statutory Authority.	NIL
	(v) Incurred Expenditure towards Interest Payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for Construction.	NIL
	Sub-Total of Developments Cost :	47,74,233.00
3.	Total Cost of Project (Actual incurred as on date of Certificate)	3,33,17,757.00
4.	Proportion of the Cost incurred on Land and Construction Cost to the Total Estimated Cost(Table A)	56.91%
5.	Amount which can be withdrawn from the Designated Account.	3,33,17,757.00
6.	Less :- Amount Withdrawn till date of this certificate from the Designated Account.	2,21,00,000.00
7.	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	1,12,17,757.00

- Pass through charges or indirect taxes not included in incurred cost of project.

4th Floor, B Wing, Mangalwari Complex, Sadar, Nagpur-440001



TABLE C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

Sr. No. (1)	Flat No. (2)	Carpet Area (in sq.mts.) (3)	Unit Consideration as per Agreement /Letter of Allotment (4)	Received Amount (5)	Balance Receivable (6)
1	PLOT NO.6	144.900	1500000.00	1500000.00	0.00
2	PLOT NO.5	144.900	2184000.00	2184000.00	0.00
3	PLOT NO.3	281.730	4852000.00	4852000.00	0.00
4	PLOT NO. 12	173.810	2712700.00	2712700.00	0.00
5	PLOT NO. 1	291.760	4396700.00	4396700.00	0.00
6	PLOT NO. 23	131.700	1484000.00	1484000.00	0.00
7	PLOT NO. 14	253.500	3615550.00	3615550.00	0.00
8	PLOT NO. 13	167.820	2500000.00	2500000.00	0.00
9	PLOT NO. 17	93.180	1303900.00	1303900.00	0.00

*Unit consideration as per agreement/letter of allotment and amount received does not include pass through charges and indirect taxes.

Unsold Inventory

Sr. No.	Flat No.	Carpet Area (in sq.mts.)	Unit Consideration as per Read Reckoner Rate(ASR 5000/-)
1	PLOT NO.2	283.730	14,18,650.00
2	PLOT NO.6	144.900	7,24,500.00
3	PLOT NO.7	144.900	7,24,500.00
4	PLOT NO.8	240.610	12,03,050.00
5	PLOT NO.9	135.000	6,75,000.00
6	PLOT NO.10	135.000	6,75,000.00
7	PLOT NO.11	135.000	6,75,000.00
8	PLOT NO.15	268.120	13,40,600.00
9	PLOT NO.16	164.830	8,24,150.00
10	PLOT NO.18	97.320	4,86,600.00
11	PLOT NO.19	101.470	5,07,350.00
12	PLOT NO.20	105.610	5,28,050.00
13	PLOT NO.21	109.790	5,48,950.00
14	PLOT NO.22	124.410	6,22,050.00
15	PLOT NO.24	129.750	6,48,750.00
16	PLOT NO.25	129.750	6,48,750.00
17	PLOT NO.26	129.750	6,48,750.00
18	PLOT NO.27	129.750	6,48,750.00
19	PLOT NO.28	129.750	6,48,750.00
20	PLOT NO.29	142.280	7,11,400.00
21	PLOT NO.30	146.780	7,33,900.00
22	PLOT NO.31	138.000	6,90,000.00
23	PLOT NO.32	196.870	9,84,350.00
		3,463.37	1,73,16,850.00

4th Floor, B Wing, Mangalwari Complex, Sadar, Nagpur-440001



TABLE D**Comparison between Balance Cost and Receivables**

1.	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	2,52,25,767.00
2.	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	NIL
3.	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts) (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Annexure A to this certificate	3463.37 1,73,16,850.00
4.	Estimated receivables of ongoing project. Sum of 2 + 3(ii)	-----NA-----
5.	(To be filled for ongoing Projects Only) Amount to be deposited in Designated Account – 70% or 100% IF 4 is greater than 1, then 70 % of the balance receivables of ongoing project will be deposited in designated Account IF 4 is lesser than 1, then 100% of the of the balance receivables of ongoing project will be deposited in designated Account	-----NA-----

Table E**Designated Bank Account Details**

Sr. No.	Particulars	Designated Bank Account Details
		Kotal Mahindra Bank Actual Amount till Date (01-04-2024 TO 30-06-2024)
1	Opening Balance	2,63,888.00
2	Deposits	1,37,31,801.60
3	Withdrawals	1,36,00,000.00
4	Closing Balance	3,95,689.60

I hereby certify that the required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

4th Floor, B Wing, Mangalwari Complex, Sadar, Nagpur-440001



I hereby certify that (M/S "KESHVAM CITY III" MEMBER SHRI ASHISH SANTOSH AGRAWAL) has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F

Means of Finance

S No.	Particulars	Estimated* (At the time of Registration) (In Rs.) (proposed and indicative)	Proposed/Estimated (As of the date of the certificate) (In Rs.)	Actual (As of date of certificate) (In Rs.)
1.	Own Funds	2,85,43,524.00	1,08,22,067.40	1,08,22,067.40
2.	Total Borrowed Funds (Secured) -Drawdown availed till date	NIL	NIL	NIL
3.	Total Borrowed Funds (Unsecured) -Drawdown availed till date	NIL	NIL	NIL
4.	Customer Receipts used for Project	3,00,00,000.00	2,24,95,689.60	2,24,95,689.60
5.	Total Funds for Project	5,85,43,524.00	3,33,17,757.00	3,33,17,757.00
6.	Total Estimated Cost (As Per Table A)	5,85,43,524.00	5,85,43,524.00	5,85,43,524.00

Table G

Any Comments/observations of CA

1.	The actual Cost incurred for the project under consideration has been taken as per books of account maintained by the applicant project.
2.	Estimated Cost of Construction taken as per engineering certificate i.e. Form-2

Yours Faithfully

FOR M/S KAPIL JAISWAL & CO.

CHARTERED ACCOUNTANTS



KAPIL JAISWAL

PARTNER

M.NO. 145582

UDIN: -24145582BKFFHY6055

Agreed and accepted by:

Signature of Promoter

Name: -M/S KESHVAM CITY III

Date: -15/10/2024