



Building a Better Life !

ISO : 2015

सर्वात स्वस्त व सुंदर स्वप्नातील घर,
फक्त आमच्याकडे !

PARAG S. AHIRE
Builder & Developer

Annexure – A

FORM 1

[see Regulation 3]

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To,

Date 05/04/2020

Parag Subhash Ahire,

Plot No. 103, Suprabhat, Near Patil Nagar, Nekane Road, Dhule, 424002.

Subject: Certificate of Percentage of Completion of Construction Work of Padmashree Residency VI situated at Mauje Dhule Shiwar, Station Road, Dhule 424001 on the Plot bearing GAT No. / CTS / Survey No. 551/A/220/24 Final Plot No. 24 having Maha-RERA Registration Number P49800024286 being developed by Parag Subhash Ahire.

Sir, I/ We Mr. Parag Subhash Ahire have undertaken assignment as Architect /Licensed Surveyor of certifying Percentage of Completion of Construction Work of project name Padmashree Residency VI having Maha-RERA Registration Number P49800024286 being developed by Parag Subhash Ahire.

Based on Site Inspection, with respect to the Layout / Each Number of Building / Wing of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the ZERO Percentage of Work Done for each of the Layout / Number of Building / Wing of the Real Estate Project is as per Table – A herein below and the percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

TABLE – A

(To be prepared separately for each Layout / Building / Wing Number of the project)

Building Name: -	PADMASHREE RESIDENCY VI	
Building Number / Wing: -	---	
Date of RERA Registration: -	03 February 2020	
RERA Registration Number: -	P49800024286	
Proposed Date of Completion: -	31 January 2023	
Sr. No. (1)	Tasks /Activity (2)	Percentage of Actual Work Done (3)
1	Excavation	0 %
2	Basement (If Any)	--NA--
3	_____ number of Podiums (If Any)	--NA--
4	ONE Plinth	0 %
5	Stilt Floor	0 %

6	Three number of Slabs of Super Structure	0 %
7	Internal Walls, Internal Plaster, Floorings, Doors and Windows within each of the Flats/Premises.	0 %
8	Sanitary Fittings, Electrical Fittings within the each Flat/Premises.	0 %
9	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0 %
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0 %
11	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, Compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to obtain Occupation / Completion Certificate and complete project as per specifications in the Agreement of Sale. Any Other Activities.	0 %

TABLE-B

Common areas (Internal and External Development Works) in respect of the Registered Phase / Project Number.

Sr. No. (1)	Common areas and Facilities, Amenities (2)	Proposed (Yes/No) (3)	Percentage of Actual Work done (4)	Details (5)
1	Internal Roads & Footpaths	NO	--NA--	--NA--
2	Water Supply	YES	0 %	In Progress
3	Sewerage (chamber, lines, Septic Tank, STP).	YES	0 %	In Progress
4	Storm Water Drains	NO	--NA--	--NA--
5	Landscaping & Number of FIVE Tree Plantation.	YES	0 %	In Progress
6	Street Lighting	NO	--NA--	--NA--
7	Community Buildings	NO	--NA--	--NA--
8	Treatment and disposal of sewage and sullage water.	NO	--NA--	--NA--
9	Solid Waste management & Disposal.	NO	--NA--	--NA--
10	Water conservation, Rain water harvesting.	YES	0 %	In Progress
11	Energy management	NO	--NA--	--NA--
12	Fire protection and fire safety requirements.	NO	--NA--	--NA--
13	Electrical Meter Room, Sub-Station, Receiving Station.	YES	0 %	Wooden Box Frame for Electric Meters
14	Lift	YES	0 %	In Progress
15	Others (Option to Add more).	NO	--NA--	--NA--

Yours Faithfully, **Eng. PARAG S. AHIRE**

D.C.E. & B.E. CIVIL

Consulting Eng. & Gov. Contractor
Deopur DHULE. (Reg.No.145)

MR. PARAG S. AHIRE

(License No. CA/2018/96038)

Agreed and Accepted by

Eng. PARAG S. AHIRE

Name: - PARAG SUBHASH AHIRE

Date: - 05/04/2020