

FORM 1

ARCHITECT’S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account – Building/Wing wise)

To,
Tathey Realty,
Amravati

Date: 07/04/2026

Subject: Certificate of Percentage of Completion of Construction Work of: **Advik Nest** having MahaRERA No. **P50300080486** being developed by **Tathey Realty** as on **(31/03/2026)**

Sir,

I Tejas Patil have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion of Construction work of Advik Nest having MahaRERA No. P50300080486.

Based on Site Inspection, with respect to Layout/each of the Building / Wing of the aforesaid Real Estate Project. I certify that as on the date of this certificate, the Percentage of Work done for each of the building / Wing of the Real Estate Project under MahaRERA is as per Table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

Table-A

Layout/Building/Wing Number (To be prepared separately for each Building /Wing of the Project)

SrNo (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate)
1	Excavation	100
2	Basements (if any)	NA
3	Number of Podiums (if any)	NA
4	Plinth	100

5	Stilt Floor	NA
6	slabs of super structure	80
7	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	40
8	Sanitary Fittings within the Flat/Premises.	10
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	80
10	External plumbing and external plaster, elevation, completion of terrace with the waterproofing of the building.	10
11	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, Compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation /Completion Certificate	0

TABLE – B

Common Areas (Internal and External Development Works) in respect of the Registered Phase/
 Project Number

S. No.	Common Roads and Facilities, Amenities	Proposed (Yes/No)	Percentage of Work done	Details
1	Internal Roads & Footpaths	NO	NA	NA
2	Water Supply	YES	0	
3	Sewerage (chamber, sewage lines), Storm Water Drains	YES	80	Chamber constructed.
4	Storm Water Drains	NO	NA	
5	Landscaping & Tree Planting	NO	NA	
6	Street Lighting	NO	NA	
7	Community Building	NO	NA	
8	Treatment and disposal of sewage and sullage water	NO	NA	
9	Solid Waste management & Disposal	NO	NA	
10	Water conservation, Rain water harvesting	YES	80	Pit constructed
11	Energy management	NO	NA	
12	Fire protection and fire safety requirements	YES	0	
13	Electrical meter room, sub-station, receiving station	YES	0	
14	Other	NA	NA	

Yours Faithfully, 
C. P. Tathe
Consultant, Engineer
& Contractor P.W.D.
Amravati.

Signature & Name (IN BLOCK LETTERS) of L. S. / Architect

(License no.....)

NORD 360 Studio
Prop. Ar. Tejas Patil


Agreed and accepted by:

Signature of Promoter

FOR TATHEY REALTY

PARTNER

Name: Rohit C Tathe

Date: 07/04/2026