


Detailed CPM/PERT For Balance Work to be Completed

Stage wise time schedule of completion of the project Vivanta the Infinity and Vivanta The Camp

Sr. No.	Stages	Date of Completion Vivanta The Infinity	Date of Completion Vivanta the Camp
1.	Excavation	Completed	Completed
2.	Basements (if any)	Completed	Completed
3.	Podiums (if any)	NA	NA
4.	plinth	Completed	Completed
5.	stilt (if any)	NA	NA
6.	Slabs of super structure	Completed	30/05/2025
	internal walls, internal plaster, completion of floorings, doors and windows	30/09/2025	30/09/2025
8.	Sanitary electrical and water supply fittings within the said units	30/10/2025	30/10/2025
9.	Staircase, lifts wells and lobbies at each floor level overhead and underground water tanks	30/11/2025	30/11/2025
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing.	30/11/2025	30/11/2025



11.	Installation of lifts, water pumps, fire fighting fittings and equipment electrical, fittings, mechanical equipment, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to building/wing, compound wall and all other requirements as may be required to complete project as per specifications in agreement of sale, any other For activities.	31/01/2025	31/01/2025
-----	--	------------	------------

12.	Internal roads & footpaths, lighting	31/12/2025	31/12/2025
13.	Water supply	31/01/2025	31/01/2025
14.	Sewerage (chamber, lines, septic tank, STP)	31/01/2025	31/01/2025
15.	Storm water drains	NA	NA
16.	Treatment and disposal of sewage and sullage water	NA	NA
17.	Solid waste management & disposal	NA	NA
18.	Water conservation / rain water harvesting	31/01/2025	31/01/2025
19.	Electrical meter room, substation, receiving station.	31/03/2026	31/03/2026
20.	Others	NA	NA

