

FORM 1
[see Regulation 3]
ARCHITECT'S CERTIFICATE

Date: 05/04/2018

To,
Latitude Infraventure
322, Murarka Press,
Modi No 2, Sitabuldi,
Near Janki Theatre,
Nagpur-440012(MH)

Subject: Certificate of Percentage of Completion of Construction Work of **THE WEST HIGH** having MahaRERA Registration no. **P50500006611** being developed by **Latitude Infraventure**.

Sir,

I/ We **Emanate Design (Architect Lokesh Kadu)** have undertaken assignment as Architect /Licensed Surveyor of certifying Percentage of Completion of Construction Work of **THE WEST HIGH**, having MahaRERA Registration no. **P50500006611** being developed by **Latitude Infraventure**.

Based on Site Inspection, with respect to the Building of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building of the Real Estate Project under MahaRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.





Table A**THE WEST HIGH**

Sr. No	Tasks /Activity	Percentage of work done
1	Excavation	100%
2	Basements (if any)	NA
3	Podiums (if any)	NA
4	Plinth	100%
5	Stilt Floor	5%
6	Slabs of Super Structure	17%
7	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flat/Premises	0%
8	Sanitary Fittings within the Flat/Premises	0%
9	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks	0%
10	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing	0%
11	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, mechanical equipment, Compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in agreement of Sale. Any Other Activities.	0%



Ar. LOKESH KADU
CA/2007/39381
NMCR-402, NIT-2140

TABLE-B

**Common Areas (Internal & External Development Works) in Respect of
the entire Registered Phase / Project Number**


S.No.	Common areas and Facilities, Amenities	Proposed (Yes/No)	Percentage of Actual Work done (As on date of the certificate)	Details
1	Internal Roads & Footpaths	No	0	NA
2.	Water Supply	Yes	0%	AS PER PLAN
3.	Sewerage (chamber, lines, Septic Tank , STP)	Yes	0%	AS PER PLAN
4.	Storm Water Drains	Yes	0%	AS PER PLAN
5.	Landscaping & Tree Planting	Yes	0%	AS PER PLAN
6.	Street Lighting	No	0	NA
7.	Community Buildings	No	0	NA
8.	Treatment and disposal of sewage and sullage water	No	0	NA
9.	Solid Waste management & Disposal	No	0	NA
10.	Water conservation/ Rain water harvesting	Yes	0%	AS PER PLAN
11.	Energy management	No	0	NA
12.	Fire protection and fire safety Requirement	Yes	0%	AS PER PLAN
13.	Electrical meter room, sub- station, receiving station	Yes	0%	AS PER PLAN


Ar. LOKESH KADU
CA/2007/39381
NMCR-402, NIT-2140

Yours Faithfully


Emanate Design (Architect Lokesh Kadu)

Name of Architect & Signature



Ar. LOKESH KADU
CA/2007/39381
NMCR-402, NIT-2140

Agreed and Accepted by:



Signature of Promoter

Latitude Infraventure

Date:- 05/04/2018