



UMESH LAMGE & ASSOCIATES
ARCHITECT & INTERIOR DESIGNER
402, Daya Chambers, Ajani Square, Wardha Road, Nagpur-12
Cell- 09822566554 Mail- umesh.lamge@rediffmail.com

CERTIFICATE

To,
Tirupati Developers,
Third floor, NKY Tower,
Ajani Square, Wardha Road, Nagpur

Date- 28/07/2017

This is to certify that the Percentage of Completion of Development Works of the Project (MahaRERA Registration Number) Situated on the Plot bearing Khasra nos. – 32/1 & 32/2 demarcated by its boundaries (latitude and longitude of the end points)

Boundaries (32/1 & 32/2) - East - Kh.No.-48 of Mouza- Sonurli Village
& 18.00 M. wide road

West - Kh.No.-31 & 33 of Mouza- Donargaon

North - Forest land

South - 24.00M. wide R.P. Road

of Division-_____Mouza - Dongargaon ,Taluka- Nagpur(Gramin)_ , District-Nagpur ,
PIN-_____ , admeasuring 1,24,800.00. Sq.M. area being developed by Tirupati Developers
Sir,

- 1) I ,Umesh Lamge have taken undertaken assignment as Architect / Licensed Surveyor of
Certifying Completion of Devepolment works on the plot bearing Kh.Nos-32/1 & 32/2,
P.H.No.- 76, _Mouza - Dongargaon ,Taluka- Nagpur(Gramin)_ , District-Nagpur,
PIN-_____ , admeasuring 1,24,800.00. Sq.M. area being developed by Tirupati Developers.
- 2) Following technical professionals are appointed by Owner / Promoter:
 - I. Shri. Umesh Lamge As L.S./ Architect:
 - II. Shri. Mahesh Balpande As Site Supervisor.

Based on site inspection, I certify that as on the date of this certificate. The percentage of the work executed with respect to each of the activity of the Real Estate Project as registered vides NO.____ . Under MahaRERA of the entire phase is detailed in Table B.

Table-B
Internal and External Development Works in Respect of the entire registered Phase

S.No.	Common areas and Facilities, Amenities	Proposed (Yes/ No)	Percentage of work done	Details
1	Internal roads	Yes	70%	WBM works of all Internal roads of various widths has been completed only with remaining work of asphaltting etc.
2	Water supply	Yes	90%	Water pipe line of required diameter has been laid properly but not connected properly with the source or bore well
3	Sewerage (chamber, lines, Septic tank.STP)	Yes	90%	Sewer line of required diameter has been laid properly but not connected properly to the STP
4	Storm water drains	Yes	90%	Storm water line of required diameter has been laid properly but not connected properly to the STP/ recharge well/nallah
5	Tree planting	Yes	50%	
6	Street lighting	Yes	50%	Erection of C.C. poles completed but erection of transformer and charging are remained.
7	Community buildings	No		

8	Treatment and disposal of sewage and sullage water	No		
9	Solid Waste management & Disposal	No		
10	Water conservation, Rain water harvesting	Yes	100%	Rain water harvesting pit/ chamber along the storm water drain has been completed
11	Energy management	No		
12	Fire protection and fire safety requirements	No		
13	Electrical meter room and sub-station, receiving station	No		
14	Others	NA		

Yours Faithfully



UMESH M. LAMGE

B. Arch. (Hons)

ARCHITECTS & INTERIOR DESIGNERS

Reg. No. CA/95/18907

NMC Lic. No. : R-90

NIT Lic. No. : 865