

SELF-DECLARATION OF QUARTERLY PROGRESS

(As per MahaRERA requirements)

To,

The Secretary,

Maharashtra Real Estate Regulatory Authority (MahaRERA), Mumbai

Project Details:

Promoter Name: Sahayog Properties

Promoter Address: 25, LIC Colony, Ajni Square Nagpur-440015

Project Name: Sahayog Gold

Project Registration No. P50500055112

Quarterly Progress Report for 31/03/2024

Particulars	Amount
Construction Status	
Total Cost of Project (Estimated)	₹ 18,61,81,031.00
Total Cost of the Project (Annual incurred as on date of certificate)	₹ 7,58,56,622.00
Proportion of the Cost incurred on Land Cost and Construction Cost to the total Estimated Cost (Table A) 0.41	
Financial Details	
Total Cost of Project (Estimated)	₹ 18,61,81,031.00
Total Cost of the Project (Annual incurred as on date of certificate)	₹ 7,58,56,622.00
Balance Cost of Project yet to be Incurred	₹ 11,03,24,409.00
Amount Collected from Allotees	₹ 2,01,35,989.84
Balance Amount Receivable from Allotees	₹ 3,17,22,864.93
Amount Deposited in Designated Bank Account	₹ 33,23,595.00
Amount Withdrawn in Designated Bank Account	₹ 0.00
Closing Balance in Designated Bank Account	₹ 33,23,595.00

Declaration:

I/We hereby declare that the above-mentioned information is true and correct to the best of my/our knowledge and belief. I/We understand that providing false information will lead to necessary action under the RERA Act.

SAHAYOG PROPERTIES

For Sahayog Properties

Sachin Chadawar

Partner / Promoter

Nagpur, Maharashtra

Date: 01/01/2025

Partner