

SELF-DECLARATION OF QUARTERLY PROGRESS
(As per MahaRERA requirements)

To,
The Secretary,
Maharashtra Real Estate Regulatory Authority (MahaRERA), Mumbai

Project Details:

Promoter Name: Sahayog Properties
Promoter Address: 25, LIC Colony, Ajni Square Nagpur-440015
Project Name: Sahayog Gold
Project Registration No. P50500055112

Quarterly Progress Report for 31/03/2025

Particulars	Amount
Construction Status	
Total Cost of Project (Estimated)	₹ 18,61,81,031.00
Total Cost of the Project (Annual incurred as on date of certificate)	₹ 9,69,55,862.00
Proportion of the Cost incurred on Land Cost and Construction Cost to the total Estimated Cost (Table A) 0.52	
Financial Details	
Total Cost of Project (Estimated)	₹ 18,61,81,031.00
Total Cost of the Project (Annual incurred as on date of certificate)	₹ 9,69,55,862.00
Balance Cost of Project yet to be Incurred	₹ 8,92,25,169.00
Amount Collected from Allottees	₹ 11,49,20,998.36
Balance Amount Receivable from Allottees	₹ 2,27,91,344.64
Amount Deposited in Designated Bank Account	₹ 9,69,45,167.00
Amount Withdrawn in Designated Bank Account	₹ 8,69,00,000.00
Closing Balance in Designated Bank Account	₹ 1,00,45,167.00

Declaration:

I/We hereby declare that the above-mentioned information is true and correct to the best of my/our knowledge and belief. I/We understand that providing false information will lead to necessary action under the RERA Act.

For Sahayog Properties
Sachin Chadawar
Partner / Promoter
Nagpur, Maharashtra
Date: 20/04/2025

SAHAYOG PROPERTIES

Partner