

FORM 1

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

Date: 15/07/2025

To,
GHARKUL INFRA,
Flat no. 102, Mangalmurti Apartment
Plot no. 24/25, Parivartan Square,
Vidnyan Nagar, Manewada Road,
Nagpur-440034

Subject: Certificate of Percentage of Completion of Construction Work of Mangalmurti - III having MahaRERA Registration Number P50500076798 being developed by M/s GHARKUL INFRA. This Certificate is for the Quarter ending on 30th June 2025.

Sir,

I/ We **VISHAL KHEDIKAR** have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion of Construction Work of Mangalmurti - III having MahaRERA Registration Number P50500076798 being developed by GHARKUL INFRA.

Based on Site Inspection, with respect to Layout / each of the Building/Wing of the aforesaid Real Estate Project, I certify that as on date of this certificate the Percentage of Work done for each of the building/Wing of the Real Estate Project under MahaRERA is as per Table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.



Vishal

TABLE - A

Layout / Building/ Wing Number ____ (to be prepared separately for each Layout / Building / Wing of the Project)

Sr No. (1)	Task / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation	100
2.	Basements (if any)	NA
3.	Podiums (if any)	NA
4.	Plinth	100
5.	Stilt Floor	100
6.	Slabs of Super Structure	100
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats/Premises	65
8.	Sanitary Fittings within the Flat/Premises	30
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks	85
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	10
11.	Installation of lifts, water pumps, Fire Fighting Fittings And Equipment as per CFO NOC, Electrical fittings, mechanical equipment, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building / Wing, Compound Wall and all other requirements as maybe required to complete project as per specifications in agreement of Sale. Any other activities.	10



Xishal

Table B

Common Areas (Internal and External Development Works) in respect to the Registered Phase /
Project Number

Sr. No (1)	Common areas and Facilities. (2)	Proposed (Yes/No) (3)	Percentage of Work done (As on date of the Certificate) (4)	Details (5)
1.	Internal Roads & Footpaths	NO	0	
2.	Water Supply	YES	0	
3.	Sewerage (chamber, lines, Septic Tank, STP)	YES	10	
4.	Storm Water Drains	YES	10	
5.	Landscaping & Tree Planting	NO	0	
6.	Street Lighting	NO	0	
7.	Community Buildings	NO	0	
8.	Treatment and disposal of sewage and sullage water	NO	0	
9.	Solid Waste management & Disposal	NO	0	
10.	Water conservation, Rain water harvesting	YES	5	
11.	Energy management	NO	0	
12.	Fire protection And fire safety requirements	YES	5	
13.	Electrical meter room, sub-station, receiving station	YES	0	
14.	Others (Option to Add more)	NO	0	

GHARKUL INFRA


Proprietor



Authorized Signatory