

9	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/ Wing	0%
10	Installation of lifts, water pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro mechanical equipment, Compliance to conditions of environment / CRZ NOC	0%
11	Finishing to entrance lobby/s plinth protection, paving areas appurtenant to Building / Wing , Compound wall and all other requirements as may be required to obtain Occupation / Completion Certificate	0%

TABLE-B**Internal & External Development Works in Respect of the entire Registered Phase**

Sr. No.	Common area and Facilities, Amenities	Proposed (Yes/No)	Percentage of Work Done	Details
1.	Internal Roads & Footpaths	No	N.A.	
2.	Water Supply	Yes	25%	Work in progress
3	Sewerage (Chamber, lines, Septic Tank STP)	Yes	25%	Work in Progress
4	Storm Water Drains	Yes	25%	Work in progress
5	Landscaping & Tree Planting	No	N.A.	
6	Street lighting	No	N.A.	
7	Community Buildings	No	N.A.	
8	Treatment and disposal of sewage and sullage water	No	N.A.	
9	Solid Waste management & Disposal	No	N.A.	
10	Water conservation, Rain water Harvesting	Yes	25%	Work in progress
11	Energy mangement	No	N.A	
12	Fire Protection & Fire Safety Requirement	No	N.A,	
13	Electrical meter Room, sub-station receiving station	Yes	20%	Electrical room is constructed

