

The Chalets Avenue, Survey No. 12/1, Sonivili, Near Marathi School, Badlapur West, Taluka
Ambernath, Dist. Thane, Maharashtra 421503

Date : 14-06-2025


CPM/PERT Chart - Construction Schedule

Project	The Chalets Avenue Registration no. P1700008568			
Name of Building	Building Type A (8 no.s G+1 Row Houses), Type B (8 no.s G+2 Row Houses) and Type C (8 no.s G+2 Row Houses)			
Status	Construction Completed from plinth to all Other Works are completed. OC is applied			
Activity	Description	Scheduled Completion Date	Activity Completion Target Date	Remarks
STRUCTURAL / RCC / BLOCKWORKS	Plinth	Completed	Completed	-
	Slabs of Super Structure	Completed		
	Internal Walls	Completed		
	Internal Plaster	Completed		
FINISHING / INTERNAL WORKS	Flooring	Completed	Completed	-
	Door & Windows	Completed		
	External Plumbing	Completed		
	Waterproofing	Completed		
	Sewerage Line	Completed		
	Staircase, Lift Well and Lobby works	NA		
	OHT & UGT	Completed		
INTERIOR / SERVICES WORKS	Sanitary Fittings	Completed	Completed	-
	LIFT	NA		
	Fire Fighting	NA		
	Water Supply and Pumps	Completed		
	Storm Water drains	Completed		
	Electrical Meter room and Substation	NA		
	Open Space	Completed		
EXTERNAL SERVICES / SITE DEVELOPMENT WORKS	STP	NA	Completed	-
	Rain Water Harvesting	Completed		
	Internal Road & Street Lighting	Completed		
	Landscaping & Tree plantation	Completed		

For ASSETS REALITY

PARTNER

For, Project The Chalets Avenue
Promoter - Mr. Ritesh Mishra



The Chalets Avenue, Survey No. 12/1, Sonivili, Near Marathi School, Badlapur West, Taluka Ambernath,
Dist. Thane, Maharashtra 421503

Date : 14-06-2025

CPM/PERT Chart - Construction Schedule

Project	The Chalets Avenue Registration no. P1700008568			
Name of Building	Building Wing A Ground + 9 Floors 107 Flats & 12 Shops			
Status	Construction Completed from plinth to all Other Works Completed. OC is applied			
Activity	Description	Scheduled Completion Date	Activity Completion Target Date	Remarks
STRUCTURAL / RCC / BLOCKWORKS	Plinth	Completed	Completed	-
	Slabs of Super Structure	Completed		
	Internal Walls	Completed		
	Internal Plaster	Completed		
FINISHING / INTERNAL WORKS	Flooring	Completed	Completed	-
	Door & Windows	Completed		
	External Plumbing	Completed		
	Waterproofing	Completed		
	Sewerage Line	Completed		
	Staircase, Lift Well and Lobby works	Completed		
	OHT & UGT	Completed		
INTERIOR / SERVICES WORKS	Sanitary Fittings	Completed	31-03-2026	-
	LIFT	31-03-2026		
	Fire Fighting	31-03-2026		
	Water Supply and Pumps	Completed		
	Storm Water drains	Completed		
	Electrical Meter room and Substation	Completed		
	Open Space	Completed		
EXTERNAL SERVICES / SITE DEVELOPMENT WORKS	STP	NA	Completed	-
	Rain Water Harvesting	Completed		
	Internal Road & Street Lighting	Completed		
	Landscaping & Tree plantation	Completed		

For ASSETS REALITY

RMA

PARTNER

For, Project The Chalets Avenue
Promoter - Mr. Ritesh Mishra