

	2411 00 85 urbdes09@gmail.com	URBDES
	LICENSED SURVEYOR & CONSULTING ENGINEERS.	
437, HIND RAJASTHAN BUILDING, DADASAHEB PHALKE ROAD, DADAR (E), MUMBAI 14.		

FORM 1

J5203/SE/WAB&C/RERA/C10/04/2026

6TH April, 2026

To
 M/s. Shreeji Construction
 1st Floor, Shreeji Atlantis,
 Gautam Buddha Marg,
 Orlem, Malad (West),
 Mumbai-400064

Subject: Certificate of Percentage of Completion of Construction Work of the building **"Shreeji Eternity- Wing A, B & C"** of the Rera Real Estate Project [MahaRERA Registration Number- P51800054310] situated on the Plot bearing CTS No. 307/8, of Village Valnai, Taluka-Borivali, Malad (W), Mumbai-400 064. being developed by M/s Shreeji Construction.

Sir,

I, Shri Rajesh Khandeparkar of M/s. URBDES, have undertaken assignment, as Licensed Surveyor, for certifying percentage of Completion of Construction Work of **"Shreeji Eternity-Wing A, B & C"** having MahaRERA Registration Number P51800054310) situated on the Plot bearing, CTS No. 307/8, of Village Valnai, Taluka-Borivali, Malad (W), Mumbai - 400 064. being developed by M/s Shreeji Construction.

Based on site inspection, with respect to Layout of the Building **"Shreeji Eternity-Wing A, B & C"** of the aforesaid Real Estate Project, I certify that as on **31st March 2026**, the percentage of work done for the building **"Shreeji Eternity-Wing A, B & C"** of the Real Estate Project under MahaRERA is as per Table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

Table A
"Shreeji Eternity-Wing A, B & C"

(Based on Amended APPROVAL UNDER NO. PN/PVT/0218/20230331/AP DATE :- 27-11-2025)

Sr. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1	Excavation	100%
2	Basement (Nil)	-

RAJESH RAMESH
 KHANDEPARKAR
Digitally signed by RAJESH RAMESH KHANDEPARKAR
 Date: 2026.04.06 17:26:21 +05'30'

Sr. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
3	Plinth	100%
4	Ground (Shops)-1 Nos.	100%
5	1st floor (Shops)-1 Nos.	100%
6	2 nd to 4 th (Podiums for Parking)-3 Nos.	100%
7	5 th floor (Amenity)-1 Nos.	100%
8 (a)	15 number of Slab of super structure above podium (Wing A) (As per last Amended Approval)	26%
(b)	15 number of Slab of super structure above podium (Wing B) (As per last Amended Approval)	13%
(c)	15 number of Slab of super structure above podium (Wing C) (As per last Amended Approval)	53%
(d)	Total number of Slab of super structure above podium (Wing A, B, & C) (As per Proposed the Disclosed Plans)	31%
9	Internal walls, Internal Plaster, Floorings, Doors and windows within Flats/Premises.	5%
10	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/ Premises.	0%
11	Staircase. Lift wells and Lobbies at each Floor level Overhead and Underground Water Tanks.	24%
12	External plumbing and external plaster, elevation, completion of terraces with waterproofing, Internal Painting of the Building/Wing.	0%
13	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, mechanical equipment, compliance to conditions of environment NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing. Compound wall and all other requirements as may be required to complete project as per specifications in agreement of Sale.	0%
14	Overall Work Completion	55%

TABLE-B
Common Areas (Internal and External Development Works) in respect of the
"Shreeji Eternity-Wing A, B & C"

Sr. No. (1)	Common areas and Facilities (2)	Proposed (Yes/No) (3)	Percentage of Actual Work Done (As on date of the Certificate) (4)	Details (5)
1	Internal Roads and Footpaths	No	-	-
2	Water Supply	Yes	0%	-
3	Sewerage (Chamber, Lines, STP)	Yes	0%	-
4	Storm Water Drains	Yes	0%	-
5	Landscaping & Tree Planting	Yes	0%	-
6	Street Lighting	No	-	-
7	Community Buildings	No	-	-
8	Treatment and disposal of sewage and sullage water	Yes	0%	-
9	Solid waste management & Disposal	Yes	0%	-
10	Water conservation / Rain water harvesting	Yes	0%	-
11	Energy management	Yes	0%	-
12	Fire protection and fire safety requirements	Yes	0%	-
13	Electrical meter room, sub-station, receiving station	Yes	0%	-
14	Covered Parking (IP/Stack parking)	Yes	0%	-

Yours Faithfully,

RAJESH RAMESH
Digitally signed by RAJESH
 RAMESH KHANDEPARKAR
 Date: 2026.04.06 17:27:41
 +05'30'
 KHANDEPARKAR

(R. R. KHANDEPARKAR)
 Licensed Surveyor
 (License No. K/399/LS)

Agreed and accepted by:

Signature of Promoter
 Name: M/s. Shreeji Construction

Date: 06/04/2026