

ARCHITECT'S CERTIFICATE

To,

Luxora Infrastructures Pvt. Ltd.

Unit No 150, Avior Corporate Park,

Nirmal Galaxy, L.B.S. Road,

Mulund (West), Mumbai – 400080

Subject: Certificate of Percentage of Completion of Construction Work of **DIAMONDLEAF** of the **Project Ensaara Metropark' Which is Third Phase"** having **MahaRERA Registration Number. P50500027741** being developed by **Luxora Infrastructure Pvt Ltd.**

Sir,

I/ We **STUDIO ELEVEN** have undertaken assignment as Architect /Licensed Surveyor of certifying Percentage of Completion of Construction Work of **DIAMONDLEAF** of the **Project Ensaara Metropark' Which is Third Phase"** having MahaRERA Registration Number. **P50500027741** being developed by Luxora Infrastructure Pvt. Ltd.

Based on Site Inspection, with respect to Layout / each of the Building /Wing of the aforesaid Real Estate Project. I Certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project under MahaRERA is as per Table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table

Table A


BUILDING DIAMONDLEAF: PERCENTAGE COMPLETION AS ON JUNE-2022

Sr.No	Task / Activity	% age of Work Done
1	Excavation	100%
2	Basement (if any)	NA
3	Podium (if any)	NA
4	Plinth	100%
5	Stilt Floor	0%
6	RCC Superstructure	0%
7	Internal Wall, Internal Plaster, Flooring with Flats/premises, door and windows to each of the Flat/Premises.	0%
8	Sanitary Fitting within the Flats/ premises, Electrical Fitting within the Flats/Premises.	0%
9	Staircase Lift Well Lobby's at Each Floor Overhead & Under Ground Water Tank.	0%
10	External Plumbing & External Plaster Elevation completion of terrace with water proofing of building.	0%
11	Installation of lifts water pumps fire Fighting Fittings Equipment as per CFO NOC. Electrical Fittings, Common Area Electromechanical Equipment's, Compliances to condition of environment / CRZ NOC Finishing to entrance Lobby, Plinth Protection, paving of Areas appurtenant to building/ wing common wall & other requirement as may be required to obtain occupation / Completion Certificate.	0%

Table B**INTERNAL & EXTERNAL DEVELOPMENT IN RESPECT OF ENTIRE REGISTERED BUILDINGS :**
PERCENTAGE COMPLETION AS ON JUNE-2022

Sr.No.	Description	%age of Work Done
1	Internal Road & footpath	31.66%
2	Water Supply	26.20%
3	Sewerage (Sewer lines and Chambers)	33.07%
4	Storm Water Drain	27.56%
5	Land Scape & Tree Planting	31.00%
6	Street Light	27.88%
7	Community Building (Including Interior Work)	0%
8	Treatment and disposal of sewage and sullage water	0%
9	Solid waste management and disposal	0%
10	Water conservation, rain water harvesting	0%
11	Energy management	0%
12	Fire protection and fire safety requirements	0%
13	Electrical meter room, substation, receiving station	22.14%

Your's Sincerely,

For **STUDIO ELEVEN**
Ar. Sachin K. Kukade
CA/2007/39385**Ar. Sachin K. Kukade**
CA/2007/39385

Agreed and Accepted by :



For Luxora Infrastructure Pvt Ltd

Name : Umesh Patankar

Date : 30 June 2022