



Plan Well Consultants
Mohammed Faizaan Ismail

B.E. [CIVIL] Regd Nos: - STATE/R/2025/APL/21926,
Opp. Municipal Corporation, Town Hall, Chh
Sambhajanagar, Aurangabad. Mob: 9021609757

ANNEXURE A

FORM-2A

2023-2024

ENGINEER'S CERTIFICATE FOR QUALITY ASSURANCE
(Site Supervisor's Certificate)

(To be submitted at end of the Financial Year)

Date: 10-12-2025



To,
The **BARKATULLA SHAUKATULLA SIDDIQUI**
H.NO 4-10-74, Sami Colony
Roshan Gate, Aurangabad (M Corp.)

Quality Assurance Certificate

(Certificate No. _____ for the year ending 2023-2024)

Subject : Certificate for quality of materials used and quality of construction and workmanship for the work of
< **Infinity Homes** > having MahaRERA Registration Number **P51500020552** being developed
BARKATULLA SHAUKATULLA SIDDIQUI

Sir,

I / We **Mohammed Faizaan Ismail** have undertaken the assignment of supervision of this real estate project.
Our Responsibility.

To carry out the work in accordance with the development permission and as per the approved plan, to submit certificate of supervision of work, to carry out material testing in-situ or in an authorized laboratory as per prevailing and applicable standards, to ensure quality of work and workmanship as per prescribed specifications, and as per NBC and / or other relevant code of practice.

The details of the quality are as follows :

1. Structural Design, Stability and Testing

Sr. No.	Parameters	Yes	No	Remarks
1	Whether soil investigations of the site has been conducted before the structural design and soil parameters have been accounted for in the structural design/ drawings?	Yes	—	Soil testing is Carried out by Civil Tech Lab.
2	Whether Structural Engineer has been appointed for the project?	Yes	—	Name: Iftekhhar Ahmed License No: STATE/R/2024/APL/12997 Mobile:9423028563 Email:jvstructural@rediffmail.com
3	Whether the inspection registers, site order book and quality control test registers are maintained at the site properly and endorsed by the Engineer-in-Charge?	Yes	—	Concrete Cube Test and Steel test area carried out by Civil Tech Lab (NABL Approved)
4.	Whether testing facilities to check quality of material is available at site?	Yes	—	




5.	Whether the statutory provisions for disaster resistance/ earthquake resistant design have been incorporated, specially in case of multi-storeyed construction?	Yes	—	RCC Design as per Earthquake resistance as per IS 1893 Code
6.	Has suitable cognizance been taken on demarcated flood lines and appropriate precautions taken for protecting the site from flooding considering local flooding issues?	NA	—	

2. Input Materials

Sr. No.	Parameters	Yes	No	Remarks
1	Whether the following building materials confirm to relevant IS/BS/NBC Code, or as per Industry Standards? If yes, provide details:		—	
	(a) Cement, concrete and coarse aggregate	Yes	—	IS 269, 456, 383
	(b) Steel and its alloys	Yes	—	IS 7598
	(c) Electrical wire, fittings and accessories	Yes	—	IS 732
	(d) Plumbing and sanitary fittings	Yes	—	IS 2065
2	Whether regular tests of materials and construction products are being done from accredited labs also? If yes, details of such labs	Yes	—	Civil Tech Lab (NABL Approved)
3	Whether manufacturer test certificate for cement, steel, pipes etc. have been obtained and whether supply records are being maintained?	Yes	—	—
4	Whether suitable water is being used for construction? (i) What is the source of water? (ii) Has water been tested and approved by Engineer-in-Charge before construction? (iii) Has water been tested subsequently as per requirement?	Yes Bore Water	—	

3. Quality of Workmanship

Sr. No.	Parameters	Yes	No	Remarks
1	Whether works of all the electrical wiring/ connections/ lift installation / other electrical installations have been carried out under authorized /registered electrical engineer and whether records of the same has been maintained?		NO	
2.	Whether all related works of plumbing & sanitary including installation of water supply systems, drainage systems, sewage systems, sinks, toilets etc. have been carried out under authorized /registered plumbers / sanitary contractors and whether records of the same has been maintained?	Yes	—	
3.	Whether all the work is being carried out under supervision of experienced and skilled professional? Further, whether the workmanship and quality is satisfactory and up to the mark and the work is within the acceptable and permissible limits of deviations as per relevant Code of Practice?	Yes	—	



Whether remedial measures are undertaken to prevent dampness and leakages? If yes, provide details	Yes		Application of water proofing Chemical
Whether safety precautions are undertaken during construction activities for all type of workers?	Yes		

4. Miscellaneous

Sr. No.	Parameters	Yes	No	Remarks
1	Whether third party quality inspection is being carried out on site during/after completion of the works? If yes, provide details.		No	
2	Whether anti-termite treatment has been undertaken for the soil?	Yes		
3	Whether fire-fighting arrangements has been undertaken under supervision of fire consultant?	Yes		
4	Whether proper signages have been installed on site/ completed building as per requirement?	Yes		Proper Fencing
5	Whether precautions are undertaken to avoid air pollution during construction? Please specify.	Yes		
6	Whether records of all test reports / results have been properly kept in the prescribed formats and whether the same are available at site for viewing by allottees and to be handed over to the association of allottees?	Yes		
7	Whether all relevant records including sanctioned building plans, utility drawings, various test reports / results have been properly kept in the prescribed formats to be handed over to the association of allottees?	Yes		
8	Any innovative/ cost effective/ green technology has been used for improving quality/energy efficiency? Please specify		No	

Yours Faithfully,

Signature of Engineer **Faizan Ismail**
Plan Well Consultant

Name : Mohammed **Faizan Ismail**
STATE/R/2025/APL/21926

Qualification : BE
Opp. C.S.M.C. Town Hall Circle
Mob.No.9021609757

Licence No : STATE/R/2025/APL/21926

Mob No : 9021609757

Place: Aurangabad

Agreed and accepted by

Signature of Promoter

Name : BARKATULLA SHAUKATULLA SIDDIQUI

Date : 10-12-2025

