

Address : 8/2, Sadguru Seva Sadan, Rajaji Road, Ramnagar, Dombivli (East) 421201.

ANNEXURE I

FORM-2A

ENGINEER'S CERTIFICATE FOR QUALITY ASSURANCE

(site supervisor's certificate)

To,
M/s. L & T Asian Realty Project LLP,
L&T House, Ballard Estate,
Mumbai - 400001

Quality Assurance Certificate

(Certificate no 10 for the quarter ending 30.09.2022)

Subject : Certificate for quality of materials used and quality of Construction and workmanship for the Work of **Rejuve 360 (Bldg No. 3) - 1** No. of Building(s)/ **A** Wings(s) of the **Phase I** of the project situated on the plot bearing C. S. No./C.T.S. No./ Survey No./Final plot no Part 706-B/B, Part 706-B/D, Part 706-B/E, Part 706-B/F, Part 710A, Part 712A demarcated by its boundaries (latitude and longitude of the end points) 19°10'1.8452"N and 72°56'25.7533"E to the North-West, 19°9'59.368"N and 72°56'24.8475"E to the South-West, 19°9'59.0092"N and 72°56'25.6909"E to the South-East and 19°10'1.4437"N and 72°56'26.6622"E to the North-East of Village Nahur, L.B.S. Marg, Mulund (West), taluka Kurla, District Mumbai suburban, Mumbai- Pin code -400 080, admeasuring 1219.21 sq. mts. area being developed by M/s. L & T Asian Realty Project LLP.

Reference: Maha RERA Registration Number- P51800023075

Sir,

I/ We Rajendra V Joshi have undertaken an assignment of supervision of this real estate project.

1. Our Responsibility: –

To carry out the work in accordance with the development permission and as per the approved plan and submit certificate of supervision of work and to carry out material testing in-situ or in the authorized laboratory and to ensure quality of work and workmanship as per prescribed specifications and as per NBC and other relevant code of practice.

1. Material Testing:-

I/we, have applied following mandatory checks on the basic materials, used in the construction.

BMC Building Supervisor Licence No.
J/131/SS-I (Grade-I)
R. V. JOSHI



Address : 8/2, Sadguru Seva Sadan, Rajaji Road, Ramnagar, Dombivli (East) 421201.

i. Cement-

It has been tested for its fineness, soundness, setting time, compressive strength etc. as per IS code 3535:1986 or as per other relevant IS/BS/NBC code, or as per industry standards and its results are within the permissible limits.

ii. Coarse aggregate –

It has been tested, for deleterious materials, clay lumps, crushing value, impact value as per IS 2430:1986 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within the permissible limits.

iii. Bricks/ blocks –

They have been tested for water absorption, crushing strength etc. as per IS 5454:1978 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within permissible limits.

iv. Concrete / Ready-mix Concrete-

It has been tested for compressive strength for various periods as per IS 456:2000 and IS 1199 or as per other relevant IS/BS/NBC codes, as per industry standards and its results are within permissible limits.

v. Steel for concrete-

It has been tested as per IS 2062:2011 or as per other relevant IS/BS/NBC code or as per industry standards for tensile strength, elongation and gauge length etc. and its results are within permissible limits.

vi. Testing of Other materials

Other materials like sand, crushed sand etc. (List out all items) used in this project conform to relevant IS/BS/NBC code or as per standards laid down by the industry for a particular material.

2. Workmanship:-

- I/ we hereby certify that work has been carried out under our supervision. We further certify that workmanship and quality is satisfactory and up to the mark and the work has been acceptable within the permissible limits of deviations as per relevant code of practice.

3. Electrical Materials and workmanship: –

Not executed till date

4. Structural engineer: –

Promoters has engaged structural engineer Mr. J W Consultants having Licenses no. M C G B Reg. No STR/W/10 having office no 020-66449196.

**BMC Building Supervisor Licence No.
J/131/SS-I (Grade-I)
R. V. JOSHI**



Address : 8/2, Sadguru Seva Sadan, Rajaji Road, Ramnagar, Dombivli (East) 421201.

The structural design of buildings in this project has been done under his supervision. He has checked the soil report before laying PCC for foundation in consultation with soil consultant. The formwork and concrete mix design has been done as per Is 10262:2009 or as per other relevant codes as applicable. His periodic checks and certificates for STABILITY and SAFETY have been kept on record.

5. Preservation of records: –

Record of all test results of this project have been properly kept in the prescribed formats and will be preserved at least up to the defect liability period or for the period as required by any other provision of law

6. Please specify materials or any other item of work which were not conforming to the standard specifications and which were not rejected – Not applicable

Yours Faithfully,



Signature of Engineer (Site Supervisor)

Rajendra V. Joshi

BMC Supervisory License No J/131/SS-I

**BMC Building Supervisor Licence No.
J/131/SS-I (Grade-I)
R. V. JOSHI**