Padmashree
BUILDERS
Building a Better Life !
ISO : 2015
सर्वात स्वस्त व सुंदर स्वप्नातील घर,
फक्त आमच्याकडे !

PARAG S. AHIRE
Builder & Developer

Annexure – B
FORM-2
[*See* Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account- Project wise)

To, Date 09/10/2024

Parag Subhash Ahire,
Plot No. 103, Suprabhat, Near Patil Nagar, Nakane Road, Dhule – 424002.

Subject: Certificate of Cost Incurred for Development of project having Maha-RERA Registration Number P49800024286 which is named as Padmashree Residency VI situated at Mauje Dhule Shiwar, Station Road, Dhule 424001 on the Plot bearing GAT No. / CTS / S. No. 551/A/220 CTS 220/24 Final Plot No. 24 of Division Dhule Taluka Dhule District Dhule PIN 424001 admeasuring 455.00 Sq. Mts. area being developed by Parag Subhash Ahire.

Sir,

1. I/ We Mr. Parag Subhash Ahire have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project named Padmashree Residency VI having Maha-RERA Registration Number P49800024286 being developed by Parag Subhash Ahire.

2. We have estimated the cost of Civil, MEP, and allied works required for the completion of the Building(s) and proportionate completion of Internal & External work of the project as per specifications mentioned in agreement of sell. Our estimated cost calculations are based on the Drawings / Plans made available to us for the project under reference by the Developer / Consultants. The scheduled of items and quantity required for the entire work as calculated by Mr. Parag Subhash Ahire Quantity Surveyor* appointed by Developer / Engineer. The assumption of the cost of material, labor and other inputs made by developer, and the site inspection carried out by us to ascertain / confirm the above analysis given to us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. 75,29,498 /- (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completion of the building(s) and proportionate completion of internal and external works, as per specifications mentioned in the agreement of sell and for the purpose of obtaining occupation certificate / completion certificate for the building(s) / Wings(s) / Layout / Plotted Development from the Dhule Municipal Corporation, Dhule being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. 34,18,928 /- (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the basis of input materials / services used and unit cost of the items.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) and proportionate completion of internal and external works, as per specification mentioned in the agreement of sell of the project is estimated at Rs. 41,10,570/- (Total of Table A and B).

23, Bharat Nagar, Nakane Road, Deopur, Dhule 424 002 ▌ www.padmashreebuilder.com ▌ padmashreebuilders.4477@gmail.com

6. I certify that the Cost of the Civil, MEP and allied work for the building(s) and proportionate internal and external works, as per specifications mentioned in agreement of sell of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

TABLE - A
Building Padmashree Residency VI

Sr. No (1)	Particulars (2)	Amounts in INR (3)
1	Total Estimated cost of the Building Padmashree Residency VI as on date 03/02/2020 of Registration is.	75,29,498
2	Cost incurred as on 30 September 2021 (based on the Estimated cost)	34,18,928
3	Work done in Percentage FORTY (as Percentage of the estimated cost)	40 %
4	Balance Cost to be Incurred** (Based on Estimated Cost)	41,10,570
5	Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Table – C).	0

TABLE – B
Internal and External Development Works in Respect of the Registered Phase

Sr. No (1)	Particulars (2)	Amounts in INR (3)
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date _____ of Registration is	--NA--
2	Cost incurred as on date _____of Certificate (based on the Estimated cost).	--NA--
3	Work done in Percentage ZERO (as Percentage of the estimated cost).	0 %
4	Balance Cost to be Incurred (Based on Estimated Cost).	--NA--
5	Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Table – C).	--NA--

TABLE – C
List of Extra / Additional / Deleted Items considered in the Cost

Sr. No (1)	List of Extra / Additional / Deleted Items (2)	Amounts in INR (3)
1	--NA--	--NA--
2	--NA--	--NA--
3	--NA--	--NA--

Yours Faithfully,

Eng.PARAG S.AHIRE
D.C.E. & B.E.CIVIL
Consulting Eng.& Gov.Contractor
Deopur DHULE.(Reg.No.145)

MR. PARAG S AHIRE
(License No. CA/2018/96038)

Agreed and Accepted by
Eng.PARAG S.AHIRE

Name: - PARAG SUBHASH AHIRE
Date: - 09/10/2021