Er.JAYANT KADHAO

SADAR, CIVIL LINES, NAGPUR-440001.

FORM-2A

[See Regulation 3A.]

ENGINEERS'S CERTIFICATE FOR QUALITY ASSURANCE

(Site Supervisor's Certificate)

(To be submitted at the end of Financial Year)

Date:14.07.2026

To,

The LEVERAGE REALITIES

Nagpur (M Corp.), Nagpur (Urban), Nagpur, 440001

Quality Assurance Certificate

(Certificate No. 2 for the Year Ending 31st March 2026)

Subject : Certificate for quality of materials used and quality of Construction and workmanship of the work of **LEVERAGE GREEN MEADOWS** having MahaRERA Registration Number **P50500077369** being developed by **LEVERAGE REALITIES**

Sir,

I/We, Jayant Kadhao have undertaken an assignment of supervision of this real estate project

Our Responsibility

To carry out the work in accordance with the development permission and as per the approved plan, to submit certificate of supervision of work, to carry out material testing in-situ or in an authorized laboratory as per prevailing and applicable standards, to ensure quality of work and workmanship as per prescribed specifications, and as per NBC and / or other relevant code of practice.

The details of the quality are as follows :

1. Structural Design, Stability and Testing

Sr. No.	Parameters	Yes/No	Remarks
1	Whether soil investigations of the site has been conducted before the structural design and soil parameters have been accounted for in the structural design/drawings?	No	
2	Whether Structural Engineer has been appointed for the project?	No	
3	Whether the inspection registers, site order book and quality control test registers are maintained at the site properly and endorsed by the Engineer–in-Charge?	Yes	Inspection registers, site order book, and quality control registers are properly maintained and endorsed
4	Whether testing facilities to check quality of material is available at site?	No	

Sr. No.	Parameters	Yes/No	Remarks
5	Whether the statuary provisions for disaster resistance/earthquake resistant design have been incorporated, specially in case of multi-storeyed construction?	No	
6	Has suitable cognizance been taken on demarcated flood lines and appropriate precautions taken for protecting the site from flooding considering local flooding issues?	Yes	Flood lines and local flooding precautions are taken care of but the Area doesn't comes under Flood Affected Zone.

2. Input Materials

Sr. No.	Parameters	Yes/No	Remarks
1	Whether the following building materials confirm to relevant IS/BS/NBC Code, or as per Industry Standards? If yes, provide details:	Yes	
	(a) Cement, concrete and coarse aggregate	Yes	OPC/PPC cement (such as Ultratech. ACC, Ambuja) all Confirming to IS:456. Readv Mix Concrete (RMC)
	(b) Steel and its alloys	Yes	Fe 500/550 grade (such as Tata, JSW, or equivalent) as per IS:1786
	(c) Electrical wire, fittings and accessories	Yes	Polycab, Havells) along with modular switches and MCBs confirming to IS:732 and IS:3043
	(d) Plumbing and sanitary fittings	Yes	CPVC/UPVC (such as Astral, Supreme, Finolex) like Cera. Jaguar or equivalent conforming to IS:4985 and IS:13592.
2	Whether regular tests of materials and construction products are being done from accredited labs also? If yes, details of such labs	Yes	Geo Systems Research & Consultants Pvt Ltd
3	Whether manufacturer test certificate for cement, steel, pipes etc. have been obtained and whether supply records are being maintained?	Yes	Manufacturer's test certificates for cement, steel, pipes, etc., are obtained and supply records maintained.
4	Whether suitable water is being used for construction?	Yes	
	(i) What is the source of water?	Yes	BORE WELL/ WELL
	(ii) Has water been tested and approved by Engineer-in-Charge before construction?	Yes	
	(iii) Has water been tested subsequently as per requirement?	Yes	

3. Quality of Workmanship

Sr. No.	Parameters	Yes/No	Remarks
1	Whether works of all the electrical wiring/connections/lift installation/other electrical installations have been carried out under authorized/registered electrical engineer and whether records of the same has been maintained?	Yes	Electrical works including wiring, lift installations, etc., carried out by authorized electrical engineers with records maintained.
2	Whether all related works of plumbing & sanitary including installation of water supply systems, drainage systems, sewage systems, sinks, toilets etc. have been carried out under authorized/registered plumbers/sanitary contractors and whether records of the same has been maintained?	Yes	All works are under supervision of skilled professionals, and workmanship/quality is satisfactory within permissible limits.

Sr. No.	Parameters	Yes/No	Remarks
3	Whether all the work is being carried out under supervision of experienced and skilled professional? Further, whether the workmanship and quality is satisfactory and up to the mark and the work is within the acceptable and permissible limits of deviations as per relevant Code of Practice?	Yes	All works are under supervision of skilled professionals, and workmanship/quality is satisfactory within permissible limits.
4	Whether remedial measures are undertaken to prevent dampness and leakages? If yes, provide details	No	
5	Whether safety precautions are undertaken during construction activities for all type of workers?	No	

4. Miscellaneous

Sr. No.	Parameters	Yes/No	No
1	Whether third party quality inspection is being carried out on site during/after completion of the works? If yes, provide details.	No	
2	Whether anti-termite treatment has been undertaken for the soil?	Yes	Anti-termite treatment for the soil has been duly carried out in accordance with the approved specifications
3	Whether fire-fighting arrangements has been undertaken under supervision of fire consultant?	No	
4	Whether proper signages have been installed on site/completed building as per requirement?	No	
5	Whether precautions are undertaken to avoid air pollution during construction? Please specify.	No	
6	Whether records of all test reports/results have been properly kept in the prescribed formats and whether the same are available at site for viewing by allottees and to be handed over to the association of allottees?	Yes	The records of all test reports and results appear to have been maintained.
7	Whether all relevant records including sanctioned building plans, utility drawings, various test reports/results have been properly kept in the prescribed formats to be handed over to the association of allottees?	Yes	All relevant records including sanctioned plans, utility drawings, test reports are properly kept and will be handed over to the association of allottees.
8	Any innovative/cost effective/green technology has been used for improving quality/energy efficiency? Please specify.	Yes	RAIN WATER HARVESTING

Yours Faithfully

Signature of Engineer (Site Supervisor)
Name: JAYANT KADHAO
Qualification (Not less than graduate)
License No. (if any): NA
Phone No: 8600886664
Place:

Agreed and accepted by

Signature of Promoter
Name: LEVERAGE REALITIES

Date:14/07/2026