FORM-2A

[See MahaRERA order no. of 2018]

ENGINEER'S CERTIFICATE FOR QUALITY ASSURANCE

(site supervisor's certificate)
(To be uploaded quarterly)

To,

The Shah Builders & Devlopers,

Bhagur, Nashik

Date : 05/03/2020

Quality Assurance Certificate

(Certificate no P51600017009 for the quarter ending 29 February 2020)

Subject : Certificate for quality of materials used and quality of Construction and workmanship for the Work of **SHAH'S SAI RESIDENCY PHASE II** No. of Buildings 1 Wings(s) of the Phase of the project situated on the plot bearing C. S. No./C.T.S. No./ Survey No./Final plot No : 221, Deolali in revenue village Bhagur Taluka & District Nashik demarcated by its boundaries (latitude and longitude of the end points) Survey No : 25 P to the North 3 Mtr Wide Road to the South, Survey No : 221 part to the East survey no 221 part B to the West of Division Nashik village Bhagur taluka Nashik District Nashik PIN 422502 admeasuring 800 sq. mtrs. area being developed by

Promoter's Name : SHAH BUILDERS & DEVLOPERS

Reference: MahaRERA Registration Number- P51600017009

Sir,

I Shard Jadhav have undertaken an assignment of supervision of this real estate project.

1. Our Responsibility: –

To carry out the work in accordance with the development permission and as per the approved plan and submit certificate of supervision of work and to carry out material testing in-situ or in the authorized laboratory and to ensure quality of work and

1. Material Testing :-

I Sarad Jadhav, have applied following mandatory checks on the basic materials, used in the construction.

Scanned by CamScanner

i. Cement-

It has been tested for its fineness, soundness, setting time, compressive strength etc. as per IS code 3535:1986 or as per other relevant IS/85/NBC code, or as per industry standards and its results are within the permissible limits.

ii. Coarse aggregate –

It has been tested, for deleterious materials, clay lumps, crushing value, impact value as per IS 243011986 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within the permissible limits.

iii. Concrete/Ready-mix Concrete-

It has been tested for compressive strength for various periods as per 15 456:2000 and IS 1199 or as per other relevant IS/BS/NBC codes, as per industry standards and its results are within permissible limits.

v. Steel for concrete-

It has been tested as per IS 2062:2011 or as per other relevant IS/BS/NBC code or as per industry standards for tensile strength, elongation and gauge length etc. and its results are within permissible limits.

vi. Testing of Other materials

Other materials like sand, crushed sand, floor tiles, fixtures and {fittings, pipes and sanitary fittings etc. (List out all items) used in this project conform to relevant IS/BS/NBC code or as per standards laid down by the industry for a particular material.

2. Workmanship:-

I Sarad Jadhav hereby certify that work has been carried out under our supervision. We further certify that workmanship and quality is satisfactory and up to the mark and the work has been acceptable within the permissible limits of deviations as per relevant code of practice.

3. Electrical Materials and workmanship: –

Works of all the electrical wiring/connections/lift installation/other electrical installations have been carried out under authorized/registered electrical engineer and its records has been maintained. The materials used conform to the relevant I.S/ B.S/ National Building codes or as per industry standards.

4. Structural engineer: –

Promoters has engaged structural engineer Mr. Mohan Bhave having Licenses no. 123287/2 having cell no 9422260959

The structural design of buildings in this project has been done under his supervision. He has checked the soil report before laying PCC for foundation in consultation with soil consultant. The formwork and concrete mix design has been done as per Is 10262:2009 or as per other relevant codes as applicable. His periodic checks and certificates for STABILITY and SAFETY have been kept on
record.

Scanned by CamScanner

5. Preservation of records: –

Record of all test results of this project have been properly kept in the prescribed formats and will be preserved at least up to the defect liability period or for the period as required by any other provision of law

6. Please specify materials or any other item of work which were not conforming to the standard specifications and which were not rejected.

Yours Faithfully,

Signature of Engineer (Site Supervisor)
Name: Sarad Jadhav
Phone no.9689380269
Place: Nashik

Scanned by CamScanner