associated consultants

FORM-2

[*See* Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account Project wise)

Date**: 04/02/2021**

To,

M/s Ram Developer,
101,102 'A' Wing, Pushpanjali Residency,
Opp. Puranik City, Ghod Bunder Road,
Owala, Thane (west) – 400 615
Tel: 25974849

Sub: Certificate of Percentage of Completion of Construction Work of Proposed Building **"Pushpanjali CHS" "S1 & S2" on** Plot Bearing S.No.Old (64/2), New(99/2),Old(64/4B),New(99/4B),Old(63/3),New(101/3),Old(67/1)New(97/1),Old (66/1), New(58/1),Old(131/1P),New(98/1A),& Old(131/1P), New(98/1B),Old64/6, New(99/6),Old (65/1P)New(59/1A),Old64/4ANew(99/4A),Old(65/2),New(59/2),Old(67/3/3),New(97/3/3),Old(64/3),New(99/3)& Old(66/5A),New (58/5A) at Village Owale-Thane(W) developed by **M/s Ram Developers**

Sir,

I Mr. Vikas V. Gokhale, Proprietor of Associated Consultants have undertaken assignment as Engineer for certifying percentage of Completion of Construction Work of Building M/s Ram Developer

Following technical professionals are appointed by Owner / Promoter :—

(i) M/s Aakruti Cnsultants as Architect.

(ii) M/s Associated Consultants as Structural Consultant

(iii) M/s Enviro -Design as MEP Consultant.

(iv) Mr. Sunil Patil as Site Supervisor

607, Opal Square, Opp. Railadevi Lake, Wagale Estate, Thane 400604. Phone: 08976072223
Email: info@asc.org.in Website: www.asc.org.in

2. I have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by me, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by me.

3. We estimate Total Estimated Cost of completion of the building(~~s~~) of the aforesaid project under reference as Rs. **58,42,22,500/-** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / ~~completion certificate~~ for the building~~(s)~~ from the **THANE MUNICIPAL CORPORATION** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. **23,85,55,275/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / ~~Completion Certificate~~ from **Thane Municipal Corporation** is estimated at Rs. **34,56,67,225/-** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

607, Opal Square, Opp. Railadevi Lake, Wagale Estate, Thane 400604. Phone: 08976072223
Email: info@asc.org.in Website: www.asc.org.in

TABLE A

Standalone Building of S1 & S2 of Ram Developer

Sr. No (1)	Particulars(2)	Amounts(3)
1	Total Estimated cost of the building/wing as on 04/02/2021	Rs.51,41,15,800/-
2	Cost incurred as on 04/02/2021 (based on the Estimated cost)	Rs. 23,85,50,275/-
3	Work done in Percentage (as percentage of the estimated cost)	46.40%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 27,55,65,525/-
5	Cost Incurred on Additional /Extra Items as on 04/02/2021 not included in the Estimated Cost (Annexure A)	Rs. Nil


TABLE B

(to be prepared for the entire registered phase of the Real Estate project)

Sr. No (1)	Particulars (2)	Amounts (3)
1	Total Estimated cost of the building/wing as on 04/02/2021 date of Registration is	7,01,06,700/-
2	Cost incurred as on 04/02/2021 (based on the Estimated cost)	Nil
3	Work done in Percentage (as percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Nil
5	Cost Incurred on Additional /Extra Items as on 04/02/2021 not included in the Estimated Cost (Annexure A)	Nil

607, Opal Square, Opp. Railadevi Lake, Wagale Estate, Thane 400604. Phone: 08976072223
Email: info@asc.org.in Website: www.asc.org.in

Yours Faithfully,



Vikas V Gokhale,
Registration No. 981/SE/1996

Note:

The scope work is to co. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.

1. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
2. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
3. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
4. All components of work with specifications are indicative and not exhaustive.

Annexure
A

List of Extra/Additional Items executed with Cost (which were not part of the original Estimate of Total Cost)

607, Opal Square, Opp. Railadevi Lake, Wagale Estate, Thane 400604. Phone: 08976072223
Email: info@asc.org.in Website: www.asc.org.in