OM CONSTRUCTION

Building With Vision

Date:-10/05/2025

ESTIMATED WORK SCHEDULE – MARUTI RESIDENCY

Sr No	ITEM	START DATE	FINISH DATE	REMARK
1	EXCAVACTION	25.02.2023	15.03.2023	COMPLETED
2	PLINTH -PHASE ONE	22.03.2023	07.06.2023	COMPLETED
3	1ST SLAB – PHASE ONE	15.06.2023	16.07.2023	COMPLETED
4	PLINTH- PHASE TWO	31.08.2023	22.10.2023	COMPLETED
5	2ND SLAB	05.10.2023	19.11.2023	COMPLETED
6	3RD SLAB	21.11.2023	20.12.2023	COMPLETED
7	4TH SLAB	23.12.2023	12.01.2024	COMPLETED
8	5TH SLAB	15.01.2024	29.01.2024	COMPLETED
9	6TH SLAB	01.02.2024	17.02.2024	COMPLETED
10	7TH SLAB	20.02.2024	12.03.2024	COMPLETED
11	8TH SLAB	16.03.2024	05.04.2024	COMPLETED
12	9TH SLAB	02.07.2024	30.07.2024	COMPLETED
13	10TH SLAB	15.08.2024	26.09.2024	COMPLETED
14	11TH SLAB	28.09.2024	21.10.2024	COMPLETED
15	12TH SLAB	22.10.2024	06.11.2024	COMPLETED
16	13TH SLAB	07.11.2024	22.11.2024	COMPLETED
17	14TH SLAB	23.11.2024	06.12.2024	COMPLETED
18	15TH SLAB	07.12.2024	19.12.2024	COMPLETED
19	16TH SLAB	20.12.2024	04.01.2025	COMPLETED
20	1ST TO 15TH FLOOR BRICK WORK & INT.PLASTER	30.01.2024	10.03.2025	COMPLETED
21	WATER PROOFING OF EACH FLOOR & TERRACE	15.01.2024	31.05.2025	COMPLETED
22	EXTERNAL PLASTER & ELEVATION	03.02.2025	28.05.2025	COMPLETED
23	STAIRCASE, LIFT,WELLS & LOBBY AT EACH FLOOR	15.06.2023	04.01.2025	COMPLETED
24	INSTALLATION OF LIFTS	15.01.2025	30.07.2025	70% COMPLETED
25	INSTALLATION OF STACK PARKING	15.06.2025	10.08.2025	
26	SANITARY FITTINGS	30.06.2025	31.08.2025	
27	EXTERNAL & INTERNAL PLUMBING	10.05.2025	30.07.2025	20% COMPLETED
28	ELECTRIC FITTINGS	01.07.2025	31.08.2025	
29	INSTALLATION OF FIRE EQUIPMENTS	17.04.2025	20.08.2025	30% COMPLETED
30	PAINTING INTERNAL & EXTERNAL	15.06.2025	30.08.2025	
31	COMPOUND WALL & FLOORING	30.08.2025	30.09.2025	
32	OCCUPATION CERTIFICATE	30.09.2025	15.11.2025	

OM CONSTRUCTION

Proprietor

OM CONSTRUCTION

omconstruction541@gmail.com

G-1, Ground floor, Hardik New Link Road,
Kandarpada, Dahisar (West), Mumbai - 400068

+91 99870 02271

Scanned by TapScanner