YOGESH LAXMIKANT GAWANDE

Mohan Nagar Nagpur Road Wardha Pin no :442001

Mo. No. 8888111132, Email ID-krushnagiridev@gmail.com

PERT Chart – Construction Schedule			
Project Name	Ayodhya City		
Name of Building	NA		
Status	Construction has been completed and oc is received.		
Activity	**Decription**	**Scheduled Completion Date**	**Activity Completion Target Date**
Finishing / Internal Works	Sewarage (Chamber, Lines, Septikc Tank)	May-2024	June 2025
Interioar Survice Works	Water Supply	April-2024	May 2025
	Strom Water Drains	January-2024	April 2025
	Electrical Meter Room, Substation , Receiving Station	February-2024	August 2025
External Survices / Site Development Works	STP	October-2024	September 2025
	Rain Water Harwesting	November-2024	December 2025
	Landscaping and Tree Plantation	December-2024	December 2025
	Street Lighting	January-2024	December 2025
Application to Planning Authority for Full OC		Febuary-2025	March 2026
Receiving Full OC From Planning Authority		March-2025	March -2026

Dated: 01-0 4-2025

Yogesh Laxmikant Gawande



Land Owner and Promoter