Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT'S CERTIFICATE

(TO BE SUBMITTED AT THE TIME OF REGISTRATION OF A PROJECT AND FOR WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT)

To,
RADHA MADHAV DEVELOPERS
KH.NO.38, PH.NO.48,VRINDAVAN CITY, JAMTHA, NAGPUR-441122

Subject: Certificate of Financial Progress of Work of (GOKUL) having MAHARERA Registration Number P50500000854 being developed by (RADHA MADHAV DEVELOPERS) as on 30.09.2022

Sir,

This Certificate is being issued for RERA compliance for the Project (GOKUL having Maha RERA Registration Number P50500000854 being developed by (RADHA MADHAV DEVELOPERS) and is based on the records and documents produced before me and explanations provided to me by the management of the Company.

Table A - Estimated Cost of the Project (at the time of Registration of Project)

Sr No.	Particulars	Estimated Cost (At the time of Registration of Project)
1	**1) Land Cost:**	
a)	Value of the land as ascertained from the Annual Statement of Rates (ASR).	2,38,00,000
b)	Estimated amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	1,47,00,000
c)	Estimated Acquisition cost of TDR (if any)	-
d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	78,00,000
e)	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	-
f)	Under Rehabilitation scheme:	-
i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	-
ii)	Estimated cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	-
iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
	Sub Total of LAND COST Rs	**4,63,00,000**

ii)	**Development Cost / Cost of Construction of Building**	
a)	Estimated Cost of Construction as certified by Engineer	46,99,54,011
b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
c)	Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, developement works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. .	4,27,00,000
d)	Estimated Taxes, cess, fees, charges, premiums, interest etc payable to any statutory Authority.	
e)	Interest payable to financial institutions, scheduled banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	6,60,00,000
	Sub Total of Development Cost	**57,86,54,011**
	Total Cost of the Project (Estimated)	**62,49,54,011**

*Pass through charges or indirect taxes not included in estimated cost of project
** Estimated cost shall be revised through correction application.

Table B - Actual Cost incurred on the Project (30th September 2022 of Certificate)

Sr No.	Particulars	Amount Incurred (Rs.)
2	**(i) Land Cost:**	
a)	Value of the land as ascertained from Annual Statement of Rates (ASR).	2,29,00,000
b)	Incurred Expenditure on Premium to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	1,47,00,000
c)	Incurred Expenditure for Acquisition cost of TDR (if any)	
d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	
e)	Land Premium paid for redevelopment of land owned by public authorities	
f)	Under Rehabilitation scheme:	
i)	Incurred Expenditure for construction of rehabilitation building, minimum of (a) or (b) to be considered (a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by engineer (b) Incurred Expenditure for construction of rehab Building as per the books of Accounts as verified by CA	
ii)	Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lien of Transit accommodation, overhead cost, amounts paid to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	
iii)	Incurred Expenditure toward ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever paid to any authorities towards and in project of rehabilitation.	
iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	
	Sub Total of LAND COST Rs	**3,76,00,000**

ii)	**Development Cost / Cost of Construction:**	
i)	Expenditure for construction. Minimum of (a) and (b) to be considered	
	(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer	39,40,86,586
	(b) Actual` Cost of Construction incurred as per the books of accounts as verified by the CA	31,15,44,242
ii)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
iii)	Incurred Expenditure for developement of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, developement work, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	1,42,00,000
d)	Incurred expenditure towards Taxes, cess, fees, charges, premiums, interest etc payable to any statutory Authority.	
e)	Incurred Expenditure towards Interest to financial institutions, scheduled banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	13,45,93,747
	Sub Total of Development Cost	**46,03,37,989**
3	**Total Cost of the Project (Actual Incurred as on date of Certificate)**	**49,79,37,989**
4	**Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost (Table A)**	**79.68%**
5	**Amount which can be withdrawn from the Designated Account**	**49,79,37,989**
6	**Less: Amount withdrawn till date of this certificate from the Designated Account**	86,76,27,198
7	**Net Amount which can be withdrawn from the Designated Bank Account under this certificate**	-

*Pass through charges or indirect taxes not included in incurred cost of project

TABLE C

STATEMENT FOR CALCULATION OF RECEIVABLES FROM THE SALES OF THE REAL ESTATE PROJECT

SOLD INVENTORY

Sr. No.	Flat No.	Carpet Area (in Sq. Meters)	Unit Consideration as per Agreement/ Letter of Allotment	Received Amount	Balance Receivable
1	B1 - 402	24.65	20,00,000	20,00,000	-
2	A1 - 406	24.65	12,00,000	11,63,367	36,633
3	A2 - 206	24.65	11,00,000	10,49,001	50,999
4	B1 - 502	24.65	18,00,000	18,00,000	-
5	A2-105	34.81	23,12,695	21,69,129	1,43,566
6	A2 - 302	24.65	6,63,462	6,63,462	-
7	C1 - 602	24.65	11,50,000	9,40,595	2,09,405
8	A1-205	34.81	17,51,000	90	17,50,910
9	A2 - 106	24.65	12,95,040	12,95,040	-
10	B2 - 403	24.65	18,00,000	11,47,330	6,52,670
11	B2 - 506	24.65	18,00,000	18,00,000	-
12	B2 - 507	24.65	18,00,000	18,00,000	-
13	A1 - S4	25.7	24,50,000	4,79,000	19,71,000
14	B1 - 303	24.65	18,50,000	18,49,996	4
15	B2-408	34.81	23,70,000	23,69,994	6
16	B1 - 302	24.65	18,50,000	18,49,996	4
17	C1-201	34.81	15,18,426	4,68,888	10,49,538
18	B2-508	34.81	28,00,000	28,00,000	-
19	B1 - 407	24.65	16,50,000	4,43,860	12,06,140
20	A1 - 306	24.65	13,00,000	13,00,000	-
21	B1 - 506	24.65	15,50,000	3,69,706	11,80,294
22	A2-505	34.81	17,51,000	17,33,663	17,337
23	A2-405	34.81	17,51,000	17,33,663	17,337
24	B1-104	34.81	18,00,000	17,99,893	107
25	A2-204	34.81	16,11,960	16,11,960	-
26	A1 - 606	24.65	16,51,000	16,51,000	-
27	B1-401	34.81	24,50,000	24,50,000	-
28	A2-504	34.81	14,85,940	14,85,940	-
29	B1-408	34.81	16,70,838	16,70,838	-
30	A1 - 603	24.65	12,00,000	12,00,000	-
31	A1-604	34.81	12,86,960	9,90,099	2,96,861
32	A1 - 607	24.65	16,11,000	16,11,000	-
33	A1-304	34.81	17,50,000	17,50,000	-
34	A1 - 503	24.65	15,51,000	15,51,000	-
35	A1 - S7	25.7	15,51,790	15,51,790	-
36	A2-404	34.81	16,16,000	16,00,004	15,996
37	A2-601	34.81	24,81,000	24,81,000	-
38	A1 - 506	24.65	16,00,000	16,00,000	-
39	A2 - 607	24.65	12,20,000	11,89,614	30,386
40	A1 - 507	24.65	13,66,000	13,66,000	-
41	B1-501	34.81	30,00,000	30,00,000	-
42	A2-401	34.81	24,80,000	24,30,000	50,000
43	A2-301	34.81	14,55,111	6,18,740	8,36,371
44	A2 - 406	24.65	11,50,000	10,99,000	51,000
45	A1 - 202	24.65	17,25,000	17,25,000	-
46	A1-608	34.81	29,00,000	29,00,000	-
47	B2-504	34.81	23,50,000	23,50,000	-
48	B1-604	34.81	28,00,000	28,00,000	-
49	A2-608	34.81	16,00,000	15,99,366	634
50	B2-608	34.81	29,00,000	29,00,000	-
51	B2 - 102	24.65	16,70,000	16,70,000	-
52	A1 - 206	24.65	12,00,000	12,00,000	-
53	B1-304	34.81	16,50,000	16,34,648	15,352
54	B1-608	34.81	25,00,000	25,00,000	-
55	A2 - 402	24.65	18,00,000	18,00,000	-
56	A2 - 303	24.65	18,00,000	14,85,849	3,14,151
57	B2-501	34.81	25,56,000	25,56,000	-
58	A2 - 102	24.65	16,50,000	3,08,000	13,42,000
59	B2 - 206	24.65	19,00,000	19,00,000	-
60	B2 - 207	24.65	19,00,000	19,00,000	-
61	B2-205	34.81	16,11,069	16,11,069	-
62	B1-605	34.81	18,42,543	18,42,543	-
63	A2 - 503	24.65	18,00,000	18,00,000	-
64	A1 - 602	24.65	18,00,000	18,00,000	-
65	B1-308	34.81	28,00,000	27,98,614	1,386
66	A2 - 403	24.65	15,42,000	15,42,000	-
67	B2 - 406	24.65	18,00,000	18,00,000	-
68	B2 - 407	24.65	18,00,000	18,00,000	-
69	B2 - 603	24.65	18,00,000	18,00,000	-
70	A2 - 603	24.65	16,50,000	16,50,000	-
71	C1-105	34.81	15,99,000	7,05,934	8,93,066
72	B1 - 406	24.65	18,00,000	14,67,327	3,32,673
73	B2 - 203	24.65	19,00,000	19,00,000	-
74	B2 - 502	24.65	19,00,000	19,00,000	-
75	B1 - 603	24.65	19,00,000	16,14,999	2,85,001
76	B2 - 106	24.65	17,00,000	17,00,000	-
77	A1 - 106	24.65	9,30,703	1,46,092	7,84,611
78	B2-405	34.81	18,08,624	16,51,468	1,57,156
79	B1 - 507	24.65	9,71,280	9,71,280	-
80	C2-505	34.81	14,78,049	13,52,146	1,25,903
81	B1 - 102	24.65	11,01,763	8,92,082	2,09,681
82	C2-205	34.81	14,78,049	5,72,585	9,05,464
83	A1-305	34.81	14,78,049	14,78,049	-

84	A1-408	34.81	14,45,917	14,21,719	24,198
85	A2-501	34.81	15,50,004	15,50,004	-
86	B2 - 103	24.65	17,00,000	-	17,00,000
87	B1-405	34.81	16,79,000	16,79,000	-
88	D1-208	34.81	14,78,049	7,03,942	7,74,107
89	B1 - 203	24.65	9,51,000	6,92,415	2,58,585
90	A2 - 407	24.65	11,50,000	11,50,000	-
91	B1 - 503	24.65	11,66,050	9,49,381	2,16,669
92	D1 - 106	24.65	10,14,448	9,10,574	1,03,874
93	A2-201	34.81	14,76,600	14,76,600	-
94	A2 - 202	24.65	10,00,000	10,00,000	-
95	A2 - 307	24.65	13,00,000	12,35,000	65,000
96	A2-305	34.81	15,42,312	15,42,312	-
97	A2 - 103	24.65	9,54,013	9,54,013	-
98	D1-201	34.81	15,42,000	10,37,720	5,04,280
99	B1 - 103	24.65	9,92,864	9,92,864	-
100	A1-401	34.81	14,78,049	13,78,003	1,00,046
101	D1-101	34.81	17,35,101	15,39,101	1,96,000
102	A1 - 207	24.65	9,71,280	5,25,390	4,45,890
103	A2 - 506	24.65	9,92,864	9,92,864	-
104	A1-605	34.81	19,00,000	19,00,000	-
105	B2-204	34.81	14,78,049	10,55,207	4,22,842
106	C2-305	34.81	14,78,000	2,95,856	11,82,144
107	D1-404	34.81	14,78,000	3,11,317	11,66,683
108	C1-404	34.81	14,78,000	2,43,477	12,34,523
109	A2-308	34.81	19,00,000	19,00,000	-
110	B2-301	34.81	14,78,049	14,78,049	-
111	B1 - 403	24.65	11,53,855	11,53,855	-
112	C1 - 206	24.65	9,51,000	7,46,197	2,04,803
113	B1-208	34.81	14,78,049	14,78,049	-
114	D2 - 107	24.65	10,36,032	6,43,392	3,92,640
115	A1-505	34.81	14,21,016	13,82,202	38,814
116	C2-405	34.81	14,21,000	3,37,975	10,83,025
117	B1 - 202	24.65	9,51,000	8,43,574	1,07,426
118	B1-301	34.81	14,51,000	13,28,114	1,22,886
119	B1-201	34.81	14,00,002	14,00,002	-
120	D1-405	34.81	14,51,000	6,08,420	8,42,580
121	A1-501	34.81	14,13,786	14,13,786	-
122	C2 - 307	24.65	10,36,032	2,07,165	8,28,867
123	A1-105	34.81	15,10,180	15,10,180	-
124	B2 - 107	24.65	12,30,000	10,46,185	1,83,815
125	B2-208	34.81	14,00,000	13,27,855	72,145
126	C2-208	34.81	14,21,016	13,49,964	71,052
127	A1-108	34.81	13,10,160	13,10,160	-
128	A2-508	34.81	14,78,049	14,78,049	-
129	A1 - 403	24.65	10,29,988	10,29,988	-
130	A2-604	34.81	14,00,034	14,00,034	-
131	C2-108	34.81	15,00,000	11,60,038	3,39,962
132	D2 - 306	24.65	9,71,280	8,06,868	1,64,412
133	D2 - 307	24.65	9,71,280	8,02,697	1,68,583
134	D2 - 407	24.65	9,71,280	9,58,805	12,475
135	A2-205	34.81	19,69,051	19,69,051	-
136	A1-101	34.81	12,20,997	12,20,997	-
137	A2 - S1	25.7	15,48,282	14,70,869	77,413
138	A1-204	34.81	14,13,800	12,65,050	1,48,750
139	B1-505	34.81	14,69,997	14,70,000	-3
140	A1-208	34.81	13,85,500	12,36,161	1,49,339
141	D2-205	34.81	14,21,016	12,78,913	1,42,103
142	A2-408	34.81	14,21,016	14,21,016	-
143	A1-404	34.81	13,40,000	9,11,469	4,28,531
144	D2-104	34.81	15,00,059	4,97,974	10,02,085

145	A1-405	34.81	13,40,000	13,40,000	-
146	A1-504	34.81	14,13,800	14,13,800	-
147	A1-601	34.81	14,13,800	14,13,800	-
148	A2-108	34.81	14,13,800	14,13,800	-
149	A2-208	34.81	13,85,500	13,85,500	-
150	B1 - 206	24.65	9,49,696	9,49,696	-
151	C2-604	34.81	14,51,000	13,78,450	72,550
152	A2-605	34.81	14,31,000	14,31,000	-
153	D1-108	34.81	15,00,000	2,91,008	12,08,992
154	B1-101	34.81	14,13,800	14,13,800	-
155	B1-105	34.81	14,78,000	13,32,720	1,45,280
156	B1-108	34.81	14,13,800	4,61,331	9,52,469
157	B1-205	34.81	13,49,500	11,49,251	2,00,249
158	B1-305	34.81	13,49,500	13,49,500	-
159	B1-404	34.81	14,51,000	14,51,000	-
160	B1-504	34.81	14,00,000	11,80,065	2,19,935
161	B2-401	34.81	14,78,049	2,21,709	12,56,340
162	B2-101	34.81	15,42,300	15,42,300	-
163	B2-104	34.81	14,13,800	2,13,279	12,00,521
164	B2-105	34.81	14,13,800	2,69,959	11,43,841
165	B2-201	34.81	14,00,000	9,65,744	4,34,256
166	B2-108	34.81	15,42,300	15,42,300	-
167	B2-505	34.81	14,51,000	13,10,833	1,40,167
168	D1-705	34.81	15,00,000	10,26,174	4,73,826
169	C1-205	34.81	14,21,000	13,49,733	71,267
170	B2-605	34.81	14,78,049	13,03,214	1,74,835
171	A2 - 606	24.65	9,92,864	9,92,864	-
172	C2-101	34.81	14,21,000	12,78,900	1,42,100
173	B1-204	34.81	14,00,000	12,04,815	1,95,185
174	C2-308	34.81	14,13,780	13,43,089	70,691
175	D1-104	34.81	13,80,000	8,66,593	5,13,407
176	D1-105	34.81	13,80,000	8,66,593	5,13,407
177	D1-204	34.81	13,80,000	8,82,628	4,97,372
178	D1-205	34.81	13,80,000	9,75,220	4,04,780
179	B2-404	34.81	14,30,000	14,30,000	-
180	B2-304	34.81	14,51,001	14,51,001	-
181	B2-308	34.81	14,78,049	14,78,049	-
182	D2-304	34.81	13,80,000	11,67,748	2,12,252
183	D2-305	34.81	14,00,000	10,33,334	3,66,666
184	C1 - 307	24.65	9,92,864	9,43,220	49,644
185	C1-308	34.81	14,78,049	14,27,843	50,206
186	D2-704	34.81	14,51,000	9,45,079	5,05,921
187	D2-505	34.81	14,78,000	1,53,022	13,24,978
188	D2-604	34.81	13,80,000	2,76,000	11,04,000
189	D2-605	34.81	13,80,000	2,76,000	11,04,000
190	A1 - 107	24.65	8,92,370	6,71,729	2,20,641
191	A1 - 203	24.65	9,10,580	9,10,580	-
192	C2-304	34.81	15,50,994	13,01,940	2,49,054
193	A1 - 303	24.65	9,00,000	9,00,000	-
194	A1 - 502	24.65	9,31,000	9,31,000	-
195	A2 - 107	24.65	8,92,370	7,74,699	1,17,671
196	B1 - 106	24.65	10,36,032	10,36,032	-
197	C1 - 102	24.65	9,51,000	9,51,000	-
198	C1 - 103	24.65	9,51,000	9,51,000	-
199	C1 - 106	24.65	9,51,000	9,32,624	18,376
200	D2 - 106	24.65	9,92,864	9,25,259	67,605
201	A1-201	34.81	13,85,500	13,85,500	-
202	A2 - S2	25.7	18,17,430	18,17,430	-
203	A1 - S5	25.7	18,54,520	4,07,360	14,47,160
204	B1-601	34.81	14,78,000	13,13,281	1,64,719
205	A2 - 207	24.65	10,00,000	10,00,000	-
206	B1 - 207	24.65	9,71,256	9,22,691	48,565
207	A2-104	34.81	15,10,181	15,10,181	-
208	A2-304	34.81	15,10,181	15,10,181	-
209	D2 - 406	24.65	10,30,000	3,42,420	6,87,580
210	C1-604	34.81	15,10,180	13,39,579	1,70,601
211	D2-405	34.81	15,10,181	14,34,669	75,512
212	A2 - 507	24.65	10,21,001	9,14,231	1,06,770
213	A1 - 407	24.65	9,92,864	9,92,864	-
214	A1-301	34.81	15,10,180	15,10,180	-
215	A1-308	34.81	15,10,180	14,85,971	24,209
216	A1 - 402	24.65	9,49,696	9,49,696	-
217	A1 - 102	24.65	11,65,536	11,65,536	-
218	C2-605	34.81	17,35,101	13,25,995	4,09,106
219	C2-408	34.81	17,35,101	16,48,345	86,756
220	B2-601	34.81	15,00,541	15,00,541	-
221	A1 - 302	24.65	9,50,000	9,50,000	-
222	D1-501	34.81	14,78,049	13,30,245	1,47,804
223	C2-204	34.81	16,70,838	15,67,337	1,03,501
224	A2 - 203	24.65	11,11,000	11,11,000	-
225	B2-305	34.81	16,51,000	16,50,956	44
226	A1 - 103	24.65	10,00,000	10,00,000	-
227	A1-104	34.81	14,13,786	14,13,786	-
228	C1-305	34.81	14,21,003	3,28,843	10,92,160
	Total	**6,976.73**	**34,14,43,373**	**29,15,46,216**	**4,98,97,157**

*Unit consideration as per agreement/letter of allotment and amount received does not include Pass through

UNSOLD INVENTORY

Sr No	Unit No.	Carpet Area (in Sq. mts)	Per Sq. Feet Carpet Rate	Unit Consideration as per Ready Reckoner Rate
1	A1 - 307	24.65	32,590	8,03,344
2	A1 - S6	25.70	32,590	8,37,563
3	A1-508	34.81	32,590	11,34,458
4	A2 - 306	24.65	32,590	8,03,344
5	A2 - 502	24.65	32,590	8,03,344
6	A2 - 602	24.65	32,590	8,03,344
7	A2 - S3	25.70	32,590	8,37,563
8	A2-101	34.81	32,590	11,34,458
9	B1 - 107	24.65	32,590	8,03,344
10	B1 - 306	24.65	32,590	8,03,344
11	B1 - 307	24.65	32,590	8,03,344
12	B1 - 602	24.65	32,590	8,03,344
13	B1 - 606	24.65	32,590	8,03,344
14	B1 - 607	24.65	32,590	8,03,344
15	B1-508	34.81	32,590	11,34,458
16	B2 - 202	24.65	32,590	8,03,344
17	B2 - 302	24.65	32,590	8,03,344
18	B2 - 303	24.65	32,590	8,03,344
19	B2 - 306	24.65	32,590	8,03,344
20	B2 - 307	24.65	32,590	8,03,344
21	B2 - 402	24.65	32,590	8,03,344
22	B2 - 503	24.65	32,590	8,03,344
23	B2 - 602	24.65	32,590	8,03,344
24	B2 - 606	24.65	32,590	8,03,344
25	B2 - 607	24.65	32,590	8,03,344
26	B2-604	34.81	32,590	11,34,458
27	C1 - 107	24.65	32,590	8,03,344
28	C1 - 202	24.65	32,590	8,03,344
29	C1 - 203	24.65	32,590	8,03,344
30	C1 - 207	24.65	32,590	8,03,344
31	C1 - 302	24.65	32,590	8,03,344
32	C1 - 303	24.65	32,590	8,03,344
33	C1 - 306	24.65	32,590	8,03,344
34	C1 - 402	24.65	32,590	8,03,344
35	C1 - 403	24.65	32,590	8,03,344
36	C1 - 406	24.65	32,590	8,03,344
37	C1 - 407	24.65	32,590	8,03,344
38	C1 - 502	24.65	32,590	8,03,344
39	C1 - 503	24.65	32,590	8,03,344
40	C1 - 506	24.65	32,590	8,03,344
41	C1 - 507	24.65	32,590	8,03,344
42	C1 - 603	24.65	32,590	8,03,344
43	C1 - 606	24.65	32,590	8,03,344
44	C1 - 607	24.65	32,590	8,03,344
45	C1-101	34.81	32,590	11,34,458
46	C1-104	34.81	32,590	11,34,458
47	C1-108	34.81	32,590	11,34,458
48	C1-204	34.81	32,590	11,34,458
49	C1-208	34.81	32,590	11,34,458
50	C1-301	34.81	32,590	11,34,458
51	C1-304	34.81	32,590	11,34,458
52	C1-401	34.81	32,590	11,34,458
53	C1-405	34.81	32,590	11,34,458
54	C1-408	34.81	32,590	11,34,458
55	C1-501	34.81	32,590	11,34,458
56	C1-504	34.81	32,590	11,34,458
57	C1-505	34.81	32,590	11,34,458
58	C1-508	34.81	32,590	11,34,458
59	C1-601	34.81	32,590	11,34,458
60	C1-605	34.81	32,590	11,34,458
61	C1-608	34.81	32,590	11,34,458
62	C2 - 102	24.65	32,590	8,03,344
63	C2 - 103	24.65	32,590	8,03,344
64	C2 - 106	24.65	32,590	8,03,344
65	C2 - 107	24.65	32,590	8,03,344
66	C2 - 202	24.65	32,590	8,03,344
67	C2 - 203	24.65	32,590	8,03,344
68	C2 - 206	24.65	32,590	8,03,344
69	C2 - 207	24.65	32,590	8,03,344
70	C2 - 302	24.65	32,590	8,03,344
71	C2 - 303	24.65	32,590	8,03,344
72	C2 - 306	24.65	32,590	8,03,344
73	C2 - 402	24.65	32,590	8,03,344
74	C2 - 403	24.65	32,590	8,03,344
75	C2 - 406	24.65	32,590	8,03,344
76	C2 - 407	24.65	32,590	8,03,344
77	C2 - 502	24.65	32,590	8,03,344
78	C2 - 503	24.65	32,590	8,03,344
79	C2 - 506	24.65	32,590	8,03,344
80	C2 - 507	24.65	32,590	8,03,344
81	C2 - 602	24.65	32,590	8,03,344
82	C2 - 603	24.65	32,590	8,03,344

83	C2 - 606	24.65	32,590	8,03,344
84	C2 - 607	24.65	32,590	8,03,344
85	C2-104	34.81	32,590	11,34,458
86	C2-105	34.81	32,590	11,34,458
87	C2-201	34.81	32,590	11,34,458
88	C2-301	34.81	32,590	11,34,458
89	C2-401	34.81	32,590	11,34,458
90	C2-404	34.81	32,590	11,34,458
91	C2-501	34.81	32,590	11,34,458
92	C2-504	34.81	32,590	11,34,458
93	C2-508	34.81	32,590	11,34,458
94	C2-601	34.81	32,590	11,34,458
95	C2-608	34.81	32,590	11,34,458
96	D1 - 102	24.65	32,590	8,03,344
97	D1 - 103	24.65	32,590	8,03,344
98	D1 - 107	24.65	32,590	8,03,344
99	D1 - 202	24.65	32,590	8,03,344
100	D1 - 203	24.65	32,590	8,03,344
101	D1 - 206	24.65	32,590	8,03,344
102	D1 - 207	24.65	32,590	8,03,344
103	D1 - 302	24.65	32,590	8,03,344
104	D1 - 303	24.65	32,590	8,03,344
105	D1 - 306	24.65	32,590	8,03,344
106	D1 - 307	24.65	32,590	8,03,344
107	D1 - 402	24.65	32,590	8,03,344
108	D1 - 403	24.65	32,590	8,03,344
109	D1 - 406	24.65	32,590	8,03,344
110	D1 - 407	24.65	32,590	8,03,344
111	D1 - 502	24.65	32,590	8,03,344
112	D1 - 503	24.65	32,590	8,03,344
113	D1 - 506	24.65	32,590	8,03,344
114	D1 - 507	24.65	32,590	8,03,344
115	D1 - 602	24.65	32,590	8,03,344
116	D1 - 603	24.65	32,590	8,03,344
117	D1 - 606	24.65	32,590	8,03,344
118	D1 - 607	34.81	32,590	11,34,458
119	D1 - 703	24.65	32,590	8,03,344
120	D1 - 706	24.65	32,590	8,03,344
121	D1-301	34.81	32,590	11,34,458
122	D1-304	34.81	32,590	11,34,458
123	D1-305	34.81	32,590	11,34,458
124	D1-308	34.81	32,590	11,34,458
125	D1-401	34.81	32,590	11,34,458
126	D1-408	34.81	32,590	11,34,458
127	D1-504	34.81	32,590	11,34,458
128	D1-505	34.81	32,590	11,34,458
129	D1-508	34.81	32,590	11,34,458
130	D1-601	34.81	32,590	11,34,458
131	D1-604	34.81	32,590	11,34,458
132	D1-605	34.81	32,590	11,34,458
133	D1-608	34.81	32,590	11,34,458
134	D1-704	34.81	32,590	11,34,458
135	D2 - 102	24.65	32,590	8,03,344
136	D2 - 103	24.65	32,590	8,03,344
137	D2 - 202	24.65	32,590	8,03,344
138	D2 - 203	24.65	32,590	8,03,344
139	D2 - 206	24.65	32,590	8,03,344
140	D2 - 207	24.65	32,590	8,03,344
141	D2 - 302	24.65	32,590	8,03,344
142	D2 - 303	24.65	32,590	8,03,344
143	D2 - 402	24.65	32,590	8,03,344
144	D2 - 403	24.65	32,590	8,03,344
145	D2 - 502	24.65	32,590	8,03,344
146	D2 - 503	24.65	32,590	8,03,344
147	D2 - 506	24.65	32,590	8,03,344
148	D2 - 507	24.65	32,590	8,03,344
149	D2 - 602	24.65	32,590	8,03,344
150	D2 - 603	24.65	32,590	8,03,344
151	D2 - 606	24.65	32,590	8,03,344
152	D2 - 607	24.65	32,590	8,03,344
153	D2 - 703	24.65	32,590	8,03,344
154	D2 - 706	24.65	32,590	8,03,344
155	D2-101	34.81	32,590	11,34,458
156	D2-105	34.81	32,590	11,34,458
157	D2-108	34.81	32,590	11,34,458
158	D2-201	34.81	32,590	11,34,458
159	D2-204	34.81	32,590	11,34,458
160	D2-208	34.81	32,590	11,34,458
161	D2-301	34.81	32,590	11,34,458
162	D2-308	34.81	32,590	11,34,458
163	D2-401	34.81	32,590	11,34,458
164	D2-404	34.81	32,590	11,34,458
165	D2-408	34.81	32,590	11,34,458
166	D2-501	34.81	32,590	11,34,458
167	D2-504	34.81	32,590	11,34,458
168	D2-508	34.81	32,590	11,34,458
169	D2-601	34.81	32,590	11,34,458
170	D2-608	34.81	32,590	11,34,458
171	D2-705	34.81	32,590	11,34,458
		4,867.49		**15,86,31,499**

TABLE D

COMPARISON BETWEEN BALANCE COST AND RECEIVABLES

SN	Particulars	Amount
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	12,70,16,022
2	Balance amount of receivables from sold apartments as per Table C of this Certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	4,98,97,157
3	i) Balance unsold area (to be certified by Management and to be verified by CA from the records and books of accounts) ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	4,867.49 15,86,31,499
4	Estimated receivables of ongoing project. [Sum of 2 + 3 (ii)]	20,85,28,657
5	(To be Filled for Ongoing Projects only) Amount to be deposited in Designed Account - 70% or 100% If 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account.	70.00%

TABLE E
DESIGNATED BANK ACCOUNT DETAILS

SN	Particulars	Designated Bank Account Details Actual Amount till Date (From Start of bank account to till date)
1	Opening Balance	14,103.50
2	Deposits	86,91,79,502.84
3	Withdrawals	86,76,21,454.06
4	Closing Balance	15,72,152.28

I hereby certify that required proportion of money, as specified in the act, collectcd from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Acccount.

I hereby certify that **(Name of Promoter)** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

TABLE F
MEANS OF FINANCE

SN	Particulars	ESTIMATED* (At the time of Registration) (In Rs.) (Proposed and indicative)	Proposed / Estimated (As on the date of the Certificate) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own Funds	17,50,00,000	17,50,00,000	5,63,56,687
2	Total Borrowed Funds (Secured) (-) Drawdown availed till date	30,00,00,000	15,00,35,086	15,00,35,086
3	Total Borrowed Funds (Unsecured) (-) Drawdown availed till date	-	-	-
4	Customer receipts Used for Project	15,00,00,000	29,99,64,914	29,15,46,216
5	Total Funds for Project	62,50,00,000	62,50,00,000	49,79,37,989
6	Total Estimated Cost (As per Table A)	62,49,54,011	62,49,54,011	49,79,37,989

TABLE G

Any Comment/Observation of CA

1	This certificate is for the purposes of RERA, 2016. This certificate is prepared on the basis of data given by the management.
2	'Gokul' is 1 of the projects of the builder 'Radha Madhav Developers'. Project wise accounting is not maintained. We have bifurcated project wise figures based on the area of the project, wherever required.
3	We have not audited the books of the builder. We have just checked the underlying data required for the certificate.
4	Estimates have been provided by the mangement. We do not vouch for the accurancy of the same.
5	We have relied on the work of another expert, Engineer and Architect as per SA 620
6	Prior to RERA, the builder had 1 account for all the projects. After RERA registration, that common account was converted into designated account for this ' Gokul' Project. Hence, the figures of 'deposits' and 'withdrawals' are taken from the date of RERA registration of the project, which is 23/07/2017, instead of the date of opening of the bank account.
7	In, column 3 of SN 2 of Table f, the figure is acutal loan outstanding as on the date of the certificate. This figure used to be the loan dibursed till previous certificate. This change is done as the mangement has repaid the difference amount of the loan.

Yours Faithfully,
For D P Sarda & Co
Chartered Accountants

MUKUND DURGAPRASAD SARDA
Digitally signed by MUKUND DURGAPRASAD SARDA
Date: 2022.11.28 11:47:10 +05'30'

CA Mukund D Sarda
Partner
MEMBERSHIP NO. 149588
FRN No. 117227w
UDIN 22149588BEGITA3913

Agreed and Accepted by-

Signature of Promoter
Name: Mr. Rajesh Agrawal
Date: 28/11/2022