SANRACHNA

SATYENDRA GUPTA
Architect
CA / 2001 / 28453

architects • interiors • engineers • landscape
Plot No:- 08, S.B I. Colony, Old Sneh Nagar, Behind
Nav-Bharat Press Building, Wardha Road, Nagpur-15
Mobile : +91-9011015528 & +91-9011016273
Land Line : +91-712-2293834
E-Mail : arsatyengupta@gmail.com

Ref : SAN / NAG / LIPL-Ensaara / MahaRERA Architect's Certificate / RP- 4 / 04 a Date : 30-03-2018

ENGINEER'S CERTIFICATE

To,

Luxora Infrastructures Pvt. Ltd.

6th floor, Sun Plaza, Hariom Nagar,

Off Eastern Express highway,

Mulund (East), Mumbai – 400 081.

Site Address: On the Plot bearing Khasra Nos- 48/2, 50, 51, 56/2, 63/1, 63/2, 64/1, 64/2, 65/1, 65/2, 65/4, **65/5, 66/1, 66/2, 68, 69, 70, 71, 73/1, 73/2, 74, 75/1, 75/3, 75/4, 76, 77, 78, 79, 80/1, 80/2, 80/3, 81/1, 81/2, 81-2/1, 81-2/2, 81-2/3, 81-2/4, 81-2/5, 81-2/6, 82, 83, 84/1, 84/2, 85/1, 85/2, 85/3, 86-A, 86-B/1/1 & 86-B/1/2, 86-B/2, 87, 88-1, 2, 3, 4, 90/1, 90/2, 91, 92, 93, 94, 95/A, 95/B, 96/1, 96/2, 96/3, 96/4, 97/1, 97/2, 97/3, 98, 99/1, 99/2, 100/2, 101/1, 101/2, 102, 103, 104/1, 104/2, 104/3, 105/1, 105/2, 106/1, 106/2, 107, 108/1, 108/2, 108/3, 109/3, 110/1(110/4 new), 110/2(110/5 new),** Demarcated by boundaries- Plot of **Pora river** on the north, **Khasra nos. 46, 47, 52, 55, 57 and others** on the south, **Pipla – Kharsoli road** on the East, **Ghogli village boundary** on the west, Village Pipla, Tahsil- **Nagpur(Rural.)**, District- **Nagpur-440034, admeasuring 11,60,000 Sq.Mtr.** area.

Developed By : **Luxora Infrastructures Pvt. Ltd.**

Reference : **MahaRERA Registration Number P50500002936**

Subject : **Certificate of Percentage Completion** of construction work of **01 No of building** (s) of the Project **"Treeline-5" by L.I.P.L (Luxora Infrastructures Pvt. Ltd.) "** Which is First & Final **Phase.**

(RERA No.- P50500002936)

I/we **SANRACHNA** have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under MahaRERA, being **01 No building "Treeline-5 "** of **Ensaara Metropark** which is part of the project situated on plot bearing Khasra Nos- 48/2, 50, 51, 56/2, 63/1, 63/2, 64/1, 64/2, 65/1, 65/2, 65/4, 65/5, 66/1, 66/2, 68, 69, 70, 71, 73/1, 73/2, 74, 75/1, 75/3, 75/4, 76, 77, 78, 79, 80/1, 80/2, 80/3, 81/1, 81/2, 81-2/1, 81-2/2, 81-2/3, 81-2/4, 81-2/5, 81-2/6, 82, 83, 84/1, 84/2, 85/1, 85/2, 85/3, 86-A, 86-B/1/1 & 86-B/1/2, 86-B/2, 87, 88-1, 2, 3, 4, 90/1, 90/2, 91, 92, 93, 94, 95/A, 95/B, 96/1, 96/2,

96/3, 96/4, 97/1, 97/2, 97/3, 98, 99/1, 99/2, 100/2, 101/1, 101/2, 102, 103, 104/1, 104/2, 104/3, 105/1, 105/2, 106/1, 106/2, 107, 108/1, 108/2, 108/3, 109/3, 110/1(110/4 new), 110/2(110/5 new), Demarcated by boundaries- Stretch of Pora river on the north, Khasra nos. 46, 47, 52, 55, 57 and others on the south, Pipla – Kharsoli road on the East, Ghogli village boundary on the west, Village Pipla, Tahsil- Nagpur(Rural.), District- Nagpur- 440034, admeasuring 11,60,000 Sq.Mtr. area. being developed by Luxora Infrastructures Pvt. Ltd.

1. Following technical professionals are appointed by Luxora Infrastructures Pvt. Ltd.
   (i) M/s. Kadri Consultants Pvt. Ltd. as an Architect;
   (ii) M/s. G.N. Systech as Structural Consultant,

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by **Er. Ali Khumushi** as a quantity Surveyor* appointed by Developer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs 22,50,60,907.00 (Total of Table A and B).** The estimated Total Cost of project is regarding the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the **Joint Director, Town Planning, Nagpur.** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
4. The Estimated Cost Incurred till date is calculated at **Rs. 15,08,82,303 .00 (Total of Table A and B).** The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from the **Joint Director, Town Planning, Nagpur.**is estimated at **Rs.7,41,78,604.00(Total of Table A and B).**

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE A

Bldg. No.	Particulars	Total Estimated cost of Building as on 30th March 2018 date of registration is	Cost incurred as on 30th March 2018 (based on estimated cost)	Work Done in percentage- (as percentage of estimated cost	Balance Cost to be incurred (based on Estimated cost)	Cost Incurred on Additional/Extra Items as on 30th March 2018 not included in the estimated cost (Annexure A)
1	**Treeline-5**	19,80,07,559.00	13,68,67,949.00	77.60%	6,11,39,610.00	NIL

TABLE B

Bldg. No	Particulars	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 30.3.2018 date of Registration is	Cost incurred as on 30.3.2018 (based on the Estimated cost)	Work done in Percentage (as Percentage of the estimated cost)	Balance Cost to be Incurred (Based on Estimated Cost)	Cost Incurred on Additional /Extra Items as on 30.3.2018 not included in the Estimated Cost (Annexure A)
1	**Treeline-5**	**2,70,53,348.00**	**1,40,14,354.00**	**51.80%**	**1,30,38,994.00**	**NIL**

Thanking You,
Your's Sincerely,
For **Sanrachna**

Project Engineer
UN PATANKAR
M-1565375