**SAJJAD RASUL & CO.**
**CHARTERED ACCOUNTANTS**

85-A, Sadiquabad,
Mankapur,
Nagpur - 440029
Phone - 2581424

**Annexure-D**
**FORM-3**
**[See Regulation 3]**
**CHARTERED ACCOUNTANT'S CERTIFICATE**

Date : 16/08/2023

To,
Harihar Infrastructure Development Corporation Limited
G-3 Amar Palace Near BJP Office
Panchsheel Square Dhantoli,Nagpur-440012
MAHARASHTRA

**Sub: Certificate of financial progress of work of Harihar Nagar Zari Phase 1 having Maharera Registration No. P50500000975 being developed by Harihar Infrastructure Development Corporation Limited.**

Sir,
This certificate is being issued for RERA compliance for the project Harihar Nagar Zari Phase 1 having Maharera Registration No. P50500030429 being developed by Harihar Infrastructure Development Corporation Limited and is based on the records and documents produced before me and explanations provided to me by the management of the company as on 31.03.2022.

**Table A - Estimated cost of the Project (at the time of registration of the project)**

| Sr. No (1) | Particulars (2) | | | Estimated cost (at the time of registration of the project) (3) |
|---|---|---|---|---|
| 1 | i | **Land Cost :** | | |
| | | a. | Value of the Land as ascertained from the Annual Statement of Rates (ASR) | 175,000,000 |
| | | b. | Estimated Amount of premium payable to obtain development rights, FSI, Additional FSI, fungible area, and any other incentive / concession in deficiency under DCR from Local Authority or State Government or any Statutory Autority. | - |
| | | c. | Estimated Acquisition Cost of TDR (if any). | - |
| | | d. | Estimated Amounts payable to state Government or competent authority or any other statutory authority of the state or central government , toward stamp duty , transfer charges,registration fees etc; And. | - |
| | | e. | Estimated Land premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities. | - |
| | | f. | Under Rehabilitation scheme: | |
| | | | (i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer. | - |

| | | | | |
|---|---|---|---|---|
| | | | (ii) Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of transit Accommodation overhead cost, amount payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on | - |
| | | | (iii) Estimated Cost of ASR linked premium , fees, charges and security deposits or maintenance deposit , or any amount whatsoever payable to any authorities toward and in project of rehabilitation . | - |
| | | | (iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component. | - |
| | **Sub-Total of LAND COST** | | | **175,000,000** |
| | ii | **Development Cost/Cost of Construction of building:** | | |
| | | a. | Estimated Cost of Constrution as certified by Engineer. | 336,953,020 |
| | | b. | Cost incurred on additional items not included in estimated cost (as per engineer certificate) | - |
| | | c. | Estimated Expenditure for development of entire project excluding cost of Construction as per (a) above ,i.e. salaries , consultants fees, site overheads, development works, cost of services (including water , electricity,sewerage, drainage, layout roads etc), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. | - |
| | | d. | Estimated Taxes , cess, fees , charges,premiums, interest etc to any Statutory Authority. | - |
| | | e. | Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money Lenders on Construction funding or money borrowed for construction: | - |
| | | | **Sub-Total of Development Cost** | **336,953,020** |
| | | | **Total Cost of the Project (Estimated)** | **511,953,020** |



| Table B - Actual cost incurred on the Project ( as on date of certificate) | | | |
|---|---|---|---|
| Sr. No (1) | Particulars (2) | | Amount (Rs.) Incurred (3) |
| 1 | **Land Cost :** | | |
| | a. | Value of the Land as ascertained from the Annual Statement of Rates (ASR) | 175,000,000 |
| | b. | Incurred expenditure on premiums to obtain development rights, FSI, Additional FSI, fungible area, and any other incentive / concession in deficiency under DCR from Local Authority or State Government or any Statutory Autority. | - |
| | c. | Incurred expenditure for Acquisition of TDR (if any). | - |
| | d. | Amount paid to state Government or Competent Authority or any other Statutory Authority of the State or Central Government toward stamp duty , transfer charges, registration fees etc; and | - |
| | e. | Land premium paid for redevelopment of land owned by public authorities. | - |
| | f. | Under Rehabilitation scheme: | - |
| | | (i) Incurred expenditure for construction of rehab building. Minimum of (a) or (b) to be considered. | - |
| | | (a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer. | - |
| | | (b) Incurred expenditure for construction of rehab building as per the books of accounts as verified by the CA. | - |
| | | (ii) Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of transit Accommodation overhead cost, amount paid to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on | - |
| | | (iii) Incurred expenditure towards ASR linked premium , fees, charges and security deposits or maintenance deposit , or any amount whatsoever paid to any authorities toward and in project of rehabilitation . | - |
| | | (iv) Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component. | - |
| | **Sub-Total of Land Cost** | | **175,000,000** |
| 2 | **Development Cost / Cost of Construction:** | | |
| | (i) | Expenditure for construction. Minimum of (a) and (b) to be considered | 68,721,319 |
| | | (a)Construction cost incurred including site development and infrastructure for the same as certified by Engineer. | 68,721,319 |
| | | (b) Actual cost of Construction incurred as per the books of accounts as verified by the CA | 68,721,319 |
| | (ii) | Cost incurred on additional items not included in estimated cost (as per engineer certificate) | - |

SAJJAD RASUL & CO. * CHARTERED ACCOUNTANTS * NAGPUR

| | | | |
|---|---|---|---|
| | (iii) | Incurred Expenditure for development of entire project excluding cost of Construction as per (i) above ,i.e. salaries , consultants fees, site overheads, development works, cost of services (including water , electricity,sewerage, drainage, layout roads etc), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered. | 32,087,781 |
| | (iv) | Incurred Expenditure towards Taxes , cess, fees , charges,premiums, interest etc to any Statutory Authority. | - |
| | (v) | Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money Lenders on Construction funding or money borrowed for construction. | - |
| | | **Sub-Total of Development Cost** | **100,809,101** |
| 3 | **Total Cost of the Project (Actual incurred as on 31.03.2022)** | | **275,809,101** |
| 4 | Proportion of the Cost Incurred on land Cost and Construction Cost to the Total Estimated Cost (Table A). | | 53.87% |
| 5 | Amount which can be withdrawn from the Account. | | 275,809,101 |
| 6 | Less: Amount withdrawn till date of this certificate from the Account | | 57,556,520 |
| 7 | Net Amount which can be withdrawn from the Bank Account under this certificate . | | 218,252,580 |



**Table C**

Statement for calculation of Receivables from the sales of the Real Estate Project


| SOLD INVENTORY | | | | | |
|---|---|---|---|---|---|
| Sr.no (1) | Flat No. (2) | Carpet Area (in sq.mts.) (3) | Unit Consideration as per Agreement /letter of Allotment (4) | Received Amount (5) | Balance Receivable (6) |
| 1 | H-08, H-09 | 438 | 3,129,600 | 1,800,000 | 1,329,600 |
| 2 | I/06 | 990 | 2,651,000 | 2,651,000 | - |
| 3 | I/08, I/09 | 1,250 | 4,200,000 | 4,200,000 | - |
| 4 | I/10 , I/11 | 900 | 4,660,000 | 4,105,000 | 555,000 |
| 5 | I/13 | 990 | 3,151,000 | 3,151,000 | - |
| 6 | k/20 | 112 | 3,371,000 | 3,371,000 | - |
| 7 | J/11 | 133 | 6,000,000 | 2,174,000 | 3,826,000 |
| 8 | K/17, K/18 | 224 | 10,000,000 | 10,000,000 | - |
| 9 | k/22 | 112 | 768,000 | 768,000 | - |
| 10 | k/23 | 112 | 119,000 | 119,000 | - |
| 11 | k/24 | 112 | 200,000 | 200,000 | - |
| 12 | k/25 | 112 | 200,000 | 200,000 | - |
| 13 | J/03 | 112 | 225,000 | 225,000 | - |
| 14 | H-07 | 112 | 2,800,000 | 2,800,000 | - |
| 15 | k/26 | 112 | 1,171,500 | 1,171,500 | - |
| 16 | I/18 | 112 | 1,850,001 | 1,850,001 | - |
| 17 | k/27 | 112 | 2,000,000 | 2,000,000 | - |
| 18 | K-01 | 112 | 101,100 | 101,100 | - |
| 19 | J/05 | 112 | 300,000 | 300,000 | - |
| 20 | k/28 | 112 | 51,000 | 51,000 | - |
| 21 | B-14 | 219 | 10,861,000 | 10,000,000 | 861,000 |
| 22 | J/06 | 112 | 6,091,000 | 6,091,000 | - |
| 23 | J/04 | 112 | 7,100,000 | 7,006,000 | 94,000 |
| 24 | I/04 | 112 | 4,565,000 | 4,520,000 | 45,000 |
| 25 | I/41 | 112 | 600,000 | 600,000 | - |
| 26 | I/42 | 112 | 5,049,000 | 5,049,000 | - |
| 27 | I/43 | 112 | 750,000 | 750,000 | - |
| 28 | I/44 | 112 | 69,000 | 69,000 | - |
| 29 | I/45 | 112 | 700,000 | 700,000 | - |
| 30 | I/46 | 112 | 600,000 | 600,000 | - |
| 31 | Plot No.99 | 4,000 | 800,000 | 800,000 | - |
| 32 | I/47 | 112 | 1,251,000 | 1,251,000 | - |
| 33 | I/16 & I/17 | 198 | 3,550,000 | 3,550,000 | - |
| | | | | | |
| | **TOTAL** | | **88,934,201** | **82,223,601** | **6,710,600** |

SAJJAD RASUL & CO. NAGPUR CHARTERED ACCOUNTANTS

# Unsold Inventory

(Unsold Inventory Valuation)
Ready Reckoner Rate as on the date of Certificate
of the Residential Plot Rs 5000 per Sq.Mtr And Construction rate Rs 19360 Sq Mtr

| Sr No. | Unit No. | Plot Area (In Sq. Mts.) (A) | Carpet Area (in sq.mts) | Total Area to be Sold(in Sq Mt) (A+B) | Plot Consideration As Per Ready Reckoner Rate (ASR) in Rs. (C=A*5000) | Carpet Area consideration rate (D=B*19360) | Total Consideration as per Ready Reckoner Rate(ASR) (C+D) |
|---|---|---|---|---|---|---|---|
| 1 | G/I/01 | 158 | 92 | 250 | 789,676 | 1,781,120 | 2,570,796 |
| 2 | G/I/02 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,833,690 |
| 3 | G/I/03 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 4 | G/I/04 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 5 | G/I/05 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 6 | G/I/06 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 7 | G/I/07 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 8 | G/I/08 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 9 | G/I/09 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 10 | G/I/10 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 11 | G/I/11 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 12 | G/I/12 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 13 | G/I/13 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 14 | G/I/14 | 158 | 92 | 250 | 789,676 | 1,781,120 | 2,570,796 |
| 15 | G/II/01 | 158 | 92 | 250 | 789,676 | 1,781,120 | 2,570,796 |
| 16 | G/II/02 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 17 | G/II/03 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 18 | G/II/04 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 19 | G/II/05 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 20 | G/II/06 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 21 | G/II/07 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 22 | G/II/08 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 23 | G/II/09 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 24 | G/II/10 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 25 | G/II/11 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 26 | G/II/12 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 27 | G/II/13 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 28 | G/II/14 | 158 | 92 | 250 | 789,676 | 1,781,120 | 2,570,796 |
| 29 | G/III/01 | 158 | 92 | 250 | 789,676 | 1,781,120 | 2,570,796 |
| 30 | G/III/02 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 31 | G/III/03 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 32 | G/III/04 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 33 | G/III/05 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 34 | G/III/06 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 35 | G/III/07 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 36 | G/III/08 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 37 | G/III/09 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 38 | G/III/10 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 39 | G/III/11 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 40 | G/III/12 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 41 | G/III/13 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 42 | G/III/14 | 158 | 92 | 250 | 789,676 | 1,781,120 | 2,570,796 |
| 43 | G/IV/01 | 158 | 92 | 250 | 789,676 | 1,781,120 | 2,570,796 |



| 44 | G/IV/02 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
|---|---|---|---|---|---|---|---|
| 45 | G/IV/03 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 46 | G/IV/04 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 47 | G/IV/05 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 48 | G/IV/06 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 49 | G/IV/07 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 50 | G/IV/08 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 51 | G/IV/09 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 52 | G/IV/10 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 53 | G/IV/11 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 54 | G/IV/12 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 55 | G/IV/13 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 56 | G/IV/14 | 158 | 92 | 250 | 789,676 | 1,781,120 | 2,570,796 |
| 57 | G/V/06 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 58 | G/V/07 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 59 | G/V/08 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 60 | G/VI/01 | 158 | 92 | 250 | 789,676 | 1,781,120 | 2,570,796 |
| 61 | G/VI/02 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 62 | G/VI/03 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 63 | G/VI/04 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 64 | G/VI/05 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 65 | G/VI/06 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 66 | G/VI/07 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 67 | G/VI/08 | 145 | 92 | 237 | 724,643 | 1,781,120 | 2,505,763 |
| 68 | G/VI/09 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 69 | G/VI/10 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 70 | G/VI/11 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 71 | G/VI/12 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 72 | G/VI/13 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 73 | G/VI/14 | 158 | 92 | 250 | 789,676 | 1,781,120 | 2,570,796 |
| 74 | H/01 | 169 | 92 | 261 | 843,095 | 1,781,120 | 2,624,215 |
| 75 | H/02 | 169 | 92 | 261 | 843,095 | 1,781,120 | 2,624,215 |
| 76 | H/03 | 169 | 92 | 261 | 843,095 | 1,781,120 | 2,624,215 |
| 77 | H/04 | 169 | 92 | 261 | 843,095 | 1,781,120 | 2,624,215 |
| 78 | H/05 | 169 | 92 | 261 | 843,095 | 1,781,120 | 2,624,215 |
| 79 | H/06 | 169 | 92 | 261 | 843,095 | 1,781,120 | 2,624,215 |
| 80 | I/22 | 102 | 92 | 194 | 508,644 | 1,781,120 | 2,289,764 |
| 81 | I/23 | 102 | 92 | 194 | 508,644 | 1,781,120 | 2,289,764 |
| 82 | I/24 | 102 | 92 | 194 | 508,644 | 1,781,120 | 2,289,764 |
| 83 | I/15 | 99 | 92 | 191 | 494,708 | 1,781,120 | 2,275,828 |
| 84 | I/26 | 156 | 92 | 248 | 778,063 | 1,781,120 | 2,559,183 |
| 85 | I/27 | 156 | 92 | 248 | 778,063 | 1,781,120 | 2,559,183 |
| 86 | I/35 | 102 | 92 | 194 | 508,644 | 1,781,120 | 2,289,764 |
| 87 | I/36 | 146 | 92 | 238 | 729,289 | 1,781,120 | 2,510,409 |
| 88 | J/02 | 202 | 92 | 294 | 1,010,320 | 1,781,120 | 2,791,440 |
| 89 | J/07 | 169 | 92 | 261 | 843,095 | 1,781,120 | 2,624,215 |
| 90 | J/10 | 169 | 92 | 261 | 843,095 | 1,781,120 | 2,624,215 |
| 91 | K/02 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 92 | K/03 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 93 | K/04 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 94 | K/05 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 95 | K/06 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 96 | K/07 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 97 | K/08 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 98 | K/09 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |



| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 99 | K/10 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 100 | K/11 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 101 | K/12 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 102 | K/13 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 103 | K/14 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 104 | K/15 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 105 | K/16 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 106 | K/19 | 160 | 92 | 252 | 798,966 | 1,781,120 | 2,580,086 |
| 107 | H-07 | 97 | 92 | 189 | 485,000 | 1,781,120 | 2,266,120 |
| 108 | I/05 | 84 | 92 | 176 | 420,000 | 1,781,120 | 2,201,120 |
| 109 | I/18 | 84 | 92 | 176 | 420,000 | 1,781,120 | 2,201,120 |
| 110 | J/03 | 84 | 92 | 176 | 420,000 | 1,781,120 | 2,201,120 |
| 111 | J/05 | 160 | 92 | 252 | 800,000 | 1,781,120 | 2,581,120 |
| 112 | Plot No. 96 | 4,500 | 92 | 4,592 | 22,500,000 | 1,781,120 | 24,281,120 |
| 113 | Plot No. 97 | 4,500 | 92 | 4,592 | 22,500,000 | 1,781,120 | 24,281,120 |
| 114 | Plot No. 98 | 1,815 | 92 | 1,907 | 9,075,000 | 1,781,120 | 10,856,120 |
| **TOTAL** | | | | **35,247** | **123,795,837** | **203,047,680** | **327,401,378** |



**Table D**

**Comparison Between Balance Cost & Receivable**

| S.No (1) | Particulars (2) | Amount (3) |
|---|---|---|
| 1 | Estimated balance Cost to Complete the Real Estate Project (Difference Of Total Estimated Project Cost less Cost Incurred) | 236,143,919 |
| 2 | Balance amount of receivable from Sold Apartment as Per Table C of these Certificate ( as Certified By Chartered Accountant as verified from the Records And books of accounts ) | 6,710,600 |
| 3 | (i) Balance Unsold Area ( to be Certified by management and to be Verified by CA From the Records And Books Of Accounts) | 35247 / - Sq Meters |
| | (ii) Estimated amount of sale Proceeds in respect Of Unsold apartment (calculated as per ASR multiplied to unsold area On the date of certificate to be calculated and certified By CA ) as per the Table C to this Certificate | 327,401,378 |
| 4 | Estimated Receivable of Ongoing project [ Sum Of 2+3(ii))] | 334,111,978 |
| 5 | (To be Filled for Ongoing Projects Only ) Amount To be deposited in Designated Account -70% or 100% If 4 is greater than 1, then 70%of the balance receivable of ongoing project Will be deposited in designated account. If 4 is lesser than 1, then 100% of the balance receivable of ongoing Project Will be deposited in designated account | 233,878,385 |

**Table E**

**Bank Account Details**

| S.No (1) | Particulars (2) | Bank Account details Bank A/c No. 06912000010643 |
|---|---|---|
| | | Actual Amount till date |
| 1 | Opening Balance | 215,482 |
| 2 | Deposits | - |
| 3 | Withdrawals | - |
| 4 | Closing Balance | 215,482 |

I hereby certify that required proportion of money, as specified In the Act, collected from alloters of the project unit indicated in Table C has been deposited in Regular Current Account.

I hereby certify that Harihar Infrastructure Development Corporation Limited has utilized the required proportion of money, as specified In the Act, collected from allotters of this project only For Land and Construction of this project.

SAJJAD RASUL & CO. NAGPUR CHARTERED ACCOUNTANTS

**Table F**
**Means Of Finance**

| S. No | Particulars | **Estimated** (At the time of Registration ) (In Rs.) ( Proposed & indicative) | **Proposed /Estimated** (As on the date of certificate ) (In Rs.) | **Actual** (As on the date of certificate ) (In Rs.) |
|---|---|---|---|---|
| 1 | Own Funds | - | - | - |
| 2 | Total Borrowed Fund (Secured drawdown Available till date | - | - | - |
| 3 | Total Borrowed Fund (unsecured) drawdown Available till date | - | - | - |
| 4 | Customer Receipt used for Project | | 416,335,579 | 82,223,601 |
| 5 | Total Funds for Project | - | 416,335,579 | 82,223,601 |
| 6 | Total Estimated Cost (As per table A) | - | 511,953,020 | - |

**Table G**
**Any Comments/Observations of CA**

| | |
|---|---|
| 1 | No Separate bank account called the "Designated Bank Account" is opened by the promoter. Therefore,all the money received from the sale proceeds is deposited into the normal current account only. |
| 2 | For the purpose of calculation of amount to be withdrawn fom Rera account,we have assumed 70% of the sale proceeds to be the amount withdrawn as a separate rera account is not maintained by the promoter. |
| | |

Yours Faithfully,

**SAJJAD RASUL & CO.,**
**Chartered Accountants**

SAJJAD RASUL & CO. * NAGPUR * CHARTERED ACCOUNTANTS

**Proprietor**
**(Membership Number : 108933)**
**Name : SAJJAD RASUL**
**UDIN:23108933BGSPWP5357**

**Agreed and accepted by :**

**Signature of Promoter**
**Name : Manish Badiyani**

**Date : 16/08/2023**
**Place : Nagpur**