A.S.MUNDADA & CO.
CHARTERED ACCOUNTANTS

Branch Office: 303, Enrico Heights-Iris, Wardha Road, Adj Radisson Blu Hotel, Nagpur-440015.
Mob No. 9921511599
E-Mail ID: rachanaagl@gmail.com

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account))

Date : 15.03.2025

To: **Prime Properties**

As on 31.03.2024

Subject: Certificate of Financial Progress of Work of **Prime Properties** having MahaRERA Registration Number P50500025835 at Kh. No. 84/2, 84/4, Mouza Raipur, Tah Hingna, Nagpur- 441110 being developed by Prime Properties and is based on the records and documents produced before me and explainations provided to me by the management of the Company.

Table A - Estimated Cost of the Project (at the time of registration of Project)

Sr No.		Particulars	Estimated Cost (At the time of registration of Project)
1	i) Land Cost:		
	a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	1,54,57,780.00
	b)	Estimated Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	20,00,000.00
	c)	Estimated Acquisition cost of TDR (if any)	0
	d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, resgistration fees etc; and	14,95,200.00
	e)	Estimated Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities	0
	f)	Under Rehabilitation scheme:	0
	i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	0
	ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lien of Transit accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on	0
	iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whtsoever payable to any authorities towards and in project of rehabilitation.	0
	iv)	Any other cost including intrest estimated on the borrowing done specifically for construction of rehabilitation component.	0
		Sub Total of LAND COST Rs	**1,89,52,980.00**

A.S. Mundada & Co. Chartered Accountants

ii)	**Development Cost / Cost of Construction:**		
	(a)	Estimated Cost of Construction as certified by Engineer	1,20,00,000.00
	(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	0
	(c)	Estimated expenditure for development of entire project excluding cost of construction as per(ii) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, swerage), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	5,00,000.00
	(d)	Estimated Taxes, cess, fees, charges, premiums interest etc to any Statutory Authority.	
	(e)	Interst payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	
		Sub Total of Development Cost	**1,25,00,000.00**
2		**Total Cost of the Project (Estimated)**	**3,14,52,980.00**

Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr No.		Particulars	Amount (Rs.) Incurred
1	i) Land Cost:		
	a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	1,54,57,780.00
	b)	Incurred Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	14,23,178.00
	c)	Incurred Acquisition cost of TDR (if any)	NIL
	d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, resgistration fees etc; and	14,95,200.00
	e)	Estimated Land paid payable as per annual statement of rates (ASR) for development of land owned by public authorities	NIL
	f)	Under Rehabilitation scheme:	NIL
	i)	Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	NIL
		(a) Cost incurred for construction of rehabilitation building including site development and infrastructure for the same as certified by Engineer.	NIL
		(b) Incurrred Expenditure for construction of rehab building as per books of accounts as verified by the CA.	NIL
	ii)	Incurred Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lien of Transit accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on	NIL
	iii)	Incurred Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whtsoever payable to any authorities towards	NIL
	iv)	Any other cost including intrest estimated on the borrowing done specifically for construction of rehabilitation component.	NIL
		Sub Total of LAND COST Rs	**1,83,76,158.00**



ii)	**Development Cost / Cost of Construction:**		
	i)	Expenditure for construction. Minimum of (a) or (b) to be considered	
		(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	16,70,000.00
		(b) Actual cost of construction incurred as per books of accounts as verified by the CA.	16,64,440.00
	(ii)	Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)	-
	(iii)	Incurred expenditure for development of entire project excluding cost of construction as per(ii) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, swerage), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of project registered.	2,60,000.00
	(d)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums interst etc to any Statutory Authority.	-
	(e)	Incurred Expenditure towards Interest payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	-
		Sub Total of Development Cost	**19,24,440.00**
3		Total Cost of the Project (Actual incurred as on date of certificate)	2,03,00,598.00
4		Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost. (Table A)	0.65
5		Amount which can be withdrawn from the Designated Account	2,03,00,598.00
6		Less: Amount withdrawn till date of this certificate from designated bank account	36,76,727.04
7		Net Amount which can be withdrawn from the Designated Bank Account under this certificate	1,66,23,870.96

Note: This Certificate is being issued for RERA compliance for the Firm stated above and is based on the records and documents produced before me and explanations provided to me by the management of the Firm.

Yours Faithfully

A S Mundada & Co.

Partner

Signature of the Chartered Accountant
(Membership Number 065613)
CA Rachana Agrawal

Table C

Statement for calculation of Receivables from the sales of the Real Estate Project

Sold Inventory

Sr No	Flat No /Plot No	Carpet Area (in Sq. mts)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivable
1	1	252.95	17,01,506.00	17,01,506	0.00
2	2	272.21	19,50,000.00	19,50,000	0.00
3	3	354.09	14,85,000.00	14,85,000	0.00
4	4	276.50	18,60,136.00	5,00,000	1360136.00
5	5	151.88	8,50,000.00	8,50,000	0.00
6	9	126.00	8,13,460.00	642000	171460.00
7	14	146.63	9,86,100.00	986100	0.00
8	20	126.00	8,13,750.00	813750	0.00
9	21	112.00	6,00,000.00	600000	0.00
10	22	112.00	7,53,340.00	753340	0.00
11	24	138.23	9,29,942.00	482100	447842.00
12	25	129.04	7,50,050.00	750050	0.00
13	26	99.94	5,57,000.00	557000	0.00
14	27	99.94	5,20,000.00	520000	0.00
15	28	99.94	7,50,000.00	750000	0.00
16	29	131.50	8,84,658.00	195000	689658.00
17	44	132.01	8,30,000.00	830000	0.00
	Total	2760.86		1,43,65,846	2669096.00

(Unsold Inventory Valuation)

Ready Recknor Rate as on the date of Certificate

Of the Residential / Commercial plots Rs. 4950 per Sq. mtrs.

Sr No	Flat No /Plot No	Carpet Area (in Sq. mts)	Consideration as per Ready Reckoner Rate
1	6	112.00	5,54,400.00
2	7	112.00	5,54,400.00
3	8	112.00	5,54,400.00
4	10	126.00	6,23,700.00
5	11	112.00	5,54,400.00
6	12	112.00	5,54,400.00
7	13	112.00	5,54,400.00
8	15	143.48	7,10,226.00
9	16	112.00	5,54,400.00
10	17	112.00	5,54,400.00
11	18	112.00	5,54,400.00
12	19	126.00	6,23,700.00
13	23	112.00	5,54,400.00
14	30	128.21	6,34,639.50
15	31	99.94	4,94,703.00
16	32	99.94	4,94,703.00
17	33	99.94	4,94,703.00
18	34	127.72	6,32,214.00
19	35	150.13	7,43,143.50
20	36	105.00	5,19,750.00
21	37	105.00	5,19,750.00
22	38	105.00	5,19,750.00
23	39	126.00	6,23,700.00
24	40	140.09	6,93,445.50
25	41	106.13	5,25,343.50
26	42	106.13	5,25,343.50
27	43	106.13	5,25,343.50
	TOTAL	3120.84	15448158.00

Note : Ready Reckoner Rate is as informed by the Promoters and No proof of the same is made avaialble to us.

Munadda & Co. • Chartered Accountants • A S

Table D

Comparision Between Balance Cost And Receivables

Sr. No.	Particulars	Amount
1	Estimated balance cost to complete the real estate Project	1,11,52,382.00
2	Balance amount of receivables from sold apartments as per Table C of this cerlificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	1,43,65,846.00
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts),	3,120.84
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate.	1,54,48,158.00
4	Estimated receivables of ongoing project. [Sum of 2 + 3(ii)]	2,98,14,004.00
5	(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account - 70% or 100% IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account	70%

Table E

Designated Bank Account Details

Sr. No	Particulars	Designated Bank Account Details:	876620110000144
		Actual Amount till Date (From Start of bank account to till date)*	01.01.2024 to 31.03.2024
1	Opening balance		3,656.32
2	Deposits		60,000.00
3	Withdrawals		-
4	Closing Balance		63,656.32

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C-'has been deposited in Designated RERA Bank account.

I hereby certify that Promotor has utilized the required poportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F

Means Of Finance

Sr No.	Particulars	Estimated(At time of registration)	Proposed (As on date of this certificate)	Actual (As on date of this certificate)
1	Own Funds	1,83,76,158.00	1,02,44,505.80	1,02,44,505.80
2	Total Borrowed Funds (secured) - Drawdown availed tilldate	-	-	-
3	Total Borrowed Funds (unsecured) - Drawdown availed tilldate		-	-
4	Customer Receipts Used For The Project	1,30,76,822.00	2,12,08,474.20	1,00,56,092.20
5	**Total Fund For The Project**	**3,14,52,980.00**	**3,14,52,980.00**	**2,03,00,598.00**
6	**Total Estimated Cost (As per Table A)**	**3,14,52,980.00**	**3,14,52,980.00**	**2,03,00,598.00**

Table G

AnyComments / observations of CA

Sr.	Comments
1	Customer Receipts had been taken in other than RERA account also
2	
3	

Note: This Certificate is being issued for RERA compliance for the Firm stated above and is based on the records and documents produced before me and explanations provided to me by the management of the Firm.

Yours Faithfully

A S Mundada

Signature of the Chartered Accountant
(Membership Number 065613)
CA Rachana Agrawal
UDIN: 25065613BMNXVL2641 Partner
Date : 15.03.2025 As on 31.03.2024

Agreed and Accepted by:

FOR PRIME PROPERTIES

PARTNER

Prime Properties
Partner

Prime Properties
Partner