PARESH JAIRAM TANK & CO
CHARTERED ACCOUNTANTS

Off : 101, Laxminarayan Enclave, Opp. Dhantoli Garden Main Gate, Bhivapurkar Marg, Dhantoli Nagpur-440012

FORM-3 [see Regulation 3]

CHARTERED ACCOUNTANT'S CERTIFICATE

To,
Sandeep Dwellers Private Limited
3C, Gulmohar, Temple Road, Civil Lines, Nagpur

Sub: Certificate of Financial Progress of Work of **SDPL OM** having MahaRERA Registration Number - P50500026827 being developed by M/s. Sandeep Dwellers Pvt. Ltd.

Sir,
This certificate is being issued for RERA compliance for **SDPL OM** having MahaRERA Registration Number - P50500026827 being developed by M/s. Sandeep Dwellers Pvt. Ltd. and is based on the records and documents produced before me and explanations provided to me by the management of the Company.

Sr No.		Particulars	Estimated Cost
1	i) Land Cost:		
	a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	4,57,60,367
	b)	Estimated Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	-
	c)	Estimated Acquisition cost of TDR (if any)	-
	d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	-
	e)	Estimated Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities	-
	f)	Under Rehabilitation scheme:	-
	i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	-
	ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lien of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	-
	iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-

PARESH JAIRAM TANK & CO. F. No. 139681 W CHARTERED ACCOUNTANTS

	iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of LAND COST Rs	**4,57,60,367**
ii)	**Development Cost / Cost of Construction:**		
	(a)	Estimated Cost of Construction as certified by Engineer	
	(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	19,49,25,000
	(c)	Estimated expenditure for development of entire project excluding cost of construction as per(ii) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, sewerage), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	3,89,85,000
	(d)	Estimated Taxes, cess, fees, charges, premiums interest etc. to any Statutory Authority.	1,00,000
	(e)	Interest payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	2,59,90,000
		Sub Total of Development Cost	**26,00,00,000**
2		**Total Cost of the Project (Estimated)**	30,57,60,367

Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr No.		Particulars	Amount Incurred
1	i) Land Cost:		
	a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	**4,57,60,367**
	b)	Incurred Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	-
	c)	Incurred Acquisition cost of TDR (if any)	-
	d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	-
	e)	Estimated Land paid payable as per annual statement of rates (ASR) for development of land owned by public authorities	-
	f)	Under Rehabilitation scheme:	-
	i)	Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	-
		(a) Cost incurred for construction of rehabilitation building including site development and infrastructure for the same as certified by Engineer.	-
		(b) Incurred Expenditure for construction of rehab building as per books of accounts as verified by the CA.	-

PARESH JAIRAM TANK & CO. ★ F. No. 139681 W ★ CHARTERED ACCOUNTANTS

	ii)	Incurred Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lien of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	-
	iii)	Incurred Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of LAND COST Rs	**4,57,60,367**
ii)	**Development Cost / Cost of Construction:**		
	i)	Expenditure for construction. Minimum of (a) or (b) to be considered	20,14,26,450
		(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	20,14,26,450
		(b) Actual cost of construction incurred as per books of accounts as verified by the CA.	29,02,97,077
	(ii)	Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)	-
	(iii)	Incurred expenditure for development of entire project excluding cost of construction as per(ii) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, sewerage), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of project registered.	6,67,15,638
	(d)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums interest etc. to any Statutory Authority.	-
	(e)	Incurred Expenditure towards Interest payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	1,40,39,580
		Sub Total of Development Cost	**28,21,81,668**
3		Total Incurred Cost of the Project (Actual incurred)	32,79,42,035
4		Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost. (Table A)	107%
5		Amount which can be withdrawn from the Designated Account	32,79,42,035
6		Less: Amount withdrawn till date of this certificate from designated bank account	33,54,71,990
7		Net Amount which can be withdrawn from the Designated Bank Account under this certificate	-75,29,955

PARESH JAIRAM TANK & CO. F. No. 139681 W CHARTERED ACCOUNTANTS

Annexure A

Sold Inventory as per Annexure A

Statement for calculation of Receivables from the Sales of the Ongoing Real Estate Project

No. of Flats / Shops	Carpet Area (in sq.mts.)	Unit Consideration as per Agreement	Amount received	Balance Receivable
95	7,115.92	40,29,96,000	33,54,71,990	6,75,24,010

(Unsold Inventory Valuation)

Ready Recknor Rate as on the date of Certificate of the Residential /commercial premises Rs.25520/sqm

No. of Flats / Shops	Carpet Area (in sq.mts.)	Unit Consideration as per Read Reckoner Rate(ASR)
9	465.38	1,42,51,920

Table D - Comparision Between Balance Cost And Receivables

Sr. No.	Particulars	Amount
1	Estimated balance cost to complete the real estate Project	-2,21,81,668
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	6,75,24,010
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts),	465.38
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate.	1,42,51,920
4	Estimated receivables of ongoing project. [Sum of 2 + 3(ii)]	8,17,75,930
5	Amount to be deposited in Designated Account - 70% or 100%. IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account. If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account	70%

Table E - Designated Bank Account Details

Sr. No	Particulars	Designated bank Account Details
		Actual Amount till Date (From Start of bank account to till date)
1	Opening balance	-
2	Deposits	33,54,71,990
3	Withdrawals	33,54,71,990
4	Closing Balance	-

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account

PARESH JAIRAM TANK & CO. ★ F. No. 139681 W ★ CHARTERED ACCOUNTANTS

I hereby certify that Ms. Sandeep Dwellers Pvt. Ltd. has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F - Means Of Finance

Sr No.	Particulars	Estimated (At time of registration)	Proposed (As on date of this certificate)	Actual (As on date of this certificate)
1	Own Funds	8,27,28,110		-
2	Total Borrowed Funds (secured) - Drawdown availed till date	-		-
3	Total Borrowed Funds (unsecured) - Drawdown availed till date	3,00,00,000		-
4	Customer Receipts Used For The Project	19,30,32,257		32,79,42,035
5	Total Fund For The Project	30,57,60,367		32,79,42,035
6	Total Estimated Cost (As per Table A)	30,57,60,367		

Table G

Sr.	Comments
1	Nil
2	Nil

Agreed and accepted by:

SANDEEP DWELLERS PVT. LTD. 3-C GULMOHAR TEMPLE RD. CIVIL LINES NAGPUR

For M/s. Sandeep Dwellers Pvt. Ltd.
Gaurav Agarwala

Dated – 13/07/2024

Yours Faithfully
For Paresh Jairam Tank & Co.
Chartered Accountants

PARESH JAIRAM TANK & CO. F. No. 139681 W CHARTERED ACCOUNTANTS

Paresh Jairam Tank
(Partner)
Membership No. 103605
UDIN - 24103605BKEBFQ7841
UDIN Date – 13/07/2024


PARESH JAIRAM TANK & CO.
CHARTERED ACCOUNTANTS
F. No.
139681 W