M/S G A D & ASSOCIATES
Shop no. 19, Upper Ground Floor, Mahaveer Market,
Shyam Square, Amravati - 444601

Mob. No. +91 7020387041 email id - cagadassociates@gmail.com,
caankittalreja@gmail.com

FORM-3

[see Regulation 3]

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

To,

Ankit Construction (30,Ankit,Staff Irrigation Society,Trimuri Nagar, Ring Road,Nagpur-440022)

Sub.:- Certificate of Financial Progress of Work of K-SQUARE-Nerium MahaRERA Registration Number P50500030653 being developed by M/s Ankit Construction

Sir,

This certificate is being issued for RERA compliance for the K-SQUARE-Nerium having MahaRERA Registration Number P50500030653 being developed by M/s Ankit Construction and is based on the records and documents produced before me and explanations provided to me by the Partners of the Firm.

For Qurter Ending 31st March 2024

Table A - Estimated Cost of the Project (at the time of Registration of Project)

Sr. No.	Particulars	Amount in Rs.
		Estimated Cost
		(At the time of Registration of project)
1	**Land Cost**	
	a) Value of the land as ascertained from the Annual Statement iof Rates (ASR).	71,09,000
	b) Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	1,08,06,076
	c) Estimated Acquisition cost of TDR (if any)	-
	d) Estimated Amounts payable to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc ; and	5,97,830
	e) Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	-
	f) Under Rehabilitation Scheme :	
	(i)Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	-
	(ii)Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost,amounts payable to slum dwellers,tenants, apartment owners or appropraite authority of government or concessionaire which are not refundable and so on.	-
	iii) Estimated Cost of ASR linled premium, fees, charges artd security deposits ot maittenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
	Sub-Total of LAND COST	1,85,12,906
	Development Cost/ Cost of Construction of Building:	
	(a) Estimated Cost of Construction as certified by Engineer	8,85,05,676
	(b) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	(c) Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (incluindg water, electricity, sewerage, drainage, layout roads etc.) aborbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.	1,20,01,450
	(d). Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to any statutory Authority.	5,00,000
	(e) Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-	1,56,00,000
	Sub-Total of DEVELOPMENT COST	11,66,07,126
	Total Cost of The project (Estimated)	**13,51,20,032**



Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amount in Rs.
		Incurred
1	**Land Cost**	
	a) Value of the land as ascertained from the Annual Statement iof Rates (ASR).	71,09,000
	b) Incurred expenditure on Premiums payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	1,08,06,076
	c) Incurred Expenditure for Acquisition cost of TDR (if any)	-
	d) Amounts paid to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc ; and	5,97,830
	e) Land Premium paid for redevelopment of land owned by public authorities.	-
	f) Under Rehabilitation Scheme :	
	(i)Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered.	-
	(a) Cost Incurred for construction of rehab building including site development and infrastruture for the same as certified by Engineer.	
	(b) Incurred Expediture for construction of rehab building as per the books of accounts as verfied by the CA.	
	(ii) Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost,amounts payable to slum dwellers,tenants, apartment owners or appropraite authority of government or concessionaire which are not refundable and so on.	-
	(iii) Incurred Expenditure towsrds ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	(iv) Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-
	Sub-Total of LAND COST	1,85,12,906
	Development Cost/ Cost of Construction of Building:	
	(i) Expenditure for construction. Minimum of (a) and (b) to be considered	
	(a) Construction cost incurred including site development and infrastructure for thEstimated Cost of Construction as certified by Engineer	-
	(b) Actual Cost of construction incurred as per the books of accounts as verfied by the CA	7,92,09,711
	(ii) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	(iii) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (incluindg water, electricity, sewerage, drainage, layout roads etc.) aborbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.	53,06,077
	(iv) Incurred Expenditure towrds Taxes, cess, fees, charges, premiums, interest etc. payable to any statutory Authority.	3,21,726
	(v) Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-	72,16,060
	Sub-Total of DEVELOPMENT COST	9,20,53,574
3	Total Cost of The project (Actual incurred as on date of certificate)	11,05,66,480
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A)	81.83
5	Amount which can be withdrawn from the Designated Account.	11,05,66,480
6	Less: Amount withdrawn till date of this certificate from the Designated Account	3,85,23,942
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	7,20,42,538

Yours Faithfully,
For G A D & ASSOCIATES
MRN - 177608
FRN-146550W





CA. Ankit Talreja
Nagpur
02 April 2024
UDIN:24177608BKBIWP7932

Date 02-04-2024
Place:-Nagpur

Table D
Comparison between Balance Cost and Receivables

S. No.	Particulars	Amount in Rs.
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	**2,45,53,552**
2	Balance amount of receivables from sold apartments as per Table C of this certificate(as certified by Chartered Accountant as verified from the records and books of Accounts)	**4,88,48,797**
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts)	**812.97**
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	**4,45,73,469**
4	Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	**9,34,22,266**
5	Amount to be deposited in Designated Account – 70% or 100% (if 4 is greater than 1, then 70 % of the balance receivables of ongoing project will be deposited in designated Account) (if 4 is lesser than 1, then 100 % of the balance receivables of ongoing project will be deposited in designated Account)	**6,53,95,586**

Table E
Designated Bank Account Details

S. No.	Particulars	Designated Bank Account Details Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	-
2	Deposits	**3,85,23,942**
3	Withdrawals	**3,85,23,942**
4	Closing Balance	-

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that M/s Ankit Construction has utilized the required proportion of money, as specified in the act, collectred from allottees for this project only for land and construcion of this project.

Yours Faithfully,
For G A D & ASSOCIATES
MRN - 177608
FRN-146550W





CA. Ankit Talreja
Nagpur
02 April 2024
UDIN:24177608BKBIWP7932

Date 02-04-2024
Place:-Nagpur

Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

Sr. No.	Flat No.	Carpet Area (in Sq Mtrs.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivable
(1)	(2)	(3)	(4)	(5)	(6)
1	101	54.516	38,00,000	36,87,140	1,12,860
2	203	54.516	38,00,000	49,500	37,50,500
3	301	54.516	40,40,000	39,20,012	1,19,988
4	401	54.516	43,00,000	37,74,649	5,25,351
5	402	54.516	38,51,000	14,850	38,36,150
6	405	54.516	39,00,000	50,000	38,50,000
7	601	54.516	38,51,000	49,500	38,01,500
8	602	54.516	33,75,000	33,75,000	-
9	706	54.516	35,50,000	28,61,950	6,88,050
10	605	54.516	38,11,000	49,500	37,61,500
11	302	54.516	33,00,000	31,02,000	1,98,000
12	202	54.516	41,81,000	32,55,120	9,25,880
13	501	54.516	32,00,000	26,06,990	5,93,010
14	505	54.516	40,00,000	36,43,209	3,56,791
15	303	53.721	40,00,000	30,69,004	9,30,996
16	201	54.516	44,00,000	39,73,959	4,26,041
17	105	54.516	40,00,000	38,02,000	1,98,000
18	704	54.516	35,50,000	28,61,950	6,88,050
19	502	54.516	40,19,000	36,04,190	4,14,810
20	701	54.516	38,00,000	35,14,500	2,85,500
21	306	54.516	38,25,000	49,500	37,75,500
22	206	53.721	39,50,000	51,000	38,99,000
23	205	54.516	38,80,000	35,08,300	3,71,700
24	403	53.721	38,00,000	20,790	37,79,210
25	103	53.721	38,00,000	49,500	37,50,500
26	504	54.516	39,50,000	20,790	39,29,210
27	702	54.516	39,50,000	69,300	38,80,700
	TOTAL	**1,468.75**	**10,38,83,000**	**5,50,34,203**	**4,88,48,797**

Unsold Inventory

Ready Recknor Rate as on the date of CertificateOf the Residential premises Rs 35,838 per sm. at Carpet Area *(Cost at carpet Area = 1.1 of Cost at Built up area (i.e. Rs 32,580 per sm.)

Sr. No.	Flat No.	*Carpet Area (in Sq Mtrs.)*	Unit Consideration as per Read Reckoner Rate (ASR)
(1)	(2)	(3)	(4)
1	102	54.516	2930617
2	104	54.516	2930617
3	106	53.721	2887880
4	204	54.516	2930617
5	304	54.516	2930617
6	305	54.516	2930617
7	404	54.516	2930617
8	406	53.721	2887880
9	503	54.516	2930617
10	506	53.721	3032274
11	603	53.721	3032274
12	604	54.516	3077147
13	606	53.721	3032274
14	703	53.721	3032274
15	705	54.516	3077147
	Total	**812.97**	**4,45,73,469.00**



Table F
Means of Finance

Sr. No.	Particulars	Estimated* (At time of Registration) (In Rs.) (proposed and indicative)	Proposed /Estimated (As on the date of this certificate (In Rs.)	Actual (As on the date of certificate)(In Rs.)
1	Own Funds	1,00,00,000	1,00,00,000	3,23,83,441.00
2	Total Borrowed Funds (Secured) - Drawdown availed till date	8,00,00,000	8,00,00,000	3,90,11,399
3	Total Borrowed Funds (UnSecured) - Drawdown availed till date	5,00,00,000	5,00,00,000	3,64,91,914
4	Customer Receipts under for Project	8,28,24,930	13,96,52,277	26,79,726
5	Total Funds for Project	22,28,24,930	27,96,52,277	11,05,66,480
6	Total Estimated Cost (As per Table A)	13,51,20,032	13,51,20,032	11,05,66,480

Table G
Any Comments / Observations of CA

1	NO ADVERSE COMMENTS

Yours Faithfully,
For G A D & Associates
FRN - 146550W



CA. Ankit Talreja
Partner
M. no. 177608
UDIN:24177608BKBIWP7932

Agreed and accepted by:

Name:- Kishor Govindrao Kanhere
Ankit Construction
Place:-Nagpur
Date :- 02/04/2024