31·03·2022

FORM – 3

CHARTERED ACCOUNTANTS CERTIFICATE
(FOR REGISTRATION OF A PROJECT UNDER MAHA-RERA

Date: 05/05/24

To,
SKY DEVELOPERS AND PROMOTERS INDIA PVT. LTD.
Sukkarwadri Talao Road, Empress Mall,
Nagpur-440018

Subject: **Certificate of Financial Progress of Work of "KASTURI HILLS" having MAHARERA Registration No. "P50500031145" being developed by Sky Developers and Promoters India Pvt.Ltd.**

Sir,

This certificate is being issued for RERA compliance for the project **"P50500031145"** being developed by **Sky Developers and Promoters India Pvt.Ltd** and is based on the records and documents produced before me and explanations provided to me by the promoter.

Table A – Estimated Cost of the Project

Sr. No.	Particulars	Amt. Estimated (In Rs.)
(i)	**LAND COST**	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs.3,53,52,000/-
b.	Estimated Amount of Premium Payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	NIL
c.	Acquisition of Cost of TDR (if any)	NIL
d.	Estimated Amounts payable to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs.19,74,860/-
e.	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	NIL
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	NIL

Scanned with OKEN Scanner

	(ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	(iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	NIL
Sub – Total of LAND COST			**Rs.3,73,26,860/-**
(ii) DEVELOPMENT COST / COST OF CONSTRUCTION			
a.	Estimated cost of development as Certified by Engineer		Rs.1,77,44,088/-
b.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)		-
c.	Estimated expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables.		Rs.75,00,000/-
d.	Estimated Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.		Rs.85,00,000/-
e.	Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction		-
Sub – Total of DEVELOPMENT COST			**Rs.3,37,44,088/-**
TOTAL COST OF THE REAL ESTATE PROJECT (ESTIMATED)			**Rs.7,10,70,948/-**

TABLE B – Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amt. Estimated (In Rs.)
1.	**LAND COST**	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs.3,53,52,000/-
b.	Incurred expenditure on Premiums to obtain development rights,	NIL

Scanned with OKEN Scanner

	FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	
c.	Incurred expenditure for Acquisition of TDR (if any)	NIL
d.	Amounts paid to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs.19,74,860/-
e.	Land Premium paid for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	NIL
	(i) Incurred expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered. (a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer. (b) Incurred Expenditure for constriction of rehab building as per the books of accounts as verified by the CA.	NIL
	(ii) Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii) Incurred expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	NIL
	Sub – Total of LAND COST	**Rs.3,73,26,860/-**
2.	**DEVELOPMENT COST / COST OF CONSTRUCTION**	
i.	Expenditure for construction. Minimum of (a) and (b) to be considered. (a) Construction Cost incurred including site development and infrastructure for the same as certified by Engineer. (b) Actual Cost of Construction incurred as per the books of accounts as verified by the C.A.	Rs.45,57,681/-
ii.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-

Scanned with OKEN Scanner

iii.	Incurred expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	Rs.10,32,154/-
iv.	Incurred Expenditure towards Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	Rs.66,54,806/-
v.	Incurred Expenditure towards Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction.	-
Sub – Total of DEVELOPMENT COST		**Rs.1,22,44,641/-**
3.	Total Cost of the Project (Actual incurred as on date of Certificate)	Rs.4,95,71,501/-
4.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A).3/2%	**69.74%**
5.	Amount which can be withdrawn from the Designated Account.	Rs.4,95,71,501/-
6.	Less: Amount withdrawn till date of this Certificate from the Designated Account.	Rs.41,21,807/-
7.	Net Amount which can be withdrawn from the Designated Account.	Rs.4,54,49,694/-

TABLE C

Statement of calculations of Receivables from the Sales of the Real Estate Project

SOLD INVENTORY

Sr. No.	Owner Name	Plot No.	Carpet Area(in Sq.Mtrs)	Unit Consideration as per Agreement/Letter of Allotment	Received Amount	Balance Amount
1	Anand Rahangdale	7	89.60	775,000	351,000	424,000
2	Lavanya Deshmukh	8	89.60	775,000	291,745	483,255
3	Abha Turankar	9	89.60	765,000	290,000	475,000
4	Abha Turankar	10	89.60	765,000	290,000	475,000
5	Haribhau Nighot	12	108.97	1,407,544	600,000	807,544
6	Mangesh Harinkhede	15	87.22	1,150,074	285,000	865,074
7	Haribhau Nighot	21	101.27	872,000	214,000	658,000
8	Rekha Rathi	22	91.79	1,111,531	51,000	1,060,531
9	Vinayak Sontakke	25	98.12	1,346,609	317,000	1,029,609
10	Umesh Baskarrao	26	98.12	1,256,835	314,323	942,512
11	Gunjan Rahangdale	32	99.05	853,000	319,850	533,150
12	Hitesh Hemne	33	111.86	1,565,279	387,500	1,177,779

Scanned with OKEN Scanner

13	Nutan Mohurle	46	93.60	1,259,000	251,750	1,007,250
14	Ankush Gangreddiwar	66	122.29	1,777,000	50,000	1,727,000
15	Abhishek Mahilwar	67	126.08	1,832,000	250,000	1,582,000
		TOTAL		17,510,872	4,263,168	13,247,704

UNSOLD INVENTORY

Sr. No.	Plot No.	Carpet Area(in Sq.Mtrs)	Unit Consideration as per Ready Reckoner
1	1	250.04	2,829,716
2	2	81.58	903,752
3	3	81.58	903,752
4	4	81.58	903,752
5	5	75.17	850,753
6	6	251.04	3,850,600
7	11	89.60	1,205,000
8	13	251.00	3,850,600
9	14	87.22	1,150,074
10	16	87.22	1,150,074
11	17	87.22	1,150,074
12	18	87.22	1,150,074
13	19	87.22	1,150,074
14	20	87.22	1,150,074
15	23	98.12	1,332,544
16	24	98.12	1,332,544
17	27	98.12	1,332,544
18	28	98.12	1,332,544
19	29	98.12	1,332,544
20	30	98.12	1,332,544
21	31	98.12	1,332,544
22	34	91.79	1,111,531
23	35	98.12	1,332,544
24	36	98.12	1,332,544
25	37	98.12	1,332,544
26	38	98.12	1,332,544
27	39	98.12	1,332,544
28	40	98.12	1,332,544
29	41	98.12	1,332,544
30	42	98.12	1,332,544
31	43	98.12	1,332,544

Scanned with OKEN Scanner

32	44	99.05	1,380,000
33	45	150.38	2,001,000
34	47	100.54	1,280,000
35	48	100.54	1,280,000
36	49	100.54	1,280,000
37	50	100.54	1,280,000
38	51	100.54	1,280,000
39	52	100.54	1,280,000
40	53	100.54	1,280,000
41	54	100.54	1,280,000
42	55	100.54	1,280,000
43	56	100.51	1,250,000
44	57	100.48	1,230,000
45	58	100.45	1,225,000
46	59	100.41	1,220,000
47	60	100.38	1,218,000
48	61	100.32	1,215,000
49	62	117.18	1,625,000
50	63	117.54	1,625,800
51	64	116.89	1,525,000
52	65	113.70	1,330,000
53	68	93.87	1,265,000
54	69	93.83	1,264,000
55	70	93.80	1,262,000
56	71	93.83	1,264,000
57	72	93.87	1,265,000
58	73	93.87	1,265,000
59	74	93.87	1,265,000
60	75	93.83	1,264,000
61	76	93.80	1,262,000
62	77	93.80	1,262,000
63	78	93.77	1,230,000
64	79	144.73	1,955,000
	TOTAL		88,818,404

TABLE D

Comparison between Balance Cost and Receivables

Sr. No. (1)	Particulars (2)	Amount (3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	Rs.2,14,99,447/-

Scanned with OKEN Scanner

2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	Rs. 1,32,47,704/-
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts), (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	**Rs. 8,88,18,404/-**
4	Estimated receivables of ongoing project [Sum of 2 + 3(ii)]	**Rs.10,20,66,108/-**
5	(To be Filled for Ongoing Projects only) Amount to be deposited in Designated Account – 70 % or 100%. IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account. IF 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account.	**100%**

TABLE E

Designated Bank Account Details

Sr. No.	Particulars	Designated Bank Account Details
		Actual Amount till Date (from start of Bank Account to date)
1	Opening Balance	57,078/-
2	Deposits	42,63,168 /-
3	Withdrawals	41,21,807/-
4	Closing Balance	1,98,439/-

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank account.

I hereby certify that M/s Sky Developers & Promoters (India) Pvt Ltd has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Scanned with OKEN Scanner

TABLE F

Means of Finance

Sr. No.	Particulars	Estimated (At time of Registration) (In Rs.) (proposed and indicative)	Proposed / Estimated (As on the date of the Certified) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own Funds	-	-	79,81,473/-
2	Total Borrowed Funds (Secured) Drawdown availed till date	-	-	0
3	Total Borrowed Funds (Unsecured) Drawdown availed till date	-	-	0
4	Customer Receipts used for Project	-	-	42,63,168 /-
5	Total Funds for Project	-	-	1,22,44,641/-
6	Total Estimated Cost (As per Table A)	7,10,70,948/-	-	4,95,71,501/-

TABLE G

Any Comments/Observations of C.A.

1.	Audit report prepared on the Basis of
2.	Information and Documents Provided by the Client.
3.	
4.	

Yours Faithfully

PARVEZ ALI & CO. Chartered Accountants NAGPUR

Signature of the Chartered Accountant
(Membership Number : 44019)
(UDIN: **24044019BKCWUH4451**)
Name: PARVEZ ALI

Agreed and accepted by:

SKY DEVELOPERS & PROMOTERS (I) PVT. LTD.

Signature of Promoter
Name: **Sky Developers and Promoters India Pvt.Ltd**
Date: 05/07/24

Scanned with OKEN Scanner