Block no 401, 4th Floor, Shree Govindraj Heights, Opp
Hotel Woodland, Central Avenue, Gitanjali Sq.
Nagpur - 440018

M.: 98231 60225, Email: agrawalcaamit@gmail.com

AMIT A. AGRAWAL AND ASSOCIATES
CHARTERED ACCOUNTANTS

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERTIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account)

Date: 03-06-2022

To: M/s Siddhivinayak Properties, 2 Rashtrasant Nagar, Godhani Main Road, Zingabai Takli, Near Pandurang Hall, Nagpur, Maharashtra, 440030

Subject: Certificate of Financial Progress of Work of Ganraj Heights having MahaRERA Registration Number P50500032200 being developed by M/s Siddhivinayak Properties

Sir,

This certificate is being issued for RERA compliance for the Ganraj Heights having MahaRERA Registration Number P50500032200 being developed by M/s Siddhivinayak Properties and is based on the records and documents produced before me and explainations provided by the management of the promoter.

Table A - Estimated Cost of the Project (at the time of registration of Project)

Sr No.		Particulars	Estimated Cost (At the time of registration of Project)(INR)
1	i) Land Cost:		
	a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	12,368,000
	b)	Estimated Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government/UT Adminstration or any Statutory Authority.	5,768,925
	c)	Estimated Acquisition cost of TDR (if any)	-
	d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	660,960
	e)	Estimated Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities	-
	f)	Under Rehabilitation scheme:	
	i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	-
	ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lien of Transit accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on	-
	iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of Land Cost	**18,797,885**

ii)	Development Cost / Cost of Construction:		
	(a)	Estimated Cost of Construction as certified by Engineer	46,400,000
	(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(c)	Estimated expenditure for development of entire project excluding cost of construction as per(i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	-
	(d)	Estimated Taxes, cess, fees, charges, premiums interest etc payable to any Statutory Authority.	-
	(e)	Interst payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction; [Principal: 34,000,000]	12,500,000
		Sub Total of Development Cost	**58,900,000**
		Total Cost of the Project (Estimated)	**77,697,885**



Table B - Actual Cost Incurred on the Project (as on Date of Certificate)			
Sr No.		Particulars	Amount (INR) Incurred
1	i) Land Cost:		
	a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	20,000,000
	b)	Incurred Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government/ UT Administration or any Statutory Authority.	5,768,925
	c)	Incurred Expensditure for Acquisition of TDR (if any)	-
	d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	660,960
	e)	Land premium paid for redevelopment of land owned by public authorities.	-
	f)	Under Rehabilitation scheme:	-
	i)	Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	-
		(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	-
		(b) Incurrred Expenditure for construction of rehab building as per books of accounts as verified by the CA.	-
	ii)	Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit accomodation, overhead cost, amounts paid to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on	-
	iii)	Incurred expenditure of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever paid to any authorities towards and in project of rehabilitation.	-
	iv)	Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of Land cost	**26,429,885**
2	**Development Cost / Cost of Construction:**		
	i)	Expenditure for construction. Minimum of (a) or (b) to be considered	
		(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	11,068,000
		(b) Actual cost of construction incurred as per books of accounts as verified by the CA.	-
	(ii)	Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)	-
	(iii)	Incurred expenditure for development of entire project excluding cost of construction as per(i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of project registered.	-
	(d)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums interest etc to any Statutory Authority.	-
	(e)	Interst payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction; [Principal: 34,000,000]	2,407,832
		Sub Total of Development Cost	**13,475,832**
		Total Cost of the Project (Incurred)	**39,905,717**

3		Total Cost of the Project (Actual incurred as on date of certificate)	39,905,717
4		Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost. (Table A)	51.36%
5		Amount which can be withdrawn from the Designated Account	39,905,717
6		Less: Amount withdrawn till date of this certificate from Designated Account	8,030,332
7		Net Amount which can be withdrawn from the Designated Bank Account under this certificate	31,875,385

*Pass through charges or indirect taxes not included in incurred cost of the project



Table C - Statement of calculation of receivables from Sale of the Real Estate project

Sold Inventory

Sr. No	Flat No.	Carpet Area (Sq. Mtrs)	Unit Conisderation as per Agreement/ Letter of Allotment	Received Amount	Balance receivables
1	101	56.88	2,500,000	2,500,000	-
2	103	56.88	3,300,000	1,545,000	1,755,000
3	104	56.88	3,300,000	1,545,000	1,755,000
4	201	56.88	2,400,000	2,400,000	-
5	202	56.88	3,300,000	2,315,000	985,000
6	204	56.88	3,100,000	1,935,000	1,165,000
7	301	56.88	3,000,000	1,715,000	1,285,000
8	302	56.88	3,100,000	1,715,000	1,385,000
9	304	56.88	3,250,000	50,000	3,200,000
10	401	56.88	2,600,000	1,566,000	1,034,000
11	402	56.88	3,300,000	51,000	3,249,000
12	403	56.88	3,000,000	1,500,000	1,500,000
Total			**36,150,000**	**18,837,000**	**17,313,000**

Unsold Inventory

Sr. No	Flat / Shop No.	Carpet Area (Sq. Mtrs)	Unit Conisderation as per ready reckoner rate
1	102	56.88	1,960,481
2	203	56.88	1,960,481
3	303	56.88	1,960,481
4	404	56.88	1,960,481
5	501	56.88	1,960,481
6	502	56.88	1,960,481
7	503	56.88	1,960,481
8	504	56.88	1,960,481
9	601	56.88	1,960,481
10	602	56.88	1,960,481
11	603	56.88	1,960,481
12	604	56.88	1,960,481
13	701	56.88	1,960,481
14	702	56.88	1,960,481
15	703	56.88	1,960,481
16	704	56.88	1,960,481
Total		**910.00**	**31,367,700**

Table D - Comparison between Balance cost and receivables

Sr No.	Particulars	Amount (INR) Incurred
1	Estimated balance cost to complete the real estate project (Difference of total Estimated project cost less actual cost incurred)	37,792,168
2	Balance amount of receivables from sold Apartments as per Table C of this certificate (As certified by Chartered Accountant as verified from the records and books of accounts)	17,313,000
3	(i) Balance unsold area (to be certified by Management and to be verified by CA from the records and books of accounts) (in Sq Mtrs)	910.00
	(ii) Estimated amount of sales proceeds in respect of unsold Apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this Certificate	31,367,700
4	Estimated receivables of ongoing project. [Sum of (2)+3(ii)]	48,680,700
5	(To be filled for ongoing projects only) Amount to be deposited in Designated Amount - 70% or 100% If 4 is greater than 1, then 70% of receivables of ongoing project will be deposited in Designated account If 4 is greater than 1, then 70% of receivables of ongoing project will be deposited in Designated account If 4 is lesser than 1, then 100% of receivables of ongoing project will be deposited in Designated account	70%

Table E - Designated Bank Account details

Sr No.	Particulars	Actual Amount till date (From start of bank account to till date)
1	Opening balance	2,034,047
2	Deposits	6,022,000
3	Withdrawals	8,030,332
4	Closing balance	25,715

I hereby certified that required proportion of money, as specified in the act, collected from the allottees of the project unit is indicated in Table C has been deposited in Designated Bank account.



I hereby certified that M/s Siddhivinayak Properties has utilised the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F - Means of Finance

Sr No.	Particulars	Estimated (At time of registration) (In Rs.) (proposed and indicative)	Proposed/ Estimated (As on the date of Certificate) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own funds	43,697,885	36,860,885	36,860,885
2	Total borrowed funds (secured) Drawdown availed till date	34,000,000	22,000,000	22,000,000
3	Total borrowed funds (unsecured) Drawdown availed till date	-	-	-
4	Customer receipts used for project	-	18,837,000	18,837,000
5	Total funds for project	77,697,885	77,697,885	77,697,885
6	Total extimated cost (As per Table A)	77,697,885	77,697,885	77,697,885

Table G - Any Comments/ Observations of CA

1	Nil
2	
3	
4	

Yours Faithfully

For, Amit A. Agrawal & Associates
Chartered Accountants
Reg No. : 130402W

CA Amit A Agrawal
Proprietor
M. No. 128825
UDIN : 22128825AKFWJI3919

Agreed and Accepted by:
M/s Siddivinayak Properties

Partner
Date: 03-06-2022

Siddhivinayak Properties NAGPUR

Amit A. Agrawal & Associates Chartered Accountants