FORM-2 [see Regulation 3]
ENGINEER'S CERTIFICATE

Date: 4th April 2023

To
Sandeep Dwellers Pvt. Ltd.
3C, Gulmohar, Temple Road,
Civil Lines, Nagpur - 440001

Subject: Certificate of Cost Incurred for Development
Project: SDPL Aashray Dabha II
MahaRERA No: P50500033667

Sir,
I Aman Kumar Singh have undertaken assignment as Architect /Licensed Surveyor of certifying Percentage of Completion of Construction Work of SDPL Aashray Dabha II for Construction of 4 building (MahaRERA Registration Number – P50500033667) situated on the Plot No. Survey no. 260, Kh. No. 18/1, demarcated by its boundaries (21°10'17.6"N 78°59'55.2"E) to the North Kh no 24 and 9 Mt road, to the South Kh no 18/2, to the East 12 Mt road and Kh no 19, to the West Kh no 29 of Division Nagpur, Mouza Dabha, Taluka Nagpur, District Nagpur PIN 440023, admeasuring 8168.23 Sq.mts. area being developed by Sandeep Dwellers Pvt. Ltd.

1. Following technical professionals are appointed by Owner / Promoter:-
   (i) Shri Rahul Agarwala as L.S. / Architect
   (ii) Shri Aman Kumar Singh as Structural Consultant
   (iii) Shri Rahul Agarwala as MEP Consultant
   (iv) Shri Aman Kumar Singh as Quantity Surveyor *

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Aman Kumar Singh quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs. 31,47,60,000** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the Nagpur Improvement Trust being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **Rs. 1,38,49,440** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from Nagpur Improvement Trust (planning Authority) is estimated at **Rs.33,23,86,560** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

Wing- 1

Sr. No.	Particulars	Amounts
1	Total Estimated cost of the wing as on date of registration	8,00,10,000
2	Cost incurred as on certificate date (based on the Estimated cost)	-
3	Work done in Percentage	0.00%
4	Balance Cost to be Incurred	8,00,10,000
5	Cost Incurred on Additional /Extra Items as on certificate date not included in	NIL

Wing- 2

Sr. No.	Particulars	Amounts
1	Total Estimated cost of the wing as on date of registration	3,51,00,000
2	Cost incurred as on certificate date (based on the Estimated cost)	-
3	Work done in Percentage	0.00%
4	Balance Cost to be Incurred	3,51,00,000
5	Cost Incurred on Additional /Extra Items as on certificate date not included in	NIL

Wing- 3

Sr. No.	Particulars	Amounts
1	Total Estimated cost of the wing as on date of registration	9,98,25,000
2	Cost incurred as on certificate date (based on the Estimated cost)	-
3	Work done in Percentage	0.00%
4	Balance Cost to be Incurred	9,98,25,000
5	Cost Incurred on Additional /Extra Items as on certificate date not included in	NIL

Wing- 4

Sr. No.	Particulars	Amounts
1	Total Estimated cost of the wing as on date of registration	9,98,25,000
2	Cost incurred as on certificate date (based on the Estimated cost)	-
3	Work done in Percentage	0.00%
4	Balance Cost to be Incurred	9,98,25,000
5	Cost Incurred on Additional /Extra Items as on certificate date not included in	NIL

Table B

Sr. No	Particulars	Amounts
1	Total Estimated cost of the wing as on date of registration	3,14,76,000
2	Cost incurred as on certificate date (based on the Estimated cost)	1,38,49,440
3	Work done in Percentage	44.00%
4	Balance Cost to be Incurred	1,76,26,560
5	Cost Incurred on Additional /Extra Items as on certificate date not included in	NIL

Yours Faithfully

AAJ Engineers & Consultants Pvt. Ltd.

Signature of Engineer

Director

Aman Kumar Singh

(Licence No. IASE-M-179)

*** Note**

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate /Completion Certificate.

2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).

3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.

4. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.

5. All components of work with specifications are indicative and not exhaustive.