M/S G A D & ASSOCIATES
Shop no. 19, Upper Ground Floor, Mahaveer Market,
Shyam Square, Amravati - 444601
Mob. No. +91 7020387041
email id - cagadassociates@gmail.com,
caankittalreja@gmail.com

FORM-3

[see Regulation 3]

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

To,
Jaiprakash Sahajramani
Proprietor

Shiv Om Realtor

Sub.:- Certificate of Financial Progress of Work of The Sky MahaRERA Registration Number (P50500034570) being developed by Jaiprakash Sahajramani

Sir,

This certificate is being issued for RERA compliance for the **The Sky** having MahaRERA Registration Number (P50500034570)being developed by **Jaiprakash Sahajramani** and is based on the records and documents produced before me and explanations provided to me by the Proprietor of the Firm.

For Quarter Ending : 30TH JUNE,2023

Table A - Estimated Cost of the Project (at the time of Registration of Project)

Sr. No.	Particulars	Amount in Rs.
		Estimated Cost
		(At the time of Registration of project)
1	Land Cost	
	a) Value of the land as ascertained from the Annual Statement iof Rates (ASR).	75,00,000
	b) Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	1,29,10,457
	c) Estimated Acquisition cost of TDR (if any)	38,66,150
	d) Estimated Amounts payable to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc ; and	9,02,810
	e) Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	-
	f) Under Rehabilitation Scheme :	
	(i)Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	-
	(ii)Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost,amounts payable to slum dwellers,tenants, apartment owners or appropraite authority of government or concessionaire which are not refundable and so on.	-
	iii) Estimated Cost of ASR linled premium, fees, charges artd security deposits ot maittenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
	Sub-Total of LAND COST	2,51,79,417
	Development Cost/ Cost of Construction of Building:	
	(a) Estimated Cost of Construction as certified by Engineer	13,42,28,967
	(b) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(c) Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (incluindg water, electricity, sewerage, drainage, layout roads etc.) aborbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.	87,02,040
	(d). Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to any statutory Authority.	2,50,000
	(e) Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-	55,36,945
	Sub-Total of DEVELOPMENT COST	14,87,17,952
	Total Cost of The project (Estimated)	17,38,97,369

G A D & ASSOCIATES FRN-116550W NAGPUR Chartered Accountants

Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amount in Rs.
		Incurred
1	Land Cost	
	a) Value of the land as ascertained from the Annual Statement iof Rates (ASR).	75,00,000
	b) Incurred expenditure on Premiums payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	1,29,10,457
	c) Incurred Expenditure for Acquisition cost of TDR (if any)	38,66,150
	d) Amounts paid to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc ; and	9,02,810
	e) Land Premium paid for redevelopment of land owned by public authorities.	-
	f) Under Rehabilitation Scheme :	
	(i)Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered.	-
	(a) Cost Incurred for construction of rehab building including site development and infrastruture for the same as certified by Engineer.	-
	(b) Incurred Expediture for construction of rehab building as per the books of accounts as verfied by the CA.	-
	(ii) Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost,amounts payable to slum dwellers,tenants, apartment owners or appropraite authority of government or concessionaire which are not refundable and so on.	-
	(iii) Incurred Expenditure towsrds ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	(iv) Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-
	Sub-Total of LAND COST	2,51,79,417
	Development Cost/ Cost of Construction of Building:	
	(i) Expenditure for construction. Minimum of (a) and (b) to be considered	
	(a) Construction cost incurred including site development and infrastructure for thEstimated Cost of Construction as certified by Engineer	3,52,38,369
	(b) Actual Cost of construction incurred as per the books of accounts as verfied by the CA	-
	(ii) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(iii) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (incluindg water, electricity, sewerage, drainage, layout roads etc.) aborbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.	11,96,428.00
	(iv) Incurred Expenditure towrds Taxes, cess, fees, charges, premiums, interest etc. payable to any statutory Authority.	-
	(v) Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-	-
	Sub-Total of DEVELOPMENT COST	3,64,34,797
3	Total Cost of The project (Actual incurred as on date of certificate)	6,16,14,214
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A)	35.43
5	Amount which can be withdrawn from the Designated Account.	6,16,14,214
6	Less: Amount withdrawn till date of this certificate from the Designated Account	1,13,53,600
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	9,68,52,583

Yours Faithfully,
For G A D & ASSOCIATES
MRN - 177608
FRN-146550W



CA. Ankit Talreja
Nagpur
13th July 2023
UDIN 23177608BGSMJE2794

Date:-13/07/2023
Place:-Nagpur

Table D

Comparison between Balance Cost and Receivables

S. No.	Particulars	Amount in Rs.
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	11,22,83,155
2	Balance amount of receivables from sold apartments as per Table C of this certificate(as certified by Chartered Accountant as verified from the records and books of Accounts)	4,16,79,000
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts)	3,407.59
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	12,77,06,138
4	Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	16,93,85,138
5	Amount to be deposited in Designated Account – 70% or 100% (if 4 is greater than 1, then 70 % of the balance receivables of ongoing project will be deposited in designated Account) (if 4 is lesser than 1, then 100 % of the balance receivables of ongoing project will be deposited in designated Account)	11,85,69,597

Table E

Designated Bank Account Details

S. No.	Particulars	Designated Bank Account Details Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	-
2	Deposits	1,13,54,700
3	Withdrawals	1,13,53,600
4	Closing Balance	100

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that Goldbricks Infrastructure Private Limited has utilized the required proportion of money, as specified in the act, collectred from allottees for this project only for land and construcion of this project.

Yours Faithfully,
For G A D & ASSOCIATES
MRN - 177608
FRN-146550W



CA. Ankit Talreja
Nagpur
13th July 2023
UDIN 23177608BGSMJE2794

Date:-13/07/2023
Place:-Nagpur

Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

Sr. No.	Flat No.	Carpet Area (in Sq Mtrs.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivables
(1)	(2)	(3)	(4)	(5)	(6)
1	1301	94.45	60,00,000	25,00,000	35,00,000
2	1001	106.71	55,00,000	7,00,000	48,00,000
3	1304	65.20	29,00,000	10,00,000	19,00,000
4	403	69.31	41,00,000	27,00,000	14,00,000
5	504	65.20	29,00,000	18,00,000	11,00,000
6	602	110.48	60,00,000	11,00,000	49,00,000
7	603	69.31	30,00,000	4,49,000	25,51,000
8	604	65.20	32,00,000	11,20,000	20,80,000
9	703	69.31	32,00,000	9,00,000	23,00,000
10	402	110.48	55,00,000	10,00,000	45,00,000
11	503	69.31	29,00,000	11,01,000	17,99,000
12	704	65.20	32,00,000	9,00,000	23,00,000
13	802	110.48	55,00,000	5,00,000	50,00,000
14	803	69.31	40,00,000	4,51,000	35,49,000
	TOTAL	**1,139.93**	**5,79,00,000.00**	**1,62,21,000.00**	**4,16,79,000.00**

Unsold Inventory

Sr. No.	Plot No.	Carpet Area (in Sq Mtrs.)	Unit Consideration as per Ready Reckoner Rate
(1)	(2)	(3)	(4)
1	101	106.71	39,99,246
2	102	110.48	41,40,309
3	103	69.31	25,97,381
4	104	65.20	24,43,575
5	201	106.71	39,99,246
6	202	110.48	41,40,309
7	203	69.31	25,97,381
8	204	65.20	24,43,575
9	301	106.71	39,99,246
10	302	110.48	41,40,309
11	303	69.31	25,97,381
12	304	65.20	24,43,575
13	401	106.71	39,99,246
14	404	65.20	24,43,575
15	501	106.71	39,99,246
16	502	110.48	41,40,309
17	601	106.71	39,99,246
18	701	94.45	35,39,815
19	702	110.47	41,40,084



20	801	106.71	39,99,246
21	804	65.20	24,43,575
22	901	106.71	39,99,246
23	902	110.48	41,40,309
24	903	69.31	25,97,381
25	904	65.20	24,43,575
26	1002	110.48	41,40,309
27	1003	69.31	25,97,381
28	1004	65.20	24,43,575
29	1101	106.71	39,99,246
30	1102	110.48	41,40,309
31	1103	69.31	25,97,381
32	1104	65.20	24,43,575
33	1201	106.71	39,99,246
34	1202	110.48	41,40,309
35	1203	69.31	25,97,381
36	1204	65.20	24,43,575
37	1302	110.47	41,40,084
38	1303	69.31	25,97,381
		3,407.59	**12,77,06,138**



Table F
Means of Finance

Sr. No.	Particulars	Estimated* (At time of Registration) (In Rs.) (proposed and indicative)	Proposed /Estimated (As on the date of this certificate (In Rs.)	Actual (As on the date of certificate)(In Rs.)
1	Own Funds	2,28,84,496	2,28,84,496	3,03,93,214
2	Total Borrowed Funds (Secured) - Drawdown availed till date	4,00,00,000	4,00,00,000	-
3	Total Borrowed Funds (UnSecured) - Drawdown availed till date	1,50,00,000	1,50,00,000	1,50,00,000
4	Customer Receipts under for Project	16,93,85,138	16,93,85,138	1,62,21,000
5	Total Funds for Project	24,72,69,634	24,72,69,634	6,16,14,214
6	Total Estimated Cost (As per Table A)	17,64,27,055	17,64,27,055	6,16,14,214

Table G
Any Comments / Observations of CA

1	NO ADVERSE COMMENTS

Yours Faithfully,
For G A D & Associates
FRN - 146550W

CA. Ankit Talreja
Partner
M. no. 177608
UDIN 23177608BGSMJE2794

Agreed and accepted by:

Name:- Jayprakash Baliram Sahajramani
Place:-Nagpur
Date:-13/07/2023