R SUBHASH & ASSOCIATES
CHARTERED ACCOUNTANTS

Office : 201, Shrika Corporate, Pande Layout,
Khamla, Nagpur- 440025
E-mail : casubhash.ngp@gmail.com
Mob. : 9822467393

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERTIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account))

To: M/S MOULI LAND DEVELOPERS, POST GUMTHI, TAHSIL & JILHA NAGPUR

Subject: Certificate of Financial Progress of Work of MOULI NAGARI, having MahaRERA Registration Number P50500046889 being developed by M/S MOULI LAND DEVELOPERS, Proprior Vimal Domaji Korde,

This certificate is being issued for RERA compliance for the MOULI NAGARI having MahaRERA Registration Number P50500046889 being developed by MOULI LAND DEVELOPERS and is based on the records and documents produced before me and explainations provided by the management of the promoter.

Table A - Estimated Cost of the Project (at the time of registration of Project)

Sr No.		Particulars	Estimated Cost (At the time of registration of Project) (INR)
1	i) Land Cost:		
	a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	₹ 89,66,700.00
	b)	Estimated Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government/UT Adminstration or any Statutory Authority.	₹ 3,77,496.00
	c)	Estimated Acquisition cost of TDR (if any)	-
	d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	-
	e)	Estimated Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities	-
	f)	Under Rehabilitation scheme:	-
	i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	-
	ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on	-
	iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of Land Cost	₹ 93,44,196.00
ii	Development Cost / Cost of Construction:		
	(a)	Estimated Cost of Construction as certified by Engineer	₹ 0.00
	(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(c)	Estimated expenditure for development of entire project excluding cost of construction as per(i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	₹ 30,59,951.00
	(d)	Estimated Taxes, cess, fees, charges, premiums interest etc payable to any Statutory Authority.	₹ 0.00
	(e)	Interst payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	-
		Sub Total of Development Cost	₹ 30,59,951.00
		Total Cost of the Project (Estimated)	₹ 1,24,04,147.00

R SUBHASH AND ASSOCIATES
FRN No. 134W
Chartered Accountant

Table B - Actual Cost Incurred on the Project (as on 31/03/2023)			
Sr No.		Particulars	Amount (INR) Incurred
1	i) Land Cost:		
	a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	89,66,700
	b)	Incurred Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government/ UT Administration or any Statutory Authority.	7,09,520
	c)	Incurred Expensditure for Acquisition of TDR (if any)	-
	d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	-
	e)	Land premium paid for redevelopment of land owned by public authorities.	-
	f)	Under Rehabilitation scheme:	-
	i)	Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	-
		(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	-
		(b) Incurrred Expenditure for construction of rehab building as per books of accounts as verified by the CA.	-
	ii)	Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit accomodation, overhead cost, amounts paid to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on	-
	iii)	Incurred expenditure of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever paid to any authorities towards and in project of rehabilitation.	-
	iv)	Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-
			-
2	Development Cost / Cost of Construction:	Sub Total of Land cost	96,76,220
	i)	Expenditure for construction. Minimum of (a) or (b) to be considered	
		(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	-
		(b) Actual cost of construction incurred as per books of accounts as verified by the CA.	-
	(ii)	Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)	-
	(iii)	Incurred expenditure for development of entire project excluding cost of construction as per(i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of project registered.	4,76,685
	(d)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums interest etc to any Statutory Authority.	-
	(e)	Incurred Expenditure towards Interest to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	-
		Sub Total of Development Cost	4,76,685
3		Total Cost of the Project (Actual incurred as on date of certificate)	1,01,52,905
4		Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost. (Table A)	1,01,52,905
5		Amount which can be withdrawn from the Designated Account	81.85
6		Less: Amount withdrawn till date of this certificate from Designated Account	1,01,52,905
7		Net Amount which can be withdrawn from the Designated Bank Account under this certificate	1,01,711
*Pass through charges or indirect taxes not included in incurred cost of the project			1,00,51,194



Table C - Statement of calculation of receivables from Sale of the Real Estate project					
Sold Inventory					
Sr. No	Plot No.	Carpet Area (Sq. Mtrs)	Unit Conisderation as per Agreement/ Letter of Allotment	Received Amount	Balance receivables
1	1	83.963	4,50,000.00	2,00,000.00	2,50,000.00
	4	83.747	4,25,000.00	90,000.00	3,35,000.00
	5	89.093	4,50,000.00	40,000.00	4,10,000.00
	6	89.093	4,50,000.00	50,000.00	4,00,000.00
	8	89.093	4,50,000.00	60,000.00	3,90,000.00
Total			22,25,000.00	4,40,000.00	17,85,000.00

Unsold Inventory			
Sr. No	Plot No.	Plotabble Area (Sq. Mtrs)	Unit Conisderation as per ready reckoner rate
1	2	121.670	2,95,658
2	3	131.087	3,18,541
3	7	89.093	2,16,496
4	9	169.339	4,11,494
5	10	169.273	4,11,333
6	11	89.160	2,16,659
7	12	89.179	2,16,705
8	13	89.198	2,16,751
9	14	89.183	2,16,715
10	15	83.846	2,03,746
11	16	231.994	5,63,745
	Total	1,353.02	32,87,843



Table D - Comparison between Balance cost and receivables

Sr No.	Particulars	Amount (INR) Incurred
1	Estimated balance cost to complete the real estate project (Difference of total Estimated project cost less actual cost incurred)	22,51,242
2	Balance amount of receivables from sold Apartments as per Table C of this certificate (As certified by Chartered Accountant as verified from the records and books of accounts)	17,85,000
3	(i) Balance unsold area (to be certified by Management and to be verified by CA from the records and books of acccunts) (in Sq Mtrs)	1,353.02
	(ii) Estimated amount of sales proceeds in respect of unsold Apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this Certificate	32,87,843
4	Estimated receivables of ongoing project. [Sum of (2)+3(ii)]	50,72,843
5	(To be filled for ongoing projects only) Amount to be deposited in Designated Amount - 70% or 100% If 4 is greater than 1, then 70% of receivables of ongoing project will be deposited in Designated account If 4 is greater than 1, then 70% of receivables of ongoing project will be deposited in Designated account If 4 is lesser than 1, then 100% of receivables of ongoing project will be deposited in Designated account	35,50,990

Table E - Designated Bank Account details

Sr No.	Particulars	Actual Amount till date (From start of bank account to till date 31.03.2023)
1	Opening balance	26,000.00
2	Deposits	3,08,000.00
3	Withdrawals	1,01,711.00
4	Closing balance	2,32,289.00

I hereby certified that required proportion of money, as specified in the act, collected from the allottees of the project unit is indicated in Table C has been deposited in Designated Bank account.

I hereby certified that MOULI LAND DEVELOPERS has utilised the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F - Means of Finance

Sr No.	Particulars	Estimated (At time of registration) (In Rs.) (proposed and indicative)	Proposed/ Estimated (As on the date of Certificate) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own funds	94,00,000	94,00,000	1,01,52,905
2	Total borrowed funds (secured) Drawdown availed till date	0	0	0
3	Total borrowed funds (unsecured) Drawdown availed till date	0	500000	0
4	Customer receipts used for project	30,04,147	30,04,147	1,01,711.00
5	Total funds for project	1,24,04,147	1,24,04,147	1,02,54,616
6	Total estimated cost (As per Table A)	1,24,04,147	1,24,04,147	1,24,04,147

Table G - Any Comments/ Observations of CA

1	NA
2	
3	
4	

Agreed & Accepted by

Mouli Land Developers

विमल डोमाजी कोरडे

Proprietor

UDIN: 23153375BGSLZL8650

Place : Nagpur

Date: 09/09/2023

R SUBHASH AND ASSOCIATES ★ FRN No. 158734W ★ Chartered Accountant

Yours Faithfully

For R Subhash & Associates

Chartered Accountants

(FRN No. 158734W)

CA Subhash Rahangdale

Proprietor

Mem. No. 153375