M. Hussain & Co.
CHARTERED ACCOUNTANTS

CA MURTAZA I. HUSSAIN
B.COM, EPAF (IIMC), ACA, DISA

FORM – 3 [See Regulation 3]
CHARTERED ACCOUNTANT'S CERTIFICATE

To,
ARA HABITATS LLP
Flat no. N- 103 laxmivihar Apartment, Near Air Port Center Point Hotel, Somalwada Nagpur 440025

Subject : Certificate of Financial Progress of Work of **MAHALAXMI NAGAR 28 SECTOR 2** having Maha RERA Registration Number **P50500047463** being developed by **ARA HABITATS LLP.**

Sir,

This certificate is being issued for RERA compliance for the **MAHALAXMI NAGAR 28 SECTOR 2** having Maha RERA Registration Number **P50500047463** being developed by **ARA HABITATS LLP.** and is based on the records and documents produced before me and explanations provided to me by Mahalaxmi infracon.

Table A - Estimated Cost of the Project (at the time of Registration of Project)

30th June, 2023.

Sr. No.	Particulars	Estimated Cost (At the time of Registration of Project) (In Rs.)
1.	**(i) LAND COST :**	
a.	Value of the land as ascertained from the Annual Statement of Rates (ASR)	2,77,13,000
b.	Estimated Amount of Premium Payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority	-
c.	Estimated Acquisition Cost of TDR (if any)	Nil
d.	Estimated Amounts payable to State Government/UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	16,92,800
e.	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	Nil
f.	Under Rehabilitation Scheme	
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	Nil
	(ii) Estimated cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	Nil
	(iii) Estimated Cost of ASR linked premium, fees, charges and security deposits, or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation	Nil
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	Nil
	Sub - Total of Land Cost :	2,94,05,800

M. HUSSAIN & CO. CA

30th June, 2023.

Sr. No.	Particulars	Estimated Cost (At the time of Registration of Project) (In Rs.)
	ii) Development Cost/Cost of Construction of Building	
	(a) Estimated Cost of Construction as certified by Engineer.	4,79,00,000
	(b) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	Nil
	(c) Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity sewerage, drainage, layout roads etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	16,93,560
	(d) Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to any Statutory Authority.	-
	(e) Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
	Sub-total of the Development Cost :	4,95,93,560
	Total Cost of the Project (Estimated)**	**7,89,99,360**

* **Pass through charges or indirect taxes not included in estimated cost of project.**

** **Estimated cost shall be revised through correction application.**

Table B - Actual cost incurred on the Project

30th June, 2023.

Sr. No.	Particulars	Amount(Rs.) Incurred
(1)	(2)	(3)
I	**Land Cost**	
(a)	Value of the land as ascertained from the Annual Statement or Rates (ASR)	2,77,13,000
(b)	Incurred Expenditure on Premiums to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	-
(c)	Incurred Expenditure for Acquisition of TDR (if any).	
(d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	16,92,800
(e)	Land Premium paid for redevelopment of land owned by pubic authorities.	
(f)	Under Rehabilitation scheme;	
	i) Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered.	Nil
	(a) Cost Incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	Nil
	(b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	Nil
	ii) Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts paid to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	Nil



Sr. No.	Particulars	Amount(Rs.) Incurred
(1)	(2)	(3)
	iii) Incurred Expenditure toward ASR linked premium fees, charges and security deposits or maintenance deposit, or any amount whatsoever paid to any authorities towards and in project of rehabilitation.	Nil
	iv) Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	Nil
	Sub - Total of Land Cost	2,94,05,800
2	**Development Cost/Cost of Construction**	
	(i) Expenditure for construction Minimum of (a) and (b) to be considered.	
	(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	1,20,50,000
	(b) Actual Cost of construction incurred as per the books of accounts as verified by the CA.	9,24,719
	(ii) Cost incurred on additional items not included in estimated cost. (As per engineer certificate)	Nil
	(iii) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	45,84,476
	(iv) Incurred Expenditure towards Taxes, cess, fees, charges premium, interest etc. to any Statutory Authority.	15,120
	(v) Incurred Expenditure towards Interest to Financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
	Sub-total of Development Cost	55,24,315
3	Total Cost of the Project (Actual incurred as on date of certificate)	3,49,30,115
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A)	44.22%
5	Amount which can be withdrawn from the Designated Account	3,49,30,115
6	Less : Amount withdrawn till date of this certificate from the Designated Account	1,26,38,000
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate.	2,22,92,115

* Pass through charges or indirect taxes not included in incurred cost of the project.

M. HUSSAIN & CO. CA Chartered

TABLE D

Comparison between Balance Cost and Receivables

30th June, 2023.

Sr. No.	Particulars	Amount
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less cost incurred)	4,40,69,245
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and Books of Accounts)	6,46,86,213
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts)	120.00
	(ii) Estimated amount of sales proceeds in respect of unsold apartments.(calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate.	4,48,800
4	Estimated receivables of ongoing project. (Sum of 2 + 3 (ii)	6,51,35,013
5	Amount to be deposited in Designated Account - 70% or 100%	
6	If 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account	4,55,94,509
	If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account.	

TABLE E

Designated Bank Account Details

Sr. No.	Particulars	Designated Bank account Details
		Actual amount till date (from start of Bank Account to till date)
1	Opening Balance	10,61,404
2	Deposits	3,24,42,892
3	Withdrawals	3,09,95,931
4	Closing Balance	25,08,365

I hereby certify that required proportion of money, as specified in the Real Estate (Regulation and Development) Act, 2016 ("the Act") collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that **ARA HABITATS LLP** has utilized the required proportion of money, as specified in the Act, collected from allottees for this project only for land and construction of this project.

Yours Faithfully,
For M HUSSAIN & CO
CHARTERED ACCOUNTANTS

For Ara Habitats LLP
Dt :- 22-02-2024

CA MURTUZA I HUSSAIN
PROPRIETOR
M.NO.151899
PLACE : NAGPUR
Udin No -24151899BKAOYK9517

Table F

Means of Finance

30th June, 2023.

S.No.	Particulars	Estimated (At the time of Registration) (In Rs.) (proposed and indicative)	Proposed/ Estimated (As on the date of the certificate) (In Rs.)	Actual (As on the date of certificate) (In Rs.)
1	Own Funds	2,94,05,800.00	NA	2,94,05,800.00
2	Total Borrowed Funds (Secured)	-	NA	-
	- Drawdown availed till date			
3	Total Borrowed Funds (Unsecured)		NA	-
	- Drawdown availed till date			
4	Customer Receipts used for Project	4,95,93,560.00	NA	2,78,77,287.00
5	Total Funds for Project	7,89,99,360.00	NA	5,72,83,087.00
6	Total Estimated Cost (As per Table A)	7,89,99,360.00	NA	7,89,99,360.00

Table G

30th June, 2023.

Any Comments/Observations of CA

1	Amount of Rs.2,77,13,000/- in point no.1(i)(a) of Table A being "Value of the land as ascertained from the Annual Statement of Rates (ASR)" is as certified by the promoter.
2	Consideration per unit as per Ready Recknor Rate shown under Unsold Inventory in Table C are as informed and certified by the promoter
3	Means of Finance is based on the information provided by the promoter
4	This Maharera Certificate is provided solely for informational purposes and does not constitute any form of legal or professional advice.
5	Any reliance you place on such information is therefore strictly at your own risk.

Yours Faithfully,
For M HUSSAIN & CO
CHARTERED ACCOUNTANTS

Agreed and accepted by :

ARA HABITATS LLP
Dt :- 22-02-2024

M. HUSSAIN & CO. • Chartered • CA

CA MURTUZA I HUSSAIN
PROPRIETOR
M.NO.151899
PLACE : NAGPUR
Udin No -24151899BKAOYK9517

UNSOLD INVENTORY

PROJECT NAME : MAHALAXMI NAGAR 28 SECTOR 2
RERA REG. NO. : P50500047463

30th June, 2023.

SR. NO.	PLOT NO.	CARPET AREA (IN SQ.MTRS)	Unit consideration as per Ready Recknor Rate (ASR)
1	22	120.000	4,48,800
	Total :	120.000	4,48,800

Note :

(1) Ready Recknor Rate (ASR) as per Promoter is 3,740/- per sq mtrs.

M. HUSSAIN & CO. CA Chartered Ac

TABLE C

Statement for calculation of Receivables from the Sales of the Real Estate Project

SOLD INVENTORY

PROJECT NAME : MAHALAXMI NAGAR 28 SECTOR 2
RERA REG. NO. : P50500047463

30th June, 2023.

Sr. No.	Plot No.	Carpet Area (in Sq.Mtr.)	*Unit consideration as per Agreement / Letter of Allotment	Received Amount (Rs.)	Balance Receivable (Rs.)
1	1	138.280	22,32,000	12,46,400	9,85,600
2	2	131.410	21,32,000	4,32,000	17,00,000
3	3	152.140	25,38,000	4,50,000	20,88,000
4	4	172.870	27,91,000	5,59,000	22,32,000
5	5	193.560	31,25,000	6,21,000	25,04,000
6	6	214.230	35,16,000	3,46,000	31,70,000
7	7	296.850	36,00,000	11,51,000	24,49,000
8	8	256.280	41,37,000	6,21,000	35,16,000
9	9	253.650	40,95,000	10,24,000	30,71,000
10	10	177.840	25,51,000	5,21,000	20,30,000
11	11	162.000	25,72,000	5,15,000	20,57,000
12	12	162.000	25,90,000	2,65,997	23,24,003
13	13	162.000	21,16,000	5,21,000	15,95,000
14	14	162.000	26,31,000	6,31,000	20,00,000
15	15	162.000	26,15,000	5,23,000	20,92,000
16	16	162.000	26,15,000	26,15,000	-
17	17	162.000	25,98,000	25,98,000	-
18	18	160.650	25,76,500	25,76,500	-
19	19	160.560	26,27,000	13,21,000	13,06,000
20	20	120.000	19,31,000	3,87,000	15,44,000
21	21	120.000	19,37,000	3,88,000	15,49,000
22	23	120.000	19,17,000	3,84,000	15,33,000
23	24	163.500	26,40,000	5,28,000	21,12,000
24	25	226.160	39,56,000	7,31,000	32,25,000
25	26	181.750	29,25,000	5,85,000	23,40,000
26	27	180.330	29,11,000	5,83,000	23,28,000
27	28	178.910	31,29,000	5,42,000	25,87,000
28	29	189.390	30,57,000	6,21,000	24,36,000
29	30	149.070	48,46,000	9,69,200	38,76,800
30	31	156.210			
31	32	144.990	23,41,000	4,72,000	18,69,000
32	33	150.290	24,26,000	24,26,000	-

M. HUSSAIN & CO. CA

PROJECT NAME : MAHALAXMI NAGAR 28 SECTOR 2
RERA REG. NO. : P50500047463

30th June, 2023.

Sr. No.	Plot No.	Carpet Area (in Sq.Mtr.)	*Unit consideration as per Agreement / Letter of Allotment	Received Amount (Rs.)	Balance Receivable (Rs.)
33	34	**152.080**	24,56,000	4,91,000	19,65,000
34	35	**143.620**	24,34,000	2,32,190	22,01,810
Total :		**5,818.620**	**9,25,63,500**	**27877287**	**6,46,86,213**

Notes :

* Unit consideration is as per Agreement/ Letter of Allotment/Booking Form.

****

M. HUSSAIN & CO. Chartered Accountants CA