R SUBHASH & ASSOCIATES
CHARTERED ACCOUNTANTS

Office : 201, Shrika Corporate, Pande Layout,
Khamla, Nagpur- 440025
E-mail : casubhash.ngp@gmail.com
Mob. : 9822467393

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERTIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account))

To: SHRI SANJAY SHALIKRAM NANDWANSHI,
Plot No. 1, Mahatma Fule Nagar, Somalwada, Nagpur-440025.
Subject: Certificate of Financial Progress of Work of NANDWANSHI NAGRI , having MahaRERA Registration Number P50500048099 being developed by **M/S SHRIKRUSHNA PURAM LAND DEVELOPERS,** Proprior **SHRI SANJAY SHALIKRAM NANDWANSHI,**
This certificate is being issued for RERA compliance for the **NANDWANSHI NAGRI** having MahaRERA Registration Number P50500048099 being developed by M/S SHRIKRUSHNA PURAM LAND DEVELOPERS and is based on the records and documents produced before me and explainations provided by the management of the promoter.

(CERTIFICATE FOR THE QUARTER ENDING 30th SEPTEMBER 2023)

Table A - Estimated Cost of the Project (at the time of registration of Project)			
Sr No.		**Particulars**	**Estimated Cost (At the time of registration of Project)(INR)**
1	i) Land Cost:		
	a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	₹ 7,00,00,000.00
	b)	Estimated Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government/UT Adminstration or any Statutory Authority.	₹ 75,79,054.00
	c)	Estimated Acquisition cost of TDR (if any)	₹ 0.00
	d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	₹ 0.00
	e)	Estimated Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities	-
	f)	Under Rehabilitation scheme:	-
	i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	-
	ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lien of Transit accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on	-
	iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of Land Cost	₹ 7,75,79,054.00
ii	Development Cost / Cost of Construction:		
	(a)	Estimated Cost of Construction/Development as certified by Engineer	₹ 4,00,00,000.00
	(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(c)	Estimated expenditure for development of entire project excluding cost of construction as per(i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	₹ 45,00,000.00
	(d)	Estimated Taxes, cess, fees, charges, premiums interest etc payable to any Statutory Authority.	₹ 2,50,000.00
	(e)	Interst payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	-
		Sub Total of Development Cost	₹ 4,47,50,000.00
		Total Cost of the Project (Estimated)	₹ 12,23,29,054.00

R SUBHASH AND ASSOCIATES ★ FRN No. 158734W ★ Chartered Accountant

Table B - Actual Cost Incurred on the Project (as on 30/09/2023)			
Sr No.		Particulars	Amount (INR) Incurred
1	i) Land Cost:		
	a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	7,00,00,000
	b)	Incurred Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government/ UT Administration or any Statutory Authority.	75,79,054
	c)	Incurred Expensditure for Acquisition of TDR (if any)	-
	d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	-
	e)	Land premium paid for redevelopment of land owned by public authorities.	-
	f)	Under Rehabilitation scheme:	-
	i)	Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	-
		(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	-
		(b) Incurrred Expenditure for construction of rehab building as per books of accounts as verified by the CA.	-
	ii)	Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit accomodation, overhead cost, amounts paid to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on	-
	iii)	Incurred expenditure of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever paid to any authorities towards and in project of rehabilitation.	-
	iv)	Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of Land cost	7,75,79,054
2	Development Cost / Cost of Construction:		
	i)	Expenditure for construction. Minimum of (a) or (b) to be considered	
		(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	2,74,05,774
		(b) Actual cost of construction incurred as per books of accounts as verified by the CA.	-
	(ii)	Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)	-
	(iii)	Incurred expenditure for development of entire project excluding cost of construction as per(i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of project registered.	23,14,750
	(d)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums interest etc to any Statutory Authority.	-
	(e)	Incurred Expenditure towards Interest to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	-
		Sub Total of Development Cost	2,97,20,524
		Total Cost of the Project (Incurred)	10,72,99,578
3		Total Cost of the Project (Actual incurred as on date of certificate)	10,72,99,578
4		Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost. (Table A)	87.71
5		Amount which can be withdrawn from the Designated Account	10,72,99,578
6		Less: Amount withdrawn till date of this certificate from Designated Account	4,65,93,006
7		Net Amount which can be withdrawn from the Designated Bank Account under this certificate	6,07,06,572

*Pass through charges or indirect taxes not included in incurred cost of the project

R SUBHASH AND ASSOCIATES ★ Chartered Accountant ★ FRN No. 158734W

Table C - Statement of calculation of receivables from Sale of the Real Estate project					
Sold Inventory					
Sr. No	Plot No.	Carpet Area (Sq. Mtrs)	Unit Conisderation as per Agreement/ Letter of Allotment	Received Amount	Balance receivables
1	1	544.68	47,00,000.00	40,000.00	46,60,000.00
2	8	191.03	26,20,000.00	26,20,000.00	-
3	9	135.00	16,80,000.00	16,80,000.00	-
4	10	135.00	22,51,450.00	22,51,450.00	-
5	11	135.00	24,50,000.00	24,50,000.00	-
6	12	135.00	26,00,000.00	24,99,840.00	1,00,160.00
7	13	177.75	18,50,000.00	9,99,900.00	8,50,100.00
8	17	126.00	30,00,000.00	29,75,000.00	25,000.00
9	18	105.00	7,00,000.00	4,11,500.00	2,88,500.00
10	19	105.00	7,00,000.00	4,10,956.40	2,89,043.60
11	22	105.00	15,00,000.00	15,00,000.00	-
12	23	161.68	30,00,000.00	22,11,000.00	7,89,000.00
13	24	154.68	24,97,455.00	24,97,455.00	-
14	25	105.00	8,00,000.00	8,00,000.00	-
15	26	105.00	12,00,000.00	12,00,000.00	-
16	27	105.00	12,00,000.00	11,19,000.00	81,000.00
17	28	105.00	9,00,275.00	9,00,275.00	-
18	29	105.00	10,00,000.00	10,00,000.00	-
19	30	105.00	15,75,000.00	15,75,000.00	-
20	31	126.00	16,60,000.00	16,60,000.00	-
21	32	108.00	16,00,000.00	14,49,000.00	1,51,000.00
22	33	72.00	10,00,000.00	8,50,000.00	1,50,000.00
23	34	72.00	8,95,000.00	8,95,000.00	-
24	35	94.28	7,90,000.00	5,90,000.00	2,00,000.00
25	36	96.68	6,45,000.00	3,60,000.00	2,85,000.00
26	37	72.00	15,00,000.00	5,75,901.00	9,24,099.00
27	38	72.00	5,42,500.00	5,42,500.00	-
28	39	106.00	11,40,984.00	52,000.00	10,88,984.00
29	46	151.28	37,45,228.00	37,45,228.00	-
30	47	105.00	8,47,500.00	8,47,500.00	-
31	48	105.00	20,00,000.00	20,00,000.00	-
32	49	105.00	20,00,000.00	20,00,000.00	-
33	50	105.00	10,00,000.00	7,61,000.00	2,39,000.00
34	51	105.00	25,50,000.00	25,50,000.00	-
35	52	105.00	21,86,000.00	5,86,001.00	15,99,999.00
36	53	105.00	14,38,550.00	14,38,550.00	-
37	54	170.78	18,38,276.00	13,21,000.00	5,17,276.00
38	55	215.03	37,00,000.00	34,99,000.00	2,01,000.00
39	56	214.26	32,00,000.00	32,00,000.00	-
40	57	126.00	11,48,600.00	7,50,000.00	3,98,600.00
41	58	90.00	15,40,000.00	15,40,000.00	-
42	59	90.00	16,46,000.00	16,46,000.00	-
43	60	90.00	7,50,000.00	7,50,000.00	-
44	61	90.00	7,00,000.00	7,00,000.00	-
45	62	127.28	14,50,000.00	14,50,000.00	-
46	63	442.95	47,67,913.80	29,50,000.00	18,17,913.80
Total			**8,25,05,731.80**	**6,78,50,056.40**	**1,46,55,675.40**

Unsold Inventory			
Sr. No	Plot No.	Plotabble Area (Sq. Mtrs)	Unit Conisderation as per ready reckoner rate

R SUBHASH AND ASSOCIATES ★ FRN No. 158734W ★ Chartered Accountant

1	2	686.76	43,21,800
2	3	1044.11	65,77,200
3	4	686.20	43,21,800
4	5	559.50	35,21,700
5	6	523.50	32,94,900
6	7	473.08	29,79,900
7	14	178.67	23,81,400
8	15	129.60	7,93,800
9	16	325.12	20,47,500
10	20	105.00	6,61,388
11	21	105.00	6,61,388
12	40	174.60	10,99,793
13	41	153.00	9,63,736
14	42	153.00	9,63,736
15	43	153.00	9,63,736
16	44	153.00	9,63,736
17	45	162.00	10,20,427
	Total	5,765.14	3,75,37,940



x		
Sr No.	Particulars	Amount (INR) Incurred
1	Estimated balance cost to complete the real estate project (Difference of total Estimated project cost less actual cost incurred)	1,20,25,323
2	Balance amount of receivables from sold Apartments as per Table C of this certificate (As certified by Chartered Accountant as verified from the records and books of accounts)	1,02,50,484
3	(i) Balance unsold area (to be certified by Management and to be verified by CA from the records and books of accounts) (in Sq Mtrs)	5,555.14
	(ii) Estimated amount of sales proceeds in respect of unsold Apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this Certificate	3,62,12,400
4	Estimated receivables of ongoing project. [Sum of (2)+3(ii)]	4,64,62,884
5	(To be filled for ongoing projects only) Amount to be deposited in Designated Amount - 70% or 100% If 4 is greater than 1, then 70% of receivables of ongoing project will be deposited in Designated account If 4 is greater than 1, then 70% of receivables of ongoing project will be deposited in Designated account If 4 is lesser than 1, then 100% of receivables of ongoing project will be deposited in Designated account	3,25,24,019

Table E - Designated Bank Account details

Sr No.	Particulars	Actual Amount till date (From start of bank account to till date 31.12.2023)
1	Opening balance	-
2	Deposits	5,27,96,412.00
3	Withdrawals	5,22,76,259.00
4	Closing balance	5,20,153.00

I hereby certified that required proportion of money, as specified in the act, collected from the allottees of the project unit is indicated in Table C has been deposited in Designated Bank account.

I hereby certified that M/S SHRIKRUSHNA PURAM LAND DEVELOPERS has utilised the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F - Means of Finance

Sr No.	Particulars	Estimated (At time of registration) (In Rs.) (proposed and indicative)	Proposed/ Estimated (As on the date of Certificate) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own funds	2,54,40,335	7,75,00,000	5,80,27,472
2	Total borrowed funds (secured) Drawdown availed till date	0	0	0
3	Total borrowed funds (unsecured) Drawdown availed till date	0	-	-
4	Customer receipts used for project	0	4,48,29,054	5,22,76,259
5	Total funds for project	2,54,40,335	12,23,29,054	11,03,03,731
6	Total estimated cost (As per Table A)	2,54,40,335	12,23,29,054	12,23,29,054

Table G - Any Comments/ Observations of CA

1	NA
2	
3	
4	

Yours Faithfully
For R Subhash & Associates
Chartered Accountants
(FRN No. 158734W)

For SHRIKRUSHNA PURAM LAND DEVELOPERS

S.S.N...
Proprietor
27/04/2024

R. SUBHASH AND ASSOCIATES FRN No. 158734W Chartered Accountant

CA Subhash Rahangdale
Proprictor
Mem No.153375
UDIN : 24153375BKBIHR2557
Place : Nagpur
Date : 27-04-2024