MUKESH B. AGRAWAL & CO.

CHARTERED ACCOUNTANTS

Plot No. 8, Yashwant Nagar, North Ambazari Road, Nagpur – 440033

FORM – 3

CHARTERED ACCOUNTANTS CERTIFICATE
(FOR REGISTRATION OF A PROJECT UNDER MAHA-RERA

Date: 9th December 2022

To,
LEO INFRATECH CO.
Prop. Shri Mahendra Jain
88 - Hill Road, Ram Nagar,
NAGPUR - 440010

Subject: **Certificate of financial progress of work of LEO GALAXY-4**, at Plot No. 46, Gokul / Joras Housing Society, Gorewada Road, Borgaon, Nagpur – 440013, Kh. No. 72/1, 73/1, 76/1, 77/1, 78/1, 81, 82/1; being developed by **LEO INFRATECH CO.**

Sir,

This certificate is being issued for RERA compliance for the **LEO GALAXY-4** at Plot No. 46, Gokul / Joras Housing Society, Gorewada Road, Borgaon, Nagpur – 440013, Kh. No. 72/1, 73/1, 76/1, 77/1, 78/1, 81, 82/1; being developed by **LEO INFRATECH CO** and is based on the records and documents produced before me and explanations provided to me by the promoter.

Table A – Estimated Cost of the Project

Sr. No.	Particulars	Amt. Estimated (In Rs.)
(i)	**LAND COST**	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 1,70,16,320/-
b.	Estimated Amount of Premium Payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	Rs. 56,00,000/-
c.	Acquisition of Cost of TDR (if any)	Rs. 17,63,500/-
d.	Estimated Amounts payable to State Government / UT Administration or Competent Authority or any other statutory	Rs. 16,25,000/-

MUKESH B. AGRAWAL & CO. M. No. 122121 CHARTERED ACCOUNTANTS

	authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.		
e.	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities		NIL
f.	Under Rehabilitation Scheme		
	(i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	NIL
	(ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	(iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	
Sub – Total of LAND COST			**Rs. 2,60,04,820/-**
(ii) DEVELOPMENT COST / COST OF CONSTRUCTION			
a.	Estimated cost of development as Certified by Engineer		Rs. 5,30,00,000/-
b.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)		-
c.	Estimated expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including		Rs. 20,00,000/-

MUKESH B. AGRAWAL & CO. M. No. 136121 CHARTERED ACCOUNTANTS

	water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables.	
d.	Estimated Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	Rs. 56,75,000/-
e.	Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction	NIL
Sub – Total of DEVELOPMENT COST		**Rs. 6,06,75,000/-**
TOTAL COST OF THE REAL ESTATE PROJECT (ESTIMATED)		**Rs. 8,66,79,820/-**

TABLE B – Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amt. Estimated (In Rs.)
1.	**LAND COST**	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 1,70,16,320/-
b.	Incurred expenditure on Premiums to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	Rs. 56,00,000/-
c.	Incurred expenditure for Acquisition of TDR (if any)	Rs. 17,63,500/-
d.	Amounts paid to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs. 16,25,000/-
e.	Land Premium paid for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	
	(i) Incurred expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered. (a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	NIL

MUKESH B. AGRAWAL & CO. M. No. 156121 CHARTERED ACCOUNTANTS

	(b) Incurred Expenditure for constriction of rehab building as per the books of accounts as verified by the CA.	
(ii)	Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
(iii)	Incurred expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
(iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	
Sub – Total of LAND COST		**Rs. 2,60,04,820/-**
2.	**DEVELOPMENT COST / COST OF CONSTRUCTION**	
i.	Expenditure for construction. Minimum of (a) and (b) to be considered. (a) Construction Cost incurred including site development and infrastructure for the same as certified by Engineer. (b) Actual Cost of Construction incurred as per the books of accounts as verified by the C.A.	Rs. 5,00,000/-
ii.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
iii.	Incurred expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	Rs. 1,00,000/-

MUKESH B. AGRAWAL & CO. No. 150121 CHARTERED ACCOUNTANTS

iv.	Incurred Expenditure towards Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	Rs. 56,75,000/-
v.	Incurred Expenditure towards Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction.	NIL
Sub – Total of DEVELOPMENT COST		**Rs. 62,75,000/-**
3.	Total Cost of the Project (Actual incurred as on date of Certificate)	**Rs. 3,22,79,820/-**
4.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A).	**37.24%**
5.	Amount which can be withdrawn from the Designated Account.	**NIL**
6.	Less: Amount withdrawn till date of this Certificate from the Designated Account.	**NIL**
7.	Net Amount which can be withdrawn from the Designated Account.	**NIL**

TABLE C

Statement of calculations of Receivables from the Sales of the Real Estate Project

SOLD INVENTORY

Sr. No. (1)	Flat No. (2)	Carpet Area (in Sq. Mtrs.) (3)	Unit Consideration as per Agreement / Letter of Allotment (4)	Received Amount (5)	Balance Receivables (6)

Note: No Inventory has been sold till date

UNSOLD INVENTORY

Sr. No.	Carpet Area (in Sq. Mtrs.)	No. of Units	Unit Consideration as per Ready Reckoner Rate
1	1200	1	Rs. 30,62,164.00/-

MUKESH B. AGRAWAL & CO. * CHARTERED ACCOUNTANTS * M. NO. 38121

2	1200	1	Rs. 30,62,164.00/-
3	1200	1	Rs. 30,62,164.00/-
4	1200	1	Rs. 30,62,164.00/-
5	1200	1	Rs. 30,62,164.00/-
6	1200	1	Rs. 30,62,164.00/-
7	1200	1	Rs. 30,62,164.00/-
8	1200	1	Rs. 30,62,164.00/-
9	1200	1	Rs. 30,62,164.00/-
10	1200	1	Rs. 30,62,164.00/-
11	1200	1	Rs. 30,62,164.00/-
12	1200	1	Rs. 30,62,164.00/-
13	1200	1	Rs. 30,62,164.00/-
14	1200	1	Rs. 30,62,164.00/-
15	1200	1	Rs. 30,62,164.00/-
16	1200	1	Rs. 30,62,164.00/-
17	800	1	Rs. 29,69,349.00/-
18	800	1	Rs. 29,69,349.00/-
19	800	1	Rs. 29,69,349.00/-
20	800	1	Rs. 29,69,349.00/-
21	800	1	Rs. 29,69,349.00/-
22	800	1	Rs. 29,69,349.00/-
23	800	1	Rs. 29,69,349.00/-
24	800	1	Rs. 29,69,349.00/-
25	800	1	Rs. 29,69,349.00/-
26	800	1	Rs. 29,69,349.00/-
27	800	1	Rs. 29,69,349.00/-
	28,000		**Rs. 8,16,57,109.00/-**

MUKESH B. AGRAWAL & CO. * CHARTERED ACCOUNTANTS * M. No. 153121

MUKESH B. AGRAWAL & CO.
CHARTERED ACCOUNTANTS
Plot No. 8, Yashwant Nagar, North Ambazari Road, Nagpur – 440033

TABLE D

Comparison between Balance Cost and Receivables

Sr. No. (1)	Particulars (2)	Amount (3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	**Rs. 5,44,00,000/-**
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	**NIL**
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts),	**28,000 Sq. Mtrs**
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	**Rs. 8,16,57,109.00/-**
4	Estimated receivables of ongoing project [Sum of 2 + 3(ii)]	**Rs. 8,16,57,109.00/-**
5	(To be Filled for Ongoing Projects only) Amount to be deposited in Designated Account – 70 % or 100%. IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account. IF 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account.	**70%**

MUKESH B. AGRAWAL & CO. * CHARTERED ACCOUNTANTS * M. No. 138121

MUKESH B. AGRAWAL & CO.
CHARTERED ACCOUNTANTS
Plot No. 8, Yashwant Nagar, North Ambazari Road, Nagpur – 440033

TABLE E
Designated Bank Account Details

Sr. No.	Particulars	Designated Bank Account Details Actual Amount till Date (from start of Bank Account to date)
1	Opening Balance	NIL
2	Deposits	NIL
3	Withdrawals	NIL
4	Closing Balance	NIL

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank account.

I hereby certify that **LEO INFRATECH CO., Prop. Shri Mahendra Jain,** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

TABLE F
Means of Finance

Sr. No.	Particulars	Estimated (At time of Registration) (In Rs.) (proposed and indicative)	Proposed / Estimated (As on the date of the Certified) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own Funds	**Rs. 8,16,79,820/-**	**Rs. 8,16,79,820/-**	**Rs. 3,22,79,820/-**
2	Total Borrowed Funds (Secured) - Drawdown availed till date	NIL	NIL	NIL
3	Total Borrowed Funds (Unsecured)	NIL	NIL	NIL

MUKESH B. AGRAWAL & CO. * CHARTERED ACCOUNTANTS * M. No. 158121

	Drawdown availed till date			
4	Customer Receipts used for Project	Rs. 50,00,000/-	Rs. 50,00,000/-	NIL
5	Total Funds for Project	**Rs. 8,66,79,820/-**	**Rs. 8,66,79,820/-**	**Rs. 3,22,79,820/-**
6	Total Estimated Cost (As per Table A)	**Rs. 8,66,79,820/-**	**Rs. 8,66,79,820/-**	**Rs. 3,22,79,820/-**

TABLE G

Any Comments / Observations of C.A.

1.	
2.	
3.	
4.	

Yours Faithfully

MUKESH B. AGRAWAL & CO. * CHARTERED ACCOUNTANTS * M. No. 130169

Signature of the Chartered Accountant
(Membership Number 130169)
(UDIN: 22158121BFDD158321)
Name: C.A. Mukesh b. Agrawal

Agreed and accepted by:

For LEO INFRATECH CO

Proprietor

Signature of Promoter
Name: **Shri Mahendra Jain**
Date: 9th December 2022