RISHI LASHKARE & ASSOCIATES
CHARTERED ACCOUNTANTS
Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001
M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

FORM – 3

CHARTERED ACCOUNTANTS CERTIFICATE
FOR THE QUARTER ENDED 30th SEPTEMBER 2024
Project Name "LEO GALAXY - 4", Project Registration No. – P50500048415

Date: 1st December 2024

To,
M/s. Leo Infratech Co.
Prop. Shri Mahendra Jain
Leo Galaxy-1, Plot No. 2, Gokul Housing Society,
Gorewada Road, Borgaon, Nagpur - 440013

Subject: **Certificate of Financial Progress of Work of "LEO GALAXY - 4", at Plot No. 46, Gokul/Joras Housing Society, Kh. No. 72/1, 73/1, 76/1, 77/1, 78/1, 81, 82/1; Mouza – Borgaon, Nagpur, admeasuring area 1088 Sq. Mtrs.; being developed by M/s. Leo Infratech Co., Prop. Shri Mahendra Jain.**

Sir,

This certificate is being issued for RERA compliance for the project **"LEO GALAXY - 4"**, at Plot No. 47, Gokul/Joras Housing Society, Kh. No. 72/1, 73/1, 76/1, 77/1, 78/1, 81, 82/1; Mouza – Borgaon, Nagpur, admeasuring area 1088 Sq. Mtrs.; being developed by **M/s. Leo Infratech Co., Prop. Shri Mahendra Jain** and is based on the records and documents produced before me and explanations provided to me by the promoter.

Table A – Estimated Cost of the Project

Sr. No.	Particulars	Amt. Estimated (In Rs.)
(i)	**LAND COST**	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 1,70,16,320/-
b.	Estimated Amount of Premium Payable to obtain development rights, FSI, additional FSI, fungible area and any other	Rs. 56,00,000/-

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

	incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	
c.	Acquisition of Cost of TDR (if any)	Rs. 17,63,500/-
d.	Estimated Amounts payable to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs. 16,25,000/-
e.	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	NIL
	(ii) Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii) Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	NIL
Sub – Total of LAND COST		**Rs. 2,60,04,820/-**

RISHI LASHKHARE * NAGPUR * CHARTERED ACCOUNTANT

RISHI LASHKARE & ASSOCIATES
CHARTERED ACCOUNTANTS
Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001
M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

(ii) DEVELOPMENT COST / COST OF CONSTRUCTION		
a.	Estimated cost of development as Certified by Engineer	Rs. 5,30,00,000/-
b.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
c.	Estimated expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables.	Rs. 20,00,000/-
d.	Estimated Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	Rs. 56,75,000/-
e.	Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction	NIL
Sub – Total of DEVELOPMENT COST		**Rs. 6,06,75,000/-**
TOTAL COST OF THE REAL ESTATE PROJECT (ESTIMATED)		**Rs. 8,66,79,820/-**

TABLE B – Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amt. Estimated (In Rs.)
1.	**LAND COST**	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 1,83,00,000/-
b.	Incurred expenditure on Premiums to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	Rs. 17,31,500/-
c.	Incurred expenditure for Acquisition of TDR (if any)	NIL

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

d.	Amounts paid to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs. 14,02,500/-
e.	Land Premium paid for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	
	(i) Incurred expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered. (a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer. (b) Incurred Expenditure for constriction of rehab building as per the books of accounts as verified by the CA.	NIL
	(ii) Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii) Incurred expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	
Sub – Total of LAND COST		**Rs. 2,14,34,000/-**

RISHI LASHKHARE * NAGPUR * CHARTERED ACCOUNTANT

RISHI LASHKARE & ASSOCIATES
CHARTERED ACCOUNTANTS
Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001
M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

2.	**DEVELOPMENT COST / COST OF CONSTRUCTION**	
i.	Expenditure for construction. Minimum of (a) and (b) to be considered. (a) Construction Cost incurred including site development and infrastructure for the same as certified by Engineer. (b) Actual Cost of Construction incurred as per the books of accounts as verified by the C.A.	Rs. 4,47,00,000/-
ii.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	NIL
iii.	Incurred expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	Rs. 10,00,000/-
iv.	Incurred Expenditure towards Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	Rs. 56,08,988/-
v.	Incurred Expenditure towards Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction.	NIL
Sub – Total of DEVELOPMENT COST		**Rs. 5,13,08,988/-**
3.	Total Cost of the Project (Actual incurred as on date of Certificate)	**Rs. 7,27,42,988/-**
4.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A).	**83.92%**
5.	Amount which can be withdrawn from the Designated Account.	**Rs. 7,27,42,988/-**
6.	Less: Amount withdrawn till date of this Certificate from the Designated Account.	**Rs. 1,00,00,000/-**
7.	Net Amount which can be withdrawn from the Designated Account.	**Rs. 6,27,42,988/-**

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE C

Statement of calculations of Receivables from the Sales of the Real Estate Project

SOLD INVENTORY

Sr. No. (1)	Flat No. (2)	Area (in Sq. Mtrs.) (3)	Unit Consideration as per Agreement / Letter of Allotment (4)	Received Amount (5)	Balance Receivables (6)
1	104	66.77	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
2	204	66.77	Rs. 40,62,500/-	Rs. 3,00,000/-	Rs. 37,62,500/-
3	304	66.77	Rs. 43,00,000/-	Rs. 31,27,000/-	Rs. 11,73,000/-
4	401	94.95	Rs. 55,00,000/-	Rs. 42,85,000/-	Rs. 12,15,000/-
5	601	94.95	Rs. 44,90,000/-	Rs. 34,75,700/-	Rs. 10,14,300/-
6	602	94.95	Rs. 53.00,000/-	Rs. 32,35,000/-	Rs. 20,65,000/-
7	101	84.94	Rs. 44,80,000/-	Rs. 6,20,968/-	Rs. 38,59,032/-
8	102	94.95	Rs. 42,00,000/-	Rs. 5,00,000/-	Rs. 37,00,000/-
9	201	94.95	Rs. 42,00,000/-	Rs. 25,45,000/-	Rs. 16,55,000/-
10	301	94.95	Rs. 44,75,000/-	Rs. 2,51,000/-	Rs. 42,24,000/-
11	302	84.94	Rs. 44,80,000/-	Rs.5,05,200/-	Rs. 39,74,800/-
12	402	84.94	Rs. 40,00,000/-	Rs. 31,50,000/-	Rs. 8,50,000/-
13	405	84.94	Rs. 44,00,000/-	Rs. 39,28,301/-	Rs. 4,71,699/-
14	502	84.94	Rs. 44,75,000/-	Rs. 33,00,000/-	Rs. 11,75,000/-
15	202	84.94	Rs. 44,80,000/-	Rs. 15,01,111/-	Rs. 29,78,889/-
16	305	94.95	Rs. 43,00,000/-	Rs. 14,42,720/-	Rs. 28,57,280/-
17	505	66.77	Rs. 44,80,000/-	Rs. 38,58,200/-	Rs. 6,21,800/-
18	604	66.77	Rs. 40,00,000/-	Rs. 2,50,000/-	Rs. 37,50,000/-
19	605	66.77	Rs. 44,90,000/-	Rs. 2,50,000/-	Rs. 42,40,000/-
TOTAL		**1574.91**	**Rs. 7,88,12,500/-**	**Rs. 4,05,25,200/-**	**Rs. 4,35,87,300/-**

RISHI LASHKHARE * CHARTERED ACCOUNTANT * NAGPUR

RISHI LASHKARE & ASSOCIATES
CHARTERED ACCOUNTANTS
Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001
M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

UNSOLD INVENTORY

Sr. No. (1)	Carpet Area (in Sq. Mtrs.) (2)	Total No. of Flats (3)	Total Carpet Area (in Sq. Mtrs.) (4)	Unit Consideration as per Ready Reckoner Rate (5)
1	64.09	6	384.54	Rs. 1,40,81,854/-
2	94.95	5	474.75	Rs. 1,73,85,345/-
			859.29 Sq. Mtrs.	**Rs. 3,14,67,199/-**

TABLE D
Comparison between Balance Cost and Receivables

Sr. No. (1)	Particulars (2)	Amount (3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	**Rs. 1,39,36,832/-**
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	**Rs. 4,35,87,300/-**
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts), (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	**859.29 Sq. Mtrs.** **Rs. 3,14,67,199/-**
4	Estimated receivables of ongoing project [Sum of 2 + 3(ii)]	**Rs. 7,50,54,499/-**
5	(To be Filled for Ongoing Projects only) Amount to be deposited in Designated Account – 70 %	

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

RISHI LASHKARE & ASSOCIATES
CHARTERED ACCOUNTANTS
Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001
M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

	or 100%. IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account. IF 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account.	**70%**

TABLE E

Designated Bank Account Details

Sr. No.	Particulars	Designated Bank Account Details
		Actual Amount till Date (from start of Bank Account to date)
1	Opening Balance	NIL
2	Deposits	Rs. 4,05,25,200/-
3	Withdrawals	Rs. 4,05,25,200/-
4	Closing Balance	NIL

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank account.

I hereby certify that **M/s. Leo Infratech Co., Prop. Shri Mahendra Jain** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

RISHI LASHKARE & ASSOCIATES
CHARTERED ACCOUNTANTS
Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001
M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE F
Means of Finance

Sr. No.	Particulars	Estimated (At time of Registration) (In Rs.) (proposed and indicative)	Proposed / Estimated (As on the date of the Certified) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own Funds	Rs. 8,16,79,820/-	Rs. 8,16,79,820/-	Rs. 3,22,17,788/-
2	Total Borrowed Funds (Secured) - Drawdown availed till date	NIL	NIL	NIL
3	Total Borrowed Funds (Unsecured) Drawdown availed till date	NIL	NIL	NIL
4	Customer Receipts used for Project	Rs. 50,00,000/-	Rs. 50,00,000/-	Rs. 4,05,25,200/-
5	Total Funds for Project	**Rs. 8,66,79,820/-**	**Rs. 8,66,79,820/-**	**Rs. 7,27,42,988/-**
6	Total Estimated Cost (As per Table A)	**Rs. 8,66,79,820/-**	**Rs. 8,66,79,820/-**	**Rs. 7,27,42,988/-**

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE G

Any Comments/Observations of C.A.

1.	All the above figures are taken as per the limited data provided by the client with respect to the project only.
2.	All the above figures are taken from the un-audited books of accounts as provided by the client.

RISHI LASHKHARE NAGPUR CHARTERED ACCOUNTANT

Signature of the Chartered Accountant
(Membership Number 130169)
(UDIN: 24130169BKAAKR3678)
Name: C.A. Rishi Ravindra Lashkare

Yours Faithfully
Agreed and accepted by:

FOR LEO INFRATECH CO

Proprietor

Signature of Promoter
Name: **M/s. Leo Infratech Co., Prop. Shri Mahendra Jain.**
Date: 1st December 2024