SAWALKAR & BONDE
CHARTERED ACCOUNTANTS
4th floor, Bhiwapurkar Chambers, Mehadia Square, Dhantoli, Nagpur-440 012

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHRAWAL OF MONEY)

To,

Day & Date : 04/02/2023

M/S. CONCRETE DEVELOPERS
PLOT NO. 3 & 4, GAURI HEIGHTS,
CANAL ROAD, RAMDASPETH,
NAGPUR - 440010

PAN: AAAFC6294L

Subject : Certificate of Financial Progress of work of **"DEV DATTA HEIGHTS"** having MahaRERA Registration Number _____ being developed by **M/S. CONCRETE DEVELOPERS acting through its Partner (i) Shri Sanjay Nagorao Paidlewar & (ii) Shri Nitish Rameshchandra Chordia**

Sir,

This Certificate is being issued for RERA compliance for the **"DEV DATTA HEIGHTS"** having MAHARERA Registration Number _____ being developed by **M/S. CONCRETE DEVELOPERS** and is based on records and documents produced before me and explanations provided to me by the management of the Partnership Firm

Table-A Estimated cost of the project (at the time of registration of project)			
Sr No.	**Particulars**		**Amount (Rs.)**
			Estimated Cost (At the time of registration of project)
1	**2**		**3**
1. i)	**Land Cost:**		
	a)	Value of the Land as ascertained from the Annual Statement of Rates (ASR)	111,700,000
	b)	Estimated amount of premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local authority or State Government/UT Administration or any Statutory authority	179,887,643
	c)	Estimated Acquisition cost of TDR (if any)	-
	d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	12,295,700
	e)	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	-
	f)	Under Rehabilitation scheme:	

SAWALKAR & BONDE F.R.No.:100475W NAGPUR Chartered Accountants

	i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	-
	ii)	Estimated cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit Accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
	iii)	Estimated cost of ASR Linked premium fees, charges and security deposits or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation	-
	iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of Land Cost Rs	**303,883,343**
ii)	**Development Cost / Cost of Construction of building:**		
	a	Estimated Cost of Construction as certified by Engineer	400,000,000
	b	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	c	Estimated Expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant fees, site overheads, development works, cost of service (including water, electricity, sewerage, drainage, layout roads etc.), absorbed costs (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	25,000,000
	d	Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to Statutory Authority.	-
	e	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	49,500,000
		Sub Total of Development Cost	**474,500,000**
		Total cost of Project (Estimated)	**778,383,343**

Note: 1. Pass through charges are not included in estimated cost of construction; 2. Estiamted Cost shall be revised (whenever required) through revision application




Table B - Actual Cost Incurred on the project as on <Cut off Date for Certificate>			
Sr. No.		Particulars	Amount (Rs) Incurred
1	**Land Cost**		
	a	Value of the Land as ascertained from the Annual Statement of Rates (ASR)	170,000,000
	b	Incurred Expenditure on premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local authority or State Government/UT Administration or any Statutory authority	68,973,045
	c	Incurred Expenditure for acquisition of TDS(if any)	-
	d	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	12,295,700
	e	Land Premium paid for redevelopment of land owned by public authorities	-
	f	Under Rehabilation scheme:	
		i) Incurred expenditure for construction of rehabilitation building. Minimum (a) or (b) to be considered :	-
		(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by engineer.	-
		(b) Incurred expenditure for construction of rehab building as per the books of accounts as verified by the CA.	-
		ii) Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit Accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
		iii) Incurred expenditure towards ASR Linked premium fees, charges and security deposits or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation	-
		iv)Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-

SAWALKAR & BONDE
F.R.No.:100475W
NAGPUR
Chartered Accountants

		SUB TOTAL OF LAND COST:	**251,268,745**
2	**Development Cost / Cost of Construction**		
	i)	Expenditure for construction. Minimum of (a) and (b) to be considered	-
		(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	-
		(b) Actual cost of construction incurred as per the books of accounts as verified by the CA	13,213,000
	(ii)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(iii)	Incurred Expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant fees, site overheads, development works, cost of service (including water, electricity, sewerage, drainage, layout roads etc.), absorbed costs (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	5,365,802
	(iv)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. payable to Statutory Authority.	-
	(v)	Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	**1,319,686**
		Sub Total of Development Cost	**19,898,488**
3		**Total cost of the project (Actual incurred as on <Cut off Date for Certificate>)**	**271,167,233**
4		Proportion of the cost incurred on land cost and construction cost to the total estimated cost (Table A)	34.84
5		**Amount which can be withdrawn from the designated account**	**271,167,233**
6		Less : Amount withdrawn till date of this certificate from the designated account	-
7		**Net amount which can be withdrawn from the designated Bank account under this certificate**	**271,167,233**

Note: 1. Pass through charges or indirect taxes are not included in incurred cost;

SAWALKAR & BONDE
F.R.No.:100475W
NAGPUR
Chartered Accountants

Table C

Statement for calculation of receivables from the sales of the Real Estate Project

Sold Inventory

Sr. No.	Building	Flat/Shop No.	Carpet Area (in sq. mtrs.)	Unit Consideration as per agreement/Letter of allotment	Received Amount (Excl. Taxes) as on cut off date of this certificate	Balance Receivables
NIL						
Grand Total			**0.00**	**0**	**0**	**0**




TABLE C : DETAILS OF UNSOLD INVENTORY				
Sr. No.	Building	Flat/Shop No.	RERA Carpet Area (in sq. mtrs.)	Unit Consideration as per Ready reckoner rate on cut off date
A. RESIDENTIAL FLATS				
1	Dev Datta Heights	101	194.81	19,400,000
2	Dev Datta Heights	102	154.41	14,800,000
3	Dev Datta Heights	201	194.81	19,400,000
4	Dev Datta Heights	202	154.41	14,800,000
5	Dev Datta Heights	301	194.81	19,400,000
6	Dev Datta Heights	302	154.41	14,800,000
7	Dev Datta Heights	401	194.81	19,400,000
8	Dev Datta Heights	402	154.41	14,800,000
9	Dev Datta Heights	501	194.81	20,300,000
10	Dev Datta Heights	502	154.41	15,500,000
11	Dev Datta Heights	601	194.81	20,300,000
12	Dev Datta Heights	602	154.41	15,500,000
13	Dev Datta Heights	701	194.81	20,300,000
14	Dev Datta Heights	702	154.41	15,500,000
15	Dev Datta Heights	801	194.81	20,300,000
16	Dev Datta Heights	802	154.41	15,500,000
17	Dev Datta Heights	901	194.81	20,300,000
18	Dev Datta Heights	902	154.41	15,500,000
19	Dev Datta Heights	1001	194.81	20,300,000
20	Dev Datta Heights	1002	154.41	15,500,000
21	Dev Datta Heights	1101	194.81	20,800,000
22	Dev Datta Heights	1102	154.41	15,900,000
23	Dev Datta Heights	1201	194.81	20,800,000
24	Dev Datta Heights	1202	154.41	15,900,000
25	Dev Datta Heights	1301	194.81	20,800,000
26	Dev Datta Heights	1302	154.41	15,900,000
27	Dev Datta Heights	1401	194.81	20,800,000
28	Dev Datta Heights	1402	154.41	15,900,000
29	Dev Datta Heights	1501	194.81	20,800,000
30	Dev Datta Heights	1502	154.41	15,900,000
31	Dev Datta Heights	1601	194.81	20,800,000
32	Dev Datta Heights	1602	154.41	15,900,000
33	Dev Datta Heights	1701	194.81	20,800,000
34	Dev Datta Heights	1702	154.41	15,900,000
35	Dev Datta Heights	1801	194.81	20,800,000
36	Dev Datta Heights	1802	154.41	15,900,000
37	Dev Datta Heights	1901	194.81	20,800,000
38	Dev Datta Heights	1902	154.41	15,900,000
39	Dev Datta Heights	2001	194.81	20,800,000
40	Dev Datta Heights	2002	154.41	15,900,000
41	Dev Datta Heights	2101	194.81	21,300,000
42	Dev Datta Heights	2102	154.41	16,200,000
43	Dev Datta Heights	2201	194.81	21,000,000
44	Dev Datta Heights	2202	154.41	16,200,000
45	Dev Datta Heights	2301	194.81	21,000,000
46	Dev Datta Heights	2302	154.41	16,200,000
Total			8,032.06	830,500,000
B. SHOPS				
Total B.			0.00	-
Total A+B			8,032.06	830,500,000

SAWALKAR & BONDE
F.R.No.:100475W
NAGPUR
Chartered Accountants

Table D			
Comparision between Balance Cost and Receivables			
Sr. No		Particulars	Amount
1		Estimated balance cost to complete the Real Estate Project (Difference of total estimated project cost less cost incurred)	520,429,110
2		Balance amount of receivables from sold apartments as per Table- C of this certificate (as certified by Chartered Accountant as verified from the records and books of accounts	0
3		(i) Balance unsold area (to be certified by management and to be verified by CA from the records and books of accounts)	8,032
		(ii) Estimated amount of sales proceeds in respect of unsold apartments(calculated as per ASR multiplied to unsold area as on the date of certificate , to be calculated and certified by CA) As per table C to this certificate	830,500,000
4		Estimated receivables of ongoing project [sum of 2 +3 (ii)]	830,500,000
5		(To be filled for ongoing projects only). Amount to be deposited in Designated Account - 70% or 100% If 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in Designated Account. If 4 is Lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in Designated Account.	

Table E Designated Bank Account Details			
Sr. No.	**Particulars**	Designated Bank Account Details	
		Actual amount till date (from start of bank account till the cut off date of this certificate)	
1	Opening Balance		
2	Deposits		
3	Withdrawals		
4	Closing Balance	0.00	

Note: The above figures have been extracted from deposit and withdrawal side of designated bank account and further note that the above values are from the starting date of designated bank account to the cut off date of this certificate as asked in the format issued by the RERA Authority.

Table F Means of Finance					
Sr. No.		**Particulars**	**Estimated (At time of registration) (In Rs.) (Proposed and indicative)**	**Proposed/Estimated (As on the date of the certificate) (In Rs.)**	**Actual (As on the date of certificate) (In Rs.)**
1		Own Funds	778,383,343	778,383,343	257,954,233
2		Total Borrowed Funds (Secured) --Drawdown availed till date			
3		Total Borrowed Funds (UnSecured) -- Drawdown availed till date			
4		Customer Receipts used for project			
5		Total funds for project	778,383,343	778,383,343	257,954,233
6		Total Estimated cost (As per Table A)	778,383,343	778,383,343	778,383,343
Note: Reasonable assumptions have been made to derive at above mentioned values.					

SAWALKAR & BONDE
F.R.No.:100475W
NAGPUR
Chartered Accountants

Table G Any Comments/Observations of CA	
Sr. No.	**Comments/Observations of CA**
1	Refer relevants notes mentioned in respective tables.

For Sawalkar & Bonde
Chartered Accountants
FRN: 100475W

CA Ram Bonde
Partner
(M.NO. 115917)
~~UDIN: 23115917BGXIYK2101~~
Day & Date : 04/02/2023
UPIN :- 23115917BGXIZB1915

SAWALKAR & BONDE
F.R.No.:100475W
NAGPUR
Chartered Accountants

Agreed and accepted by:
For CONCRETE DEVELOPERS

Mr Nitish Chordia
Partner

CONCRETE DEVELOPERS
NAGPUR