SAWALKAR & BONDE
CHARTERED ACCOUNTANTS
H.O.: Sawalkar Bhawan, 3rd Floor, Opp. Jhulelal Mandir, Mahal, Nagpur-440 018

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHRAWAL OF MONEY)

(MARCH-2025)

To,

Day & Date : 18.04.2025

M/S. CONCRETE DEVELOPERS
PLOT NO. 3 & 4, GAURI HEIGHTS,
CANAL ROAD, RAMDASPETH,
NAGPUR - 440010

PAN: AAAFC6294L

Subject : Certificate of Financial Progress of work of **"DEV DATTA HEIGHTS"** having MahaRERA Registration Number P50500049650 being developed by **M/S. CONCRETE DEVELOPERS acting through its Partner (i) Shri Sanjay Nagorao Paidlewar & (ii) Shri Nitish Rameshchandra Chordia**

Sir,

This Certificate is being issued for RERA compliance for the **"DEV DATTA HEIGHTS"** having MAHARERA Registration Number P50500049650 being developed by **M/S. CONCRETE DEVELOPERS** and is based on records and documents produced before me and explanations provided to me by the management of the Partnership Firm

Table-A Estimated cost of the project (at the time of registration of project)

Sr No.		Particulars	Amount (Rs.)
			Estimated Cost (At the time of registration of project)
1		2	3
1. i)	**Land Cost:**		
	a)	Value of the Land as ascertained from the Annual Statement of Rates (ASR)	111,700,000
	b)	Estimated amount of premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local authority or State Government/UT Administration or any Statutory authority	179,887,643
	c)	Estimated Acquisition cost of TDR (if any)	-
	d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	12,295,700
	e)	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	-

SAWALKAR & BONDE F.R.No. 100475W NAGPUR Chartered Accountants

NAGPUR ■ PUSAD
Phone : 0712-6612300, 2720081 E-mail : sawalkarnbonde@gmail.com, anil.sawalkar@yahoo.com, rambonde@yahoo.com

	f)	Under Rehabilitation scheme:	
	i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	-
	ii)	Estimated cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit Accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
	iii)	Estimated cost of ASR Linked premium fees, charges and security deposits or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation	-
	iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of Land Cost Rs	**303,883,343**
ii)	**Development Cost / Cost of Construction of building:**		
	a	Estimated Cost of Construction as certified by Engineer	400,000,000
	b	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	c	Estimated Expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant fees, site overheads, development works, cost of service (including water, electricity, sewerage, drainage, layout roads etc.), absorbed costs (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	25,000,000
	d	Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to Statutory Authority.	-
	e	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	49,500,000
		Sub Total of Development Cost	**474,500,000**
		Total cost of Project (Estimated)	**778,383,343**

Note: 1. Pass through charges are not included in estimated cost of construction; 2. Estiamted Cost shall be revised (whenever required) through revision application

SAWALKAR & BONDE
F.R.No. 100475W
NAGPUR
Chartered Accountants

Table B - Actual Cost Incurred on the project as on <Cut off Date for Certificate>			
Sr. No.		Particulars	Amount (Rs) Incurred
1	**Land Cost**		
	a	Value of the Land as ascertained from the Annual Statement of Rates (ASR)	170,000,000
	b	Incurred Expenditure on premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local authority or State Government/UT Administration or any Statutory authority	128,344,486
	c	Incurred Expenditure for acquisition of TDS(if any)	-
	d	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	12,295,700
	e	Land Premium paid for redevelopment of land owned by public authorities	-
	f	Under Rehabilation scheme:	
		i) Incurred expenditure for construction of rehabilitation building. Minimum (a) or (b) to be considered :	-
		(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by engineer.	-
		(b) Incurred expenditure for construction of rehab building as per the books of accounts as verified by the CA.	-
		ii) Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit Accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
		iii) Incurred expenditure towards ASR Linked premium fees, charges and security deposits or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation	-
		iv)Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
		SUB TOTAL OF LAND COST:	**310,640,186.20**
2	**Development Cost / Cost of Construction**		
	i)	Expenditure for construction. Minimum of (a) and (b) to be considered	-
		(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	-

SANALKAR & BONDE
F.R.No. 100475W
NAGPUR
Chartered Accountants

		(b) Actual cost of construction incurred as per the books of accounts as verified by the CA	220,833,233
	(ii)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(iii)	Incurred Expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant fees, site overheads, development works, cost of service (including water, electricity, sewerage, drainage, layout roads etc.), absorbed costs (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	43,202,384
	(iv)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. payable to Statutory Authority.	-
	(v)	Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	6,844,451
		Sub Total of Development Cost	**270,880,068.00**
3		**Total cost of the project (Actual incurred as on <Cut off Date for Certificate>)**	**581,520,254**
4		Proportion of the cost incurred on land cost and construction cost to the total estimated cost (Table A)	74.71%
5		**Amount which can be withdrawn from the designated account**	**581,520,254**
6		Less : Amount withdrawn till date of this certificate from the designated account	688,082,760
7		**Net amount which can be withdrawn from the designated Bank account under this certificate**	**(106,562,506)**
Note: 1. Pass through charges or indirect taxes are not included in incurred cost;			



DEV DATTA HEIGHTS						
AS ON 31/03/2025						
Sold Inventory						
Sr. No.	Building	Flat/Shop No.	Carpet Area (in sq. mtrs.)	Unit Consideration as per agreement/Letter of allotment	Received Amount (Excl. Taxes) as on cut off date of this certificate	Balance Receivables
1	DEV DATTA HEIGHTS	402	154.41	16,000,000	15200000.00	800,000
2	DEV DATTA HEIGHTS	501	194.81	20,300,000	5000000.00	15,300,000
3	DEV DATTA HEIGHTS	502	154.41	17,150,000	11662000.00	5,488,000
4	DEV DATTA HEIGHTS	601	194.81	25,900,000	17355819.00	8,544,181
5	DEV DATTA HEIGHTS	701	194.81	19,800,000	12900000.00	6,900,000
6	DEV DATTA HEIGHTS	702	154.41	15,500,000	9920000.00	5,580,000
7	DEV DATTA HEIGHTS	801	194.81	19,600,000	12544000.00	7,056,000
8	DEV DATTA HEIGHTS	802	154.41	14,600,000	9844000.00	4,756,000
9	DEV DATTA HEIGHTS	901	194.81	22,800,001	15504001.00	7,296,000
10	DEV DATTA HEIGHTS	902	154.41	16,900,000	8706000.00	8,194,000
11	DEV DATTA HEIGHTS	1001	194.81	26,000,000	14000000.00	12,000,000
12	DEV DATTA HEIGHTS	1002	154.41	20,100,000	13663980.00	6,436,020
13	DEV DATTA HEIGHTS	1101	194.81	24,000,000	16315200.00	7,684,800
14	DEV DATTA HEIGHTS	1102	154.41	14,238,000	9539462.00	4,698,538
15	DEV DATTA HEIGHTS	1201	194.41	25,500,000	14500000.00	11,000,000
16	DEV DATTA HEIGHTS	1202	154.41	19,000,000	12740526.00	6,259,474
17	DEV DATTA HEIGHTS	1301	194.41	19,000,000	9500000.00	9,500,000
18	DEV DATTA HEIGHTS	1302	154.41	15,000,000	14250000.00	750,000
19	DEV DATTA HEIGHTS	1401	194.41	21,700,000	14756000.00	6,944,000
20	DEV DATTA HEIGHTS	1402	154.41	18,270,000	2000000.00	16,270,000
21	DEV DATTA HEIGHTS	1501	194.81	21,740,000	14565800.00	7,174,200
22	DEV DATTA HEIGHTS	1502	154.41	17,500,000	11900000.00	5,600,000
23	DEV DATTA HEIGHTS	1601	194.81	22,800,000	16500000.00	6,300,000
24	DEV DATTA HEIGHTS	1602	154.41	17,500,000	16000000.00	1,500,000
25	DEV DATTA HEIGHTS	1701	194.81	20,800,000	15249830.00	5,550,170
26	DEV DATTA HEIGHTS	1702	154.41	15,900,000	15740000.00	160,000
27	DEV DATTA HEIGHTS	1801	194.81	24,900,000	16927020.00	7,972,980
28	DEV DATTA HEIGHTS	1802	154.41	22,000,000	14960001.00	7,039,999
29	DEV DATTA HEIGHTS	1901	194.81	20,800,000	15484000.00	5,316,000
30	DEV DATTA HEIGHTS	1902	154.41	15,900,000	6380000.00	9,520,000
31	DEV DATTA HEIGHTS	2001	194.81	23,500,000	14335000.00	9,165,000
32	DEV DATTA HEIGHTS	2002	154.41	21,000,000	21000000.00	-
33	DEV DATTA HEIGHTS	2102	154.41	15,000,000	15000000.00	-
34	DEV DATTA HEIGHTS	2201	194.81	25,000,000	25000000.00	-
35	DEV DATTA HEIGHTS	2202	154.41	20,000,000	20000000.00	-
36	DEV DATTA HEIGHTS	2301	194.81	21,000,000	14287559.00	6,712,441
37	DEV DATTA HEIGHTS	2302	154.41	17,500,000	11900000.00	5,600,000
Grand Total			**6,439.17**	**734,198,001.00**	**505,130,198.00**	**229,067,803.00**



DEV DATTA HEIGHTS				
AS ON 31.03.2025				
TABLE C : DETAILS OF UNSOLD INVENTORY				
Sr. No.	Building	Flat/Shop No.	RERA Carpet Area (in sq. mtrs.)	Unit Consideration as per Ready reckoner rate on cut off date
A. RESIDENTIAL FLATS				
1	Dev Datta Heights	101	194.81	19,400,000
2	Dev Datta Heights	102	154.41	14,800,000
3	Dev Datta Heights	201	194.81	19,400,000
4	Dev Datta Heights	202	154.41	14,800,000
5	Dev Datta Heights	301	194.81	19,400,000
6	Dev Datta Heights	302	154.41	14,800,000
7	Dev Datta Heights	401	194.81	19,400,000
8	Dev Datta Heights	602	154.41	15,500,000
9	Dev Datta Heights	2101	194.81	21,300,000



Table D			
Comparision between Balance Cost and Receivables			
Sr. No		Particulars	Amount
1		Estimated balance cost to complete the Real Estate Project (Difference of total estimated project cost less cost incurred)	196,863,089
2		Balance amount of receivables from sold apartments as per Table- C of this certificate (as certified by Chartered Accountant as verified from the records and books of accounts	229,067,803
3		(i) Balance unsold area (to be certified by management and to be verified by CA from the records and books of accounts)	1,592
		(ii) Estimated amount of sales proceeds in respect of unsold apartments(calculated as per ASR multiplied to unsold area as on the date of certificate , to be calculated and certified by CA) As per table C to this certificate	158,800,000
4		Estimated receivables of ongoing project [sum of 2 +3 (ii)]	387,867,803
5		(To be filled for ongoing projects only). Amount to be deposited in Designated Account - 70% or 100% If 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in Designated Account. If 4 is Lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in Designated Account.	271,507,462

Table E Designated Bank Account Details			
Sr. No.	**Particulars**	Designated Bank Account Details	
		Actual amount till date (from start of bank account till the cut off date of this certificate)	
1	Opening Balance	0.00	
2	Deposits	689,837,889.00	
3	Withdrawals	688,082,759.72	
4	Closing Balance	**1,755,129.28**	

Note: The above figures have been extracted from deposit and withdrawal side of designated bank account and further note that the above values are from the starting date of designated bank account to the cut off date of this certificate as asked in the format issued by the RERA Authority.

Table F Means of Finance					
Sr. No.		**Particulars**	**Estimated (At time of registration) (In Rs.) (Proposed and indicative)**	**Proposed/Estimated (As on the date of the certificate) (In Rs.)**	**Actual (As on the date of certificate) (In Rs.)**
1		Own Funds	778,383,343	273,253,145	76,390,056
2		Total Borrowed Funds (Secured) -- Drawdown availed till date		0	0
3		Total Borrowed Funds (UnSecured) -- Drawdown availed till date		0	0
4		Customer Receipts used for project		505,130,198	505,130,198
5		Total funds for project	778,383,343	778,383,343	581,520,254
6		Total Estimated cost (As per Table A)	778,383,343	778,383,343	
Note: Reasonable assumptions have been made to derive at above mentioned values.					

SAWALKAR & BONDE
F.R.No. 100475W
NAGPUR
Chartered Accountants

Table G Any Comments/Observations of CA	
Sr. No.	**Comments/Observations of CA**
1	Refer relevants notes mentioned in respective tables.

For Sawalkar and Bonde
Chartered Accountants
FRN: 100475W

SAWALKAR & BONDE
F.R.No. 100475W
NAGPUR
Chartered Accountants

CA Ram Bonde
Partner
(M.NO. 115917)
UDIN: 25115917BMJHPT6843
Date : 18/04/2025

Agreed and accepted by:
For Concrete Developers

CONCRETE DEVELOPERS
NAGPUR

Name: Nitish Ramchandra Chordia
Designation: Partner/Authorised Signatory