FORM 3

CHARTERED ACCOUNTANT CERTIFICATE

Date: 06/10/2023

To,

M/s Hingna Pride

Plot No 40, Joshiwadi Layout,

Gopal Nagar, Nagpur - 440022.

Subject: Certificate of Financial Progress of Work of **"Hingna pride"** having Maha RERA Registration Number P50500049809 being developed by M/s Hingna Pride for the period upto 30th June 2023.

Sir,

This certificate is being issued for RERA compliance for the " **Hingna Pride** " having MahaRERA Registration Number P50500049809 being developed by **M/s Hingna Pride** and is based on the records and documents produced before me and explanations provided to me by the management of the Company.

Table A: Estimated cost of the Project (At the time of registration of project)

Sr No (1)	Particulars (2)	Estimated Cost (At the time of Registration of Project) (3)
1	i. **Land Cost:**	
	a. (a) Value of the land as ascertained from the Annual Statement of Rates (ASR).	1,71,50,000.00
	b. Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	-
	c. Estimated Acquisition cost of TDR (if any).	
	d. Estimated Amounts Payable to State Government/UT Administration or competent authority ,or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges registration fees etc and	10,10,300.00
	e. Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	-
	f. Under Rehabilitation Scheme.	

KPRK & ASSOCIATES NAGPUR Chartered Accountants

	(i) Estimated Construction cost of rehab building Including site development and infrastructure for the same as certified by Engineer.	
	(ii) Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants cost for providing temporary transit accommodation or rent in lieu of Transit, Accommodation, overhead cost, amount payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
	(iii) Estimated Cost of ASR linked premium, fees, charges and security deposit or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation	-
	(iv) Any other cost including interest estimated on the borrowing done Specifically for construction of rehabilitation component.	-
	Sub-Total of Land Cost	**1,81,60,300.00**
ii.	**Development Cost/ Cost of Construction**	
(i)	Estimated cost of Construction as certified by Engineer.	1,00,00,000.00
(ii)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	98,00,000.00
(iii)	Estimated expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage layout roads, etc.) absorbed cost of machineries and equipments including its hire and maintenance costs, consumables etc. All costs directly incorrect to complete construction of the entire phase of the project registered.	-
(iv)	Estimated Payment of taxes, cess, fees, charges, premium, interest, etc to payable any statutory Authority.	-
(v)	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
	Sub-Total of Development Cost:	1,98,00,000.00
Total Cost of the Project (Estimated)		**3,79,60,300.00**

Table B – Actual Cost Incurred on the Project (as on 30th June 2023)



Sr. no	Particulars	Amount (Rs.)
		Incurred
(1)	(2)	(3)
1	**Land Cost**	
	(a) Value of the land as ascertained from the Annual Statement of Rates (ASR).	1,71,50,000.00
	(b) Incurred Expenditure on Premium Payable to obtain development rights, FSI, additional FSI, fungible area, and any other under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	
	(c) Incurred Expenditure for Acquisition cost of TDR (if any).	
	(d) Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	10,40,300.00
	(e) Land Premium paid for redevelopment of land owned by public authorities.	
	(f) Under Rehabilitation Scheme.	
	(i) Incurred expenditure for Construction of rehabilitation building. Minimum of (a) or (b) to be considered	
	(a) Cost incurred for Construction of rehab building including site development and infrastructure for the same as certified by Engineer.	
	(b) Incurred expenditure for construction of rehab building as per the books of account as verified by the C.A.	
	(ii) Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants cost for providing temporary transit accommodation or rent in lieu of Transit, Accommodation, overhead cost, amount payable to slum dwellers, tenants apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	
	(iii) Incurred expenditure towards ASR linked premium, fees, charges and security deposit or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation	
	(iv) Any other cost including interest incurred on the borrowing done Specifically for construction of rehabilitation component.	
	Sub –Total of land cost	**1,81,90,300.00**
2.	**Development Cost/ Cost of Construction**	
	(i) Expenditure for Construction. Minimum of (a) or (b) to be considered.	91,83,743.00 92,00,000.00

RAK & ASSOCIATES NAGPUR Chartered Accountants

	(a) Construction Cost incurred for Including site development and infrastructure for the same as certified by Engineer. (b) Actual cost of construction incurred as per the books of account as verified by the C.A. (ii) Cost incurred on additional items not included in estimated cost (As per engineer certificate) (iii) Incurred expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage layout roads, etc.) absorbed cost of machineries and equipments including its hire and maintenance costs, consumables etc. All costs directly incurred to complete construction of the entire phase of the project registered. (iv) Incurred expenditure towards taxes, cess, fees, charges, premium, interest, etc payable to any statutory Authority. (v) Incurred Expenditure towards Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction. **Sub-Total of Development Cost:**	91,83,743.00 **92,36,703.00**
3	**Total Cost of the project (Actual incurred till 30th June 2023)**	**2,73,74,043.00**
4	**Proportion of the cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A)**	**72.11%**
5	**Amount which can be withdrawn from the Designated Account**	**2,73,74,043.00**
6	**Less: Amount withdrawn till 30th June 2023 from the Designated Account.**	**95,22,271.21**
7	**Net amount which can be withdrawn from the Designated Bank Account under this certificate.**	**1,78,51,772.00**

KPRK & ASSOCIATES NAGPUR Chartered Accountants

Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

Sr No	Plot Number	Carpet Area (In Sq. Mts.)	Unit Consideration as per Agreement/Letter of Allotment	Received Amount	Balance Receivable
1	3	253	2025000	2025000	-
2	4	253	930000	619323	310677
3	5	253	2025000	2025000	-
4	6	253	1950000	1608532	341468
5	7	253	2045000	2045000	-
6	11,12,13,15,20,21 27,28,29,30,31,32, 33,34,35,49,51, 52,53,54,55,56, 57,58,59,60,61	3135.160	25850000	5841000	20009000
7	14	128.950	503000	503000	-
8	26	120.750	975000	975000	-
9	38	154.60	1375000	1375000	-
10	39	154.60	570000	501528	68472
11	40	101.25	536700	536700	-
12	41	101.25	786000	350000	436000
13	48	101.25	825000	825000	-
14	50	121.5	1072412	1000000	72412
15	10	355.30	1721002	800010	920992
16	17,18	225	850000	300000	550000
17	16	112.50	938475	145000	793475
18	9	342.080	1656967	900000	756967
19	36	101.250	817391	500000	317391
20	8	251.880	3043000	665863	2377137
	TOTAL		**50494947**	**23540956**	**26953991**

(Unsold Inventory Valuation)

Ready Recknor Rate at the time of rera registration of the Residential Premises

Rs 1545.30/- per sq. m

Sr No	Flat Number/Number of PLOTS	Carpet Area (In Sq. Mts.)	Unit Consideration as per ready reckoner rates (ASR)	Estimated sales consideration
1	1	253	3,90,960.90	12,18,022.96
2	2	253	3,90,960.90	12,18,022.96
3	19	112.5	1,73,846.25	5,41,611.00
4	22	112.5	1,73,846.25	5,41,611.00
5	23	112.5	1,73,846.25	5,41,611.00
6	24	112.5	1,73,846.25	5,41,611.00
7	25	112.5	1,73,846.25	5,41,611.00
8	37	101.25	1,56,461.62	4,87,449.90
9	42	101.25	1,56,461.62	4,87,449.90
10	43	101.25	1,56,461.62	4,87,449.90
11	44	101.25	1,56,461.62	4,87,449.90

NAGPUR

12	45	101.25	1,56,461.62	4,87,449.90
13	46	101.25	1,56,461.62	4,87,449.90
14	47	101.25	1,56,461.62	4,87,449.90
15	62	153.06	2,36,523.62	7,36,879.82
	TOTAL	**1930.40**	**29,82,908.01**	**92,93,130.04**

Table D

Comparison between Balance Cost and Receivables

Sr.No	Particulars	Amount
1	Estimated Balance Cost to Complete the Real Estate Project (difference of Total Estimated Project Cost less Cost incurred)	1,05,86,257.00
2	Balance Amount of receivables from sold apartments as per Table C to this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	2,69,53,991.00
3	(i) Balance Unsold Area (To Be certified by Management and to be verified by CA from the Records and books of accounts) (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this Certificate	1930.40 92,93,130.04
4	Estimated receivables of ongoing project. [Sum of 2+3 (ii)]	3,62,47,121.00
5	(To be Filled for Ongoing Projects only) Amount to be deposited in Designated Account -70% or 100% If 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account	2,53,72,984.70

Table E

Designated Bank Account Details

Sr No	Particulars	Designated Bank Account details Actual Amount till date (From start of bank account to till 30th June 2023)
1.	Opening Balance	-
2.	Deposits	1,64,43,430.00
3.	Withdrawals	95,22,271.21
4.	Closing Balance	69,21,158.79

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project as indicated in Table C. has been deposited in Designated RERA Bank Account.



I hereby certify that M/S Hingna Pride has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F

Means of Finance

Sr No	Particulars	Estimated (At the time of registration of project) (In Rs.) (Proposed and Indicative)	Proposed/Estimated (In Rs.)	Actual (As on 30th June 2023) (In Rs.)
1	Own Funds	1,81,60,300.00	1,81,90,300.00	38,33,287.00
2	Total Borrowed Funds (Secured) -Drawdown till date	-	-	-
3	Total Borrowed Funds (Un Secured) -Drawdown till date	-	-	-
4	Customer Receipts used for the Project	1,98,00,000.00	2,00,00,000.00	2,35,40,756.00
5	Total Funds for Project	3,79,60,300.00	3,81,90,300.00	2,73,74,043.00
6	Total Estimated Cost (As per Table A)	3,79,60,300.00	3,81,90,300.00	2,73,74,043.00

Table G

Any Comments/Observation of CA

1	Designated Bank Account Details of 70% is provided above.
	NIL

Yours Faithfully

HINGNA PRIDE
Association of Persons

Agreed and accepted by:

M/s Hingna Pride
Ashwin Krishan Meshram
Date: 06/10/2023

M.No.
CA RAJPAL SINGHAI
UDIN:23100552BGRPAG6794

For KPRK & Associates
Chartered Accountants
F. R. No. 103051 W

Partner
(CA Rajpal Singhai)
M. No. 100552