M/s. Ranjeet Mishra & Company
Chartered Accountant

✆ 9730135310
8766548007(Office)

Add: - A4, Classic Surya Apartment, Hingna T Point, Takli Sim
Near Rachna Ring Road Metro Station, Nagpur-440036
Regd : 54, Vaishali Nagar, MIDC, Nagpur-440016

caranjeetmishra@gmail.com
Office.caranjeet@gmail.com

FORM 3

CHARTERED ACCOUNTANT's CERTIFICATE

For the Period Ended on 30th September, 2023

To,
SSR Developers,
T-5, 3rd Floor, NKY Tower,
Ajni Square, Nagpur - 440012

Subject: Certificate of Financial Progress of Work of "UNIQUE PARK 4" having MahaRERA Registration Number P50500049889 being developed by "SSR Developers, Nagpur."

Sir,
This certificate is being issued for RERA compliance for the **"UNIQUE PARK 4"** having MahaRERA Registration Number **P50500049889** being developed by **SSR Developers, Nagpur** situated on **Kh.No.33/2 Mouza - Ghotal Panjri, Tah.Nagpur (Rural), Dist.Nagpur."** and is based on the records and documents produced before me and explanations provided to me by the management of the company

Table A- Estimated Cost of the Project (At the time of registration of Project)

Sr No	Particulars	Estimated Cost (At the time of Registration of Project)
(1)	(2)	(3)
1 (i)	**Land Cost :**	
(a)	Value of land as ascertained from the Annual Statement of Rate (ASR)	5,00,00,000.00
(b)	Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority	-
(c)	Estimated Acquisition cost of TDR (if any)	-
(d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	30,61,280.00
(e)	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	-
(f)	Under Rehabilitation scheme:	
(i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	-
(ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amount payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
(iii)	Estimated Cost ASR linked premium, fees charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project rehabilitation.	-
(iv)	Any other cost including interest estimated on the borrowing done specifically for constructions of rehabilitation component	-
	Sub-Total of Land Cost	**5,30,61,280.00**

M/S. RANJEET MISHRA & COMPANY
CHARTERED ACCOUNTANTS
NAGPUR

Scanned with ACE Scanner

	(ii)		Development Cost/ Cost of Construction of Building		
		(a)	Estimated Cost of Construction as certified by Engineer		1,63,91,000.00
		(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)		-
		(c)	Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.		-
		(d)	Estimated Taxes, cess, fees, charges, premiums interest etc. payable to any Statutory Authority		-
		(e)	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction		-
	Sub-total of Development Cost				1,63,91,000.00
	Total Cost of the Project (Estimated)				6,94,52,280.00

Table B- Actual Cost Incurred on the Project as on 30-09-2023

Sr No						Particulars	Amount (Rs.) Incurred
(1)						(2)	(3)
1	Land Cost :						
	(a)					Value of land as ascertained from the Annual Statement of Rate (ASR)	5,00,00,000.00
	(b)					Incurred Expenditure on Premium to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority	
	(c)					Incurred Expenditure on Acquisition cost of TDR (if any)	-
	(d)					Amount Paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	30,61,280.00
	(e)					Land Premium paid as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	-
	(f)					Under Rehabilitation scheme:	
		(i)				Expenditure Cost of Construction of rehabilitation building Minimum of (a) and (b) to be considered	
			(a)			Incurred Expenditure for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	0
			(b)			Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	0
		(ii)				Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amount payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
		(iii)				Incurred Expenditure toward ASR linked premium, fees charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project rehabilitation.	
		(iv)				Any other cost including interest incurred on the borrowing done specifically for constructions of rehabilitation component	-
	Sub-Total of Land Cost						5,30,61,280.00

M/S. RANJEET MISHRA & COMPANY CHARTERED ACCOUNTANTS * NAGPUR *

Scanned with ACE Scanner

2			**Development Cost/ Cost of Construction of Building**	
	(i)		Expenditure Cost of Construction Minimum of (a) and (b) to be considered	
		(a)	Construction Cost incurred including site development and infrastructure for the same as certified by the engineer	
		(b)	Actual Cost of Construction incurred as per books of accounts as verified by CA.	56,45,648.00
	(ii)		Cost incurred on additional items not included as per the books of accounts as verified by CA.	
	(iii)		Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	-
	(iv)		Incurred Expenditure towards Taxes, cess, fees, charges, premiums interest etc. payable to any Statutory Authority	25,09,994.00
	(v)		Interest Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction	-
	Sub-total of Development Cost			**81,55,642.00**
3	Total Cost of the Project (Actual incurred as on 30-09-2023)			6,12,16,922.00
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A)			88%
5	Amount which can be withdrawn from the Designated Account			6,12,16,922.00
6	Less Amount Withdrawn till 30th June 2023 from the Designated Account **(See Note 04 of Table G of this Certificate)**			5,29,67,606.00
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate			82,49,316.00

Date: 21/02/2024
Place: Nagpur

For M/s. Ranjeet Mishra & Company
Chartered Accountant

Agreed and accepted by:

Signature of Promoter
For S S R Developers

SSR DEVELOPERS
PARTNER

Name: Shailesh P Daulatkar
Date: 21/02/2024

Proprietor
Mem No: 150503
FRN 155145W
UDIN: 24150503BKDLPP6540
Date: 21/02/2024

M/S. RANJEET MISHRA & COMPANY
CHARTERED ACCOUNTANTS
NAGPUR

Scanned with ACE Scanner

Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project As 30-09-2023

Sold Inventory

Sr.No.	Plot No.	Area (Sq.Mtrs.)	Unit Consideration as per Agreement/Letter of Allotment	Received Amount	Balance Receivable
1	001	581.60	80,00,000.00	61,00,000.00	19,00,000.00
2	002	621.78	83,00,000.00	44,96,000.00	38,04,000.00
3	003	376.23	49,90,000.00	15,51,000.00	34,39,000.00
4	004	295.64	29,87,398.00	10,00,000.00	19,87,398.00
5	005	336.73	45,00,891.00	15,51,000.00	29,49,891.00
6	006	388.50	48,73,800.00	48,73,800.00	0.00
7	007	450.00	49,98,550.00	49,98,550.00	0.00
8	008	493.72	66,00,000.00	55,00,000.00	11,00,000.00
9	009	499.90	60,00,000.00	51,25,014.00	8,74,986.00
10	010	418.76	55,00,000.00	49,89,000.00	5,11,000.00
11	011	152.00	13,00,000.00	4,80,000.00	8,20,000.00
12	012	152.00	14,00,000.00	9,01,000.00	4,99,000.00
13	013	152.00	14,00,000.00	7,01,000.00	6,99,000.00
14	014	152.00	18,33,822.00	10,00,000.00	8,33,822.00
15	015	152.00	20,00,000.00	7,03,000.00	12,97,000.00
16	016	152.00	19,40,367.00	19,40,367.00	0.00
17	017	152.00	18,31,570.00	18,31,570.00	0.00
18	018	152.00	20,00,000.00	6,10,076.00	13,89,924.00
19	019	152.00	20,50,000.00	8,50,001.00	11,99,999.00
20	020	152.00	17,99,464.00	9,00,000.00	8,99,464.00
21	021	159.60	12,00,000.00	5,00,000.00	7,00,000.00
22	022	140.27	12,72,678.00	2,00,000.00	10,72,678.00
23	023	124.00	10,76,343.00	9,75,268.00	1,01,075.00
24	024	124.00	16,50,000.00	5,80,000.00	10,70,000.00
25	025	124.00	16,00,000.00	16,00,000.00	0.00
26	026	124.00	14,00,774.00	14,00,774.00	0.00
27	027	124.00	14,70,000.00	10,69,670.00	4,00,330.00
28	028	147.28	15,08,438.00	6,81,687.00	8,26,751.00
29	029	137.28	15,51,000.00	7,01,000.00	8,50,000.00
30	030	108.75	12,86,400.00	6,45,000.00	6,41,400.00
31	031	138.47	18,49,270.00	16,26,000.00	2,23,270.00
32	032	128.92	15,00,000.00	15,00,000.00	0.00
33	033	101.25	32,00,000.00	5,00,000.00	27,00,000.00
34	034	127.28			
35	035	127.28	13,61,974.00	6,00,000.00	7,61,974.00
36	036	101.25	13,50,000.00	3,50,000.00	10,00,000.00
37	037	128.92	15,00,000.00	7,01,000.00	7,99,000.00
38	038	139.50	18,28,375.00	6,46,000.00	11,82,375.00
39	039	138.00	11,78,820.00	7,10,000.00	4,68,820.00
40	040	138.00	18,50,597.00	7,87,650.00	10,62,947.00
41	041	138.00	18,00,000.00	6,40,000.00	11,60,000.00
42	042	138.00	14,02,167.00	14,02,167.00	0.00
43	043	142.28	17,00,000.00	5,00,000.00	12,00,000.00
44	044	144.00	18,50,414.00	9,30,414.00	9,20,000.00
45	045	144.00	19,32,500.00	12,20,000.00	7,12,500.00
46	046	144.00	45,00,000.00	18,00,000.00	27,00,000.00
47	047	144.00			
48	048	144.00	45,00,000.00	18,00,000.00	27,00,000.00
49	049	144.00			
50	050	144.00	19,00,000.00	6,50,000.00	12,50,000.00
51	051	160.28	21,00,000.00	8,50,000.00	12,50,000.00
Total -		10,151.47	12,56,25,612.00	7,56,68,008.00	4,99,57,604.00

Unsold Inventory

Sr.No.	Plot No.	Area (Sq.Mtrs.)	Unit Consideration as per Ready Reckoner Rate (ASR)
0	0	0	0.00
Total -		0	0.00

Date: 21/02/2024
Place: Nagpur

For S S R Developers
Signature of Promoter

Name: Shailesh P Daulatkar
Date: 21/02/2024

PARTNER

For M/s. Ranjeet Mishra & Company
Chartered Accountant

Proprietor
Mem No: 150503
FRN 155145W
UDIN: 24150503BKDLPP6540
Date: 21/02/2024

M/S. RANJEET MISHRA & COMPANY
CHARTERED ACCOUNTANTS
NAGPUR

Scanned with ACE Scanner

Table D

Comparison between Balance Cost and Receivables

S No	Particulars	Amount
(1)	(2)	(3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	82,35,358.00
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	4,99,57,604.00
	(i) Balance Unsold Area (to be certified by Management and to be verified by CA from the records and books of accounts),	0.00
3	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate,	
4	Estimated receivables of ongoing project. [Sum of 2 + 3(ii)]	4,99,57,604.00
5	(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account- 70 % or 100 %	
	If 4 is greater than 1, then 70 % of the balance receivables of ongoing project will be deposited in designated Account	
	If 4 is lesser than 1, then 100 % of the balance receivables of ongoing project will be deposited in designated Account	

Table E

Designated Bank Account Details

S No	Particulars	BOB A/c. NO.04670200002627
		Actual Amount till Date (From 01/07/2023 to 30/09/2023)
1	Opening Balance	1,08,646.00
2	Deposits	98,25,774.00
3	Withdrawals	75,00,353.00
4	Closing Balance	24,34,067.00

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account

I hereby certify that **SSR Developers,Nagpur** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Date: 21/02/2024
Place: Nagpur

Agreed and accepted by:
Signature of Promoter
For S S R Developers

SSR DEVELOPERS

Name: PARTNER
Date: 21/02/2024

For M/s. Ranjeet Mishra & Company
Chartered Accountant

Proprietor
Mem No: 150503
FRN 155145W
UDIN: 24150503BKDLPP6540
Date: 21/02/2024

M/S. RANJEET MISHRA & COMPANY
CHARTERED ACCOUNTANTS
NAGPUR

Scanned with ACE Scanner

Table F

Means of Finance

S No	Particulars	Estimated (At time of Registration (In Rs.) (Proposed and indicative)	Proposed/ Estimated (As on 30-09-2023) (In Rs.)	Actual (As on 30-09-2023) (In Rs.)
1	Own Funds	5,30,61,280.00	5,30,61,280.00	82,49,316.00
2	Total Borrowed Funds (Secured) - Drawdown availed till date	-	-	-
3	Total Borrowed Funds (Unsecured) - Drawdown availed till date	-	-	-
4	Customer Receipts used for Project	1,63,91,000.00	1,63,91,000.00	5,29,67,606.00
5	Total Funds for Project	6,94,52,280.00	6,94,52,280.00	6,12,16,922.00
6	Total Estimated Cost (As Per Table A)	6,94,52,280.00	6,94,52,280.00	6,12,16,922.00

Table G

Any Comments/Observation of CA

1	Actual amount received from Allottees during 01/07/2023 To 30/09/2023 is Rs. 1,71,63,879/- but amount deposited in Designated bank account during 01/07/2023 To 30/09/2023 is Rs. 1,00,25,774/- & balance Rs 71,38,105/- received from allottees during this quarter is deposited in bank account other then designated bank account .
2	Total Development Cost of the Project Actual incurred till 30/09/2023 is Rs. 81,55,642. During the period 01/07/2023 To 30/09/2023 Project Cost incurred for Project as per books of accounts is Rs. 20,00,000/- & same is incurred from bank other then designated bank account
3	As per self certification obtained from the promoter and bank account verified by us, the amount withdrawn from the designated bank account for Development of Project is NIL.
4	Amount Withdrawn from the designated bank account (Point Number 06 of Table B) is calculated from the date of registration of the project & as amount received from allottees are not exclusively deposited RERA Designated Bank Account by Promoter, we have considered 70 % of the total amount received from allottees as amount withdrawn from designated bank account. Total amount received from allottees till 30th September 2023 is Rs 7,56,68,008/- & 70 % of this comes to Rs 5,29,67,606/-, hence the total amount withdrawn is calculated as Rs 5,29,67,006/-

Date: 21/02/2024

Place: Nagpur

Agreed and accepted by:

Signature of Promoter

SSR DEVELOPERS

For S S R Developers

PARTNER

Name:

Date: 21/02/2024

For M/s. Ranjeet Mishra & Company

Chartered Accountant

Proprietor

Mem No: 150503

FRN 155145W

UDIN: 24150503BKDLPP6540

Date: 21/02/2024

M/S. RANJEET MISHRA & COMPANY
CHARTERED ACCOUNTANTS
NAGPUR

Scanned with ACE Scanner