LNJ & ASSOCIATES
CHARTERED ACCOUNTANTS
F No 6,Shreeji Apartments,Tikekar Road, Dhantoli, Nagpur-12 Mob No 9766023660

Annexure D

FORM 3

(See Regulation 3)

CHARTERED ACCOUNTANT'S CERTIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account)

Date: 21/08/2023

To,

Aarna Associates,

Plot No 35, Income Tax Colony,

Pratap Nagar, Nagpur-440015

Subject : Certificate of Financial Progress of Work of **PARK VIEW 20** on Plot No 93 & 94 having K No 87, City Survey No 42, Ph No 8-A, Situated in Layout of Dharampeth Gruh Nirman Society Ltd, Mouza Bhamti (Parsodi) , Nagpur having MahaRERA Registration Number (Only Applicable after project Registration) being developed by **Aarna Associates.**

Sir,

This certificate is being issued for R.ERA compliance for the **PARK VIEW 20** having MahaRERA Registration Number (P50500050684) being developed by **AARNA ASSOCIATES** and is based on the records and documents produced before me and explanations provided to me by the management of the Company.

Table A — Estimated Cost of the Project (at the time of Registration of Project)

Sr. No. (1)	Particulars (2)	Estimated Cost (At the time of Registration of Project) (3)
I.	i. **Land Cost**	
	(a) Value of the land as ascertained from the Annual Statement of Rates (ASR).	Rs. 1,86,78,000/-
	(b) Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	Rs. 2360000/-
	(c) Estimated Acquisition cost of TDR (if any).	-
	(d) Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	Rs.82,25,967/-

LNJ & ASSOCIATES
CHARTERED ACCOUNTANTS
F No 6,Shreeji Apartments,Tikekar Road, Dhantoli, Nagpur-12 Mob No 9766023660

	(e) Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	-
	(f) Under Rehabilitation scheme :	Not Applicable
i	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	-

(1)	(2)	(3)
	ii. Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal./illegal occupants, costfor providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts payable to slumdwellers. tenants, apartment owners or a ppre.pria te authority or government or concessionaire which are not refundable and so on.	
	iii. Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	
	iv. Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	
	Sub - Total of Land Cost:	**Rs. 2,92,63,967/-.**
	ii Development Cost/Cost of Construction of Building	
	(a) Estimated Cost of Construction as certified by Engineer.	Rs. 3,00,00,000/-
	(b) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(c) Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e., salaries, consultants fees, site overheads, development works, cost of services (including water,electricity sewerage, drainage. layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	Rs. 50,00,000/-
	(d) Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to any Statutory Authority.	Rs. 20,00,000/-
	(e) Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
	Sub-total of Development Cost :	Rs. **3,70,00,000/-**
	Total Cost of the Project (Estimated)	**Rs. 6,62,63,967/-**

*Pass through charges or indirect taxes not included in estimated cost of project.

** Estimated cost shall be revised through correction application.

LNJ & ASSOCIATES
CHARTERED ACCOUNTANTS
F No 6,Shreeji Apartments,Tikekar Road, Dhantoli, Nagpur-12 Mob No 9766023660

Table B — Actual Cost Incurred on the Project (as on Date of Certificate)

S.No	Particulars	Amount (Rs.)
		Incurred
(1)	(2)	(3)
I	**Land Cost**	
	(a) Value of the land as ascertained from the Annual Statement of Rates (ASR).	Rs. 1,86,78,000/-
	(b) Incurred Expenditure on Premiums to obtain development rights, FS1, additional FSI, fungible area, and any other incentive/ concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	Rs. 23,60,000/-
	(c) Incurred Expenditure for Acquisition of TDR (if any).	
	(d) Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	Rs. 82,25,967/-
	(e) Land Premium paid for redevelopment of land owned by public authorities.	Rs. 0/-
	(f) Under Rehabilitation Scheme	Not Applicable
	i) I ncurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	
	(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	
	(b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	
	Accommodation, overhead cost, amounts paid to slum dwellers. tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	
	iii. Incurred Expenditure toward ASRlinked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever paid to any authorities towards and in project of rehabilitation_	
	iv. Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	
	Sub - Total of Land Cost:	**Rs. 2,92,63,967/-**

LNJ & ASSOCIATES
CHARTERED ACCOUNTANTS
F No 6,Shreeji Apartments,Tikekar Road, Dhantoli, Nagpur-12 Mob No 9766023660

(1)	(2)	(3)
2.	**Development Cost / Cost ofConstruction**	
	(i) Expenditure for construction. Minimum of (a) and (h) to he considered	
	(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	Rs.2,40,00,000
	(b) Actual Cost of construction incurred as per the books of accounts as verified by the CA.	Rs. 1,62,54,512/-
	(ii) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	(iii)Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e., salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage. layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance casts, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	-
	(iv) Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. to any Statutory Authority.	
	(v) Incurred Expenditure towards Interest to Financial institutions, scheduled banks,non-bankingfinancial institution (NBFC) or money lenders onconstruction funding or money borrowed for construction.	
	Sub-total of Development Cost :	Rs. 1,62,54,512/-
3.	Total Cost of the Project (Actual incurred as on date of certificate)	Rs. 4,55,18,479/-
4.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost(Table A).	68.69%
5.	Amount which can be withdrawn from the Designated Account.	Rs. 1,61,61,210/-
6.	Less: Amount withdrawn till date of this certificate from the Designated Account	Rs. 90,00,000/-
7.	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	Rs. 71,61,209/-

LNJ & ASSOCIATES
CHARTERED ACCOUNTANTS
F No 6,Shreeji Apartments,Tikekar Road, Dhantoli, Nagpur-12 Mob No 9766023660

Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

S. No. (1)	Flat No. (2)	Carpet Area (in.sq.mtrs) (3)	Unit Consideration as per Agreement/Letter of (4)	Received Amount* (5)	Balance Receivables (6)
1	201	67.937	**44,50,000/-**	30,00,000/-	14,50,000/-
2	301	130.599	**75,50,000/-**	54,74,000/-	22,76,000/-
3	501	130.599	**80,00,000/-**	5,00,000/-	75,00,000/-
4	103	111.591	**75,00,000/-**	30,00,000/-	45,00,000/-
5	401	130.599	**75,50,000/-**	6,00,000/-	69,50,000/-
6	502	111.591	**99,00,000/-**	60,50,000/-	38,50,000/-

*Unit consideration as per agreement/letter of allotment and amount received does not include pass throng charges and indirect taxes.

Unsold Inventory

S.No (1)	Flat No. (2)	Carpet Area (in.sq.mtrs) (3)	Unit Consideration as per Ready Reckoner Rate (4)
1	101	67.937	
	102,202	68.262*2 = 136.524	Area 781.424/-X Rate 50660/sq m
	203,302,402,602	111.591*4 = 446.364	= Rs. 3,95,86,940/-
	601	130.599 = 130.599	
	Total (As per DOD)	Total 781.424 sq m	

Table D

Comparison between Balance Cost and Receivables

S.No. (1)	Particulars (2)	Amount (3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	Rs. 2,07,45,488/-
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	Rs. 2,65,26,000/-
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts), (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	781.424 Sq m (DOD) Rs. 3,95,86,940/-
4	Estimated receivables of ongoing project. [Sum of 2 + 3(ii))]	Rs. 6,61,12,940/-
5	(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account — 70% or 100% IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account IF 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account	Not Applicable

LNJ & ASSOCIATES
CHARTERED ACCOUNTANTS
F No 6,Shreeji Apartments,Tikekar Road, Dhantoli, Nagpur-12 Mob No 9766023660

Table E

Designated Bank Account Details

S.No.	Particulars	Designated Bank Account Detail
		Actual Amount till Date (From start of bank account to date of certificate of Ac No 1689)
I.	Opening Balance	Rs. 0/- (ZERO BALANCE RERA A/c)
2.	¤ Deposits	Rs .2,02,01,512/-
3.	Withdrawals	Rs. 1,03,20,403/-
4.	Closing Balance (31/07/2023)	Rs. 98,81,109/-

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that **Aarna Associates** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F Means of Finance

S.No.	Particulars	Estimated* (At time of Registration) (In Rs.) (proposed and indicative)	Proposed / Estimated (As on the date of the certificate) (In Rs.)	Actual (As on the date of certificate) (In Rs.)
1.	Own Funds	Rs. 3,01,21,440/-	Rs. 1,94,00,440/-	Rs. 2,69,06,085/-
2.	Total Borrowed Funds (Secured) - Drawdown availed till date	Rs. 0/-	Rs. 0/-	Rs. 0/-
3.	Total Borrowed Funds (Unsecured) - Drawdown availed till date	Rs. 0/-	Rs. 1,07,21,000/-	Rs. 85,41,991/-
4.	Customer Receipts used for Project	Rs, 3,61,42,527/-	Rs, 3,61,42,527/-	Rs. 1,00,70,403/-
5.	Total Funds for Project	**Rs. 6,62,63,967/-**	**Rs. 6,62,63,967/-**	**Rs. 4,55,18,479/-**
6.	Total Estimated Cost (As per Table A)	**Rs. 6,62,63,967/-**	**Rs. 6,62,63,967/-**	**Rs. 6,62,63,967/-**

LNJ & ASSOCIATES
CHARTERED ACCOUNTANTS
F No 6,Shreeji Apartments,Tikekar Road, Dhantoli, Nagpur-12 Mob No 9766023660

Table G

Any Comments/Observations of CA

1. The partners has opened new MAHARERA Account having A/c No 1689 which is 100% account and supplementary 2 accounts of 70% and 30% has been also opened.
2. The Bank Accounts withdrawals and closing balance includes transactions in 30% and 70% account also.
3. This certificate has been made on the data upto 31/07/2023
4. As per Engineer certificate 80% of the work has been done.

Yours Faithfully,

Agreed and accepted by:

Signature of Promoter
Name: Gaurav Dongre
Date: 21/08/2023
UDIN 23142938BGXXPB5136

LNJ & ASSOCIATES NAGPUR CHARTERED ACCOUNTANTS

LNJ & ASSOCIAT
CHARTERED ACCOUNTAN
F.R.N. 135772W

PARTNER
M. No 142938