SHRINIVAS & CO.
CHARTERED ACCOUNTANTS

Plot no. 31 Manish Houisng Society
Manish nagar
Nagpur - 440015

SHRINIVAS PANGNURWAR
B.Com.,A.C.A

FORM 3
CHARTERED ACCOUNTANT's CERTIFICATE

Date: 30/06/2023

To,
M/s Dhanraj Constructions
Shri Dhananjay Bapat
S-88 Gulmohar, Bharat Nagar, Nagpur

Subject: Certificate of Financial Progress of Work of "KALPVRUKSHA APARTMENT " having MahaRERA Registration Number "P50500049147" being developed by "Dhanraj Constructions".

Sir,
This certificate is being issued for RERA compliance for the **KALPAVRUKSHA APARTMENT** having MahaRERA Registration Number **"P50500049147"** being developed by **M/S DHANRAJ CONSTRUCTIONS** situated on **"S-88, BHARAT NAGAR, NAGPUR"** and is based on the records and documents produced before me and explanations provided to me by the management of the company

Table A- Estimated Cost of the Project (At the time of registration of Project)

Sr No		Particulars		Estimated Cost (At the time of Registration of Project)
(1)		(2)		(3)
1	(i)	**Land Cost :**		
	(a)	Value of land as ascertained from the Annual Statement of Rate (ASR)		2,27,92,000.00
	(b)	Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority		1,19,38,445.00
	(c)	Estimated Acquisition cost of TDR (if any)		-
	(d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and		11,69,600.00
	(e)	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities		-
	(f)	Under Rehabilitation scheme:		
		(i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	-
		(ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amount payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
		(iii)	Estimated Cost ASR linked premium, fees charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project rehabilitation.	-
		(iv)	Any other cost including interest estimated on the borrowing done specifically for constructions of rehabilitation component	-
		Sub-Total of Land Cost		3,59,00,045.00

SHRINIVAS & CO. CHARTERED ACCOUNTANTS NAGPUR

	(ii)	**Development Cost/ Cost of Construction of Building**		
		(a)	Estimated Cost of Construction as certified by Engineer	2,36,00,000.00
		(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	10,00,000.00
		(c)	Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	-
		(d)	Estimated Taxes, cess, fees, charges, premiums interest etc. payable to any Statutory Authority	-
		(e)	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction	-
	Sub-total of Development Cost			2,46,00,000.00
	Total Cost of the Project (Estimated)			6,05,00,045.00

Table B- Actual Cost Incurred on the Project (as on the Date of Certificate)

Sr No					Particulars	Amount (Rs.) Incurred
(1)					(2)	(3)
1	**Land Cost :**					
	(a)				Value of land as ascertained from the Annual Statement of Rate (ASR)	2,27,92,000.00
	(b)				Incurred Expenditure on Premium to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority	1,19,38,691.00
	(c)				Incurred Expenditure on Acquisition cost of TDR (if any)	-
	(d)				Amount Paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	11,69,600.00
	(e)				Land Premium paid as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	-
	(f)				Under Rehabilitation scheme:	
		(i)			Expenditure Cost of Construction of rehabilitation building Minimum of (a) and (b) to be considered	
			(a)		Incurred Expenditure for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	0
			(b)		Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	0
		(ii)			Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amount payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
		(iii)			Incurred Expenditure toward ASR linked premium, fees charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project rehabilitation.	-
		(iv)			Any other cost including interest incurred on the borrowing done specifically for constructions of rehabilitation component	-
	Sub-Total of Land Cost					3,59,00,291.00

SHRINIVAS & CO CHARTERED ACCOUNTANTS ★ NAGPUR

2		**Development Cost/ Cost of Construction of Building**		
	(i)		Expenditure Cost of Construction Minimum of (a) and (b) to be considered	
		(a)	Construction Cost incurred including site development and infrastructure for the same as certified by the engineer	
		(b)	Actual Cost of Construction incurred as per books of accounts as verified by CA.	1,42,82,896.00
	(ii)		Cost incurred on additional itmes not included as per the books of accounts as verified by CA.	-
	(iii)		Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	-
	(iv)		Incurred Expenditure towards Taxes, cess, fees, charges, premiums interest etc. payable to any Statutory Authority	-
	(v)		Interest Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction	1,68,989.00
	Sub-total of Development Cost			1,44,51,885.00
3	Total Cost of the Project (Actual incurred as on date of certificate)			5,03,52,176.00
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A)			83%
5	Amount which can be withdrawn from the Designated Account			5,03,52,176.00
6	Less Amount Withdrawn till date of this certificate from the Designated Account			84,59,500.00
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate			4,18,92,676.00

Date: 02/11/2023
Place: Nagpur

Agreed and accepted by:

Signaure of Promoter

Bapat.

Name: Dhananjay Bapat
Date: 02/11/2023

For Shrinivas & Co.
Chartered Accountants

SHRINIVAS & Co CHARTERED ACCOUNTANTS NAGPUR

CA Shrinivas Pangnurwar
Proprietor
Mem No: 153276
FRN 136609W
UDIN:

UDIN: 23153276BGYOCR5069

Table C

Statement of calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

Sr No	Flat No	Carpet Area (in sq. mtrs.)	Unit Consideration as per Agreement/Letter of Allotment	Received Amount	Balance Receivables
(1)	(2)	(3)	(4)	(5)	(6)
1	401	59.99	53,00,000.00	38,47,500.00	14,52,500.00
2	601	59.99	54,00,000.00	22,00,000.00	32,00,000.00
3	603	88.912	66,17,100.00	50,00,000.00	16,17,100.00
			1,73,17,100.00	1,10,47,500.00	62,69,600.00

Unsold Inventory

Sr No	Flat No	Carpet Area (in sq. mtrs.)	Unit Consideration as per Agreement/Letter of Allotment
(1)	(2)	(3)	(4)
1	101	59.99	34,86,954.74
2	102	51.374	29,86,144.57
3	103	88.912	51,68,063.35
4	201	59.99	34,86,954.74
5	202	51.374	29,86,144.57
6	203	88.912	51,68,063.35
7	301	59.99	34,86,954.74
8	302	51.374	29,86,144.57
9	303	88.912	51,68,063.35
10	402	51.374	29,86,144.57
11	403	88.912	51,68,063.35
12	501	59.99	34,86,954.74
13	502	51.374	29,86,144.57
14	503	88.912	51,68,063.35
15	602	51.374	29,86,144.57
Total		992.764	5,77,05,003.16

Date: 02/11/2023
Place: Nagpur

Agreed and accepted by:

Signaure of Promoter

Bapat.

Name: Dhananjay Bapat
Date: 02/11/2023

For Shrinivas & Co.
Chartered Accountants

SHRINIVAS & Co CHARTERED ACCOUNTANTS NAGPUR

Shrinivas

CA Shrinivas Pangnurwar
Proprietor
Mem No: 153276
FRN 136609W
UDIN: 23153277BGYOCR5069

Table D

Comparison between Balance Cost and Receivables

S No	Particulars	Amount
(1)	(2)	(3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	1,01,47,869.00
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	6269600
	(i) Balance Unsold Area (to be certifed by Management and to be verified by CA from the records and books of accounts),	992.764
3	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certifed by CA) as per Table C to this certificate,	5,77,05,003.16
4	Estimated receivables of ongoing project. [Sum of 2 + 3(ii)]	6,39,74,603.16
5	(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account- 70 % or 100 %	
	If 4 is greater than 1, then 70 % of the balance receivables of ongoing project will be deposited in designated Account	43,88,720.00
	If 4 is lesser than 1, then 100 % of the balance receivables of ongoing project will be deposited in designated Account	NA

Table E

Designated Bank Account Details

S No	Particulars	Designated Bank Account Details
		Actual Amount till Date (From Start of bank account to till date)
1	Opening Balance	0
2	Deposits	12085000
3	Withdrawals	8459500
4	Closing Balance	3625500

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account

I hereby certify that M/S DHANRAJ CONSTRUCTIONS has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Date: 02/11/2023
Place: Nagpur

Agreed and accepted by:

Signaure of Promoter

Bapat.

Name: Dhananjay Bapat
Date: 02/11/2023

For Shrinivas & Co.
Chartered Accountants

SHRINIVAS & Co CHARTERED ACCOUNTANTS NAGPUR

Shrinivas

CA Shrinivas Pangnurwar
Proprietor
Mem No: 153276
FRN 136609W

UDIN:
23153278GYOCR5069.

Table F

Means of Finance

S No	Particulars	Estimated (At time of Registration(In Rs.) (proposed and indicative	Proposed/ Estimated (As on the date of the certificate (In Rs.)	Actual (As on the date of certificate) (In Rs.)
1	Own Funds	6,04,08,045.00	6,04,08,045.00	4,46,54,709.00
2	Total Borrowed Funds (Secured) - Drawdown availed till date	-	-	0
3	Total Borrowed Funds (Unsecured) - Drawdown availed till date	-	-	0
4	Customer Receipts used for Project	92,000.00	92,000.00	56,97,467.00
5	Total Funds for Project	6,05,00,045.00	6,05,00,045.00	5,03,52,176.00
6	Total Estimated Cost (As Per Table A)	6,05,00,045.00	6,05,00,045.00	5,03,52,176.00

Table G

Any Comments/Observation of CA

1	
2	
3	
4	

Date: 02/11/2023
Place: Nagpur

Agreed and accepted by:

Signaure of Promoter

Name: Dhananjay Bapat
Date: 02/11/2023

For Shrinivas & Co.
Chartered Accountants

SHRINIVAS & CO. CHARTERED ACCOUNTANTS NAGPUR

CA Shrinivas Rangnurwar
Proprietor
Mem No: 153276
FRN 136609W

UDIN:
23153277BGYOCR5069.